INDIAN BUREAU OF MINES

MINERALS DEVELOPMENT AND REGULATION DIVISION

l/4588/2023

MCDR INSPECTION REPORT

Bhubaneshwar regional office

	Mine 1	file No : ORI/IRON/SNG	/MC	CDR-28/BBS	Mine	code	:	300RI13071
	(i)	Name of the Inspecting Officer and ID No.						
	(ii)	Designation		Regional Mining Geologist				
	(iii)	Accompaning mine Official with Designation	:	Lingamagunta Babu (Mines Ma	anger)			
	(iv)	Date of Inspection	:	17-JAN-23				
	(v)	Prev.inspection date	:	21-NOV-21				
		PAI	RT-	I : GENERAL INFORMATION				
1.	(a)	Mine Name	Ę	GHORABURAHANI SAGASAHI				
	(b)	Registration NO.	:	IBM/571/2011				
	(c) (d) (e) (f) (g)	Category Type of Working Postal address State District Village Taluka Post office Pin Code FAX No. E-mail Phone Police Station First opening date		Opencast ORISSA SUNDARGARH Ghorabhurhani Koira Koira 770048				
	(h)	Weekly day of rest	;	SUN				
2.		ss for spondance	:	2rd floor Birle Centur Pandurang Budkar M	ian, c larp,	entury (worli	5	Number 400030
3.	(a) (b) (c) (d)	Lease Number Lease area Period of lease Date of Expiry	:	: : 139,165 HA : 50 410, : 25,3,2071				
4.	Miner	al worked		: IRON ORE AS	ssocia	ted		

l/4588/2023

5.	Name and Address of t	he	
	Lessee	:	ArcelorMittal Nippon Steel India Limited AHEMEDABAD ARAVALI GUJARAT Phone: FAX :
	Owner	:	Dilip Oommen AHMEDABAD GUJARAT Phone: FAX :
	Agent	:	Ramakrishna Chinnamsetty KEONJHAR ORISSA Phone: FAX :
6.	Date of approval of M	1ini	ng : MP modif under 17(3) MCR 2016 15-FEB-22

Plan/Scheme of Mining

PART - II : OBSERVATION/COMMENTS OF INSPECTING OFFICERS

Exploration :

Sl.No.	Item	Proposals	Actual work	Remarks
1a	Backlog of previous year		not applicable	mining started on 09.09.2021after auction
1b	Exploration over lease area for geological axis 1 or 2	boreholes	as per the proposal	
1c	Exploration Agencies and Expenditure in lakh rupees during the year		Gemcokati for Core Drilling & APC Drilling for RC Drilling & Total Expenditure done 98.6 Lakh	e
1d	Balance area to be explored to bring Geological axis in 1 or 2	53.12 ha	46.8 ha	
le	Balance reserve as on 01/04/20		as on 1/4/2023 under 122 75495000 7 under 222 20370000 T	Γ

1f General remarks of inspecting officers on geology, exploration etc

Ghoraburhani -Sagasahi iron Ore block lies within the Upper Shale Formation of the Koira Group. Litho units like Iron ores of HLO, SLO, lateralized HLO types, Fe-Shale, laterites of both aluminous and Ferruginous nature, float oresconcealed under soil and alluvial cover at places are mapped in the Ghoraburhani -Sagasahi block.Strike / Trend of the Ore Body: ENE to WSWand the of dip of Ore body 20-40 degree towards NW. The potential mineralized area is yet to be explored under G1 level.

Development :

Sl.No.	Item	Propasals	Actual work	Remarks
2a	Location of development w.r.t.lease area	North Pit: N-2428048 to 2428408 E-322818 to 323206 South Pit: N-2427480 to 2427718 S-322916 to 323343	broadly as per the proposal	

2b	overburden and	Separate benches in topsoil, overburden and minerals are proposed		
2c	Stripping ratio or ore to OB ratio	1:0.13	1:0.11	
2d	Quantity of topsoil generation in m3	2176	1316.7	
2e	Quantity of overburden generation in m3	507752	304820	
2f	General remarks of inspecting officers on development of pit w.r.t. type of deposit etc		Development is carried out in the pt as per the approved document	Development is carried out in the pt as per the approved document

Exploitation:

Sl.No.	Item	Propasals	Actual work	Remarks
3a	Number of pit proposed for production	2 nos of puts	2 nos of puts	North pit and South pit
3b	Quantity of ROM mineral production proposed	3350613 T	2745042 T	
3с	Recovery of sailable/usable mineral from ROM production	2631182 T	2260387 T	
3d	Quantity of mineral reject generation	719431 T	484655 T	
3e	Grade of mineral rejects generation and threshold value declared.	threshold	45 to 58% Fe	

l/4588/2023

3f	Quantity of sub grade mineral generation.	719431 T	484655 T	
Зg	Grade of sub grade mineral generation	45 to 58% Fe	45 to 58% Fe	
3h	Manual / Mechanised method adopted for segregating from ROM	Mechanized	Mechanized	
3i	Any analysis or beneficiation study proposed and carried out for sub grade mineral and rejects.	no such proposal	no such proposal	
3j	Provision of drilling and blasting in mineral benches	Drilling and blasting proposed	as per the proposal	
3k	Provision of mining machineries in mineral benches	Excavator with dumper	Excavator with dumper	
31	Whether height of benches in overburden and mineral suitable for method of mining proposed in MP/SOM	Height: - 10m Width: - 10- 20m	broadly as per the proposal	
3m	Total area covered under excavation/pits	as per approved document dt 15/2/2022, total area covered under excavation/pit s 18.52 ha	11.489 ha	less area beacuse of less development
3n	Ore to OB ratio for the pit/mine during the year.	1:0.15	1:0.11	

30	Total area put in use under different heads at the end of year	Mining-18.52 Topsoil-0.346 Over Burden- 2.670 Mineral storage-23.467 Roads-8.995 Infrastructure s - 7.573 Tailing Pond- 4.0 Mineral Separation Plant-18.696 Others-3.321	Mining-11.489 Mineral storage-8.475 Roads-5.89 Infrastructures - 3.208 OB/Waste Dump-2.009	
Зр	Production of ROM mineral during the last five year period as applicable	2020-21:- 3907656MT 2021-22:- 3350613MT	2020-21:- NIL 2021-22:- 2745042MT	
3q	General remarks of inspecting officers on method of mining etc.		The method of mining is A category and is fully mechanised. The ROM production is carried out by open cast mining method.	The method of mining is A category and is fully mechanised. The ROM production is carried out by open cast mining method.

Solid Waste Management - Dumping:

Sl.No.	Item	Propasals	Actual work	Remarks
4a	Separate dumping of topsoil, OB and mineral rejects (Rule 32,33)	-	reject .	

4b Location of Topsoil: Near broadly as per the topsoil, OB and village road proposal mineral reject dumps OB: N 2428365 to 2428560 Ε 322850 to 323040 Mineral reject: Proposed temporary mineral Reject Stock no1,2,3,4 Number of dumps Within lease: Within lease: 4c within lease OB Dump: 1nos OB Dump: 1nos area and outside Outside lease: Outside lease: of lease area NIL NIL Location of 4d Waste dump -1, Waste dump -1, Waste dump -1 dumps w.r.t. Proposed within ultimate pit the UPL & is limit (Rule 16) temporary in nature. Number of active 01 4e 01 and alive dumps. 4f Number of dead no such no such proposal dumps. proposal 4q Number of dumps no such no such proposal established. proposal 4h Whether proposed broadly as per the Retaining wall proposal or garland drain all along dumps are there. 4i Length of 1008m broadly as per the Retaining wall proposal or garland drain all along dumps 4j Number of 01 no 01 no settling ponds Specific 4k waste dump management is waste dump comments of carried out as proposed. management is inspecting carried out as officer on waste proposed. dump management

Solid Waste Management - Backfilling:

Sl.No.	Item	Propasals	Actual work	Remarks
5a	Status of part or full extraction of mineral from mined out area before starting backfilling.	no such proposal	no such proposal	
5b	Area under backfilling of mined out area	no such proposal	no such proposal	
5c	Concurrent use of topsoil for restoration or rehabilitation of mineral out area (Rule 32)	Proposed for plantation	as per proposal	
5d	Total area fully reclaimed and rehabilitated	no such proposal	no such proposal	
5e	General remarks of inspecting officers on backfilling and reclamation etc.		There is no proposal of backfilling / reclamation.	There is no proposal of backfilling / reclamation.

Progressive Mine Clousre Plan:

Sl.No.	Item	Propasals	Actual work	Remarks
6a	Whether Annual report on PMCP submitted on time and correctly. Rule 23 E(2).		submitted	Submitted on 29th June 2022
6b	Area available for rehabilitation (ha) .	no such proposal	no such proposal	
6с	afforestation done (ha).	1 ha	broadly as per proposal	
6d	No. of saplings planted during the year	1600 no	broadly as per the proposal	
6e	Cumulative no .of plants		approxi 7000 .	approxi 7000

l/4588/2023

6f	Any other method of rehabilitation	no such proposal	no such proposal
6g	Cost incurred on watch and care during the year	24000/-	broadly as proposed
6h	-	no such proposal	no such proposal
6i	-	no such proposal	no such proposal
6j	Compliance on reclamation and rehabilitation by backfilling (iii)Afforestati on on backfilled area	no such proposal	no such proposal
6k	Compliance on reclamation and rehabilitation by backfilling (iv) Rehabilitation by making water reservoir	no such proposal	no such proposal
61	Compliance on reclamation and rehabilitation by backfilling (v)any other specific means.	no such proposal	no such proposal
6m	Compliance of rehabilitation of waste land within lease (i)afforestation	no such proposal	no such proposal

PAGE : 10

l/4588/2023

6n	Compliance of rehabilitation of waste land within lease (ii)Area rehabilitation (ha)	no such proposal	no such proposal	
60	Compliance of rehabilitation of waste land within lease (iii)Method of rehabilitation	no such proposal	no such proposal	
бр	Compliance of environmental monitoring (core zone and buffer zone)	periodical monitoring of environmental parameters are proposed in core and buffer zone	implemented as per the proposal	
бq	General remarks of inspecting officers on PMCP compliance and progressive closure operations etc.		No specific PMCP measues are proposed by party except the environmental monitoring in the core and buffer zone.	No specific PMCP measues are proposed by party except the environmental monitoring in the core and buffer zone.

Mineral Conservation:

Sl.No.	Item	Propasals	Actual work	Remarks
7a	ROM Mineral dispatch or grade-wise sorting within lease area	grade wise sorting within lease	grade wise sorting within lease	
7b	Method of grade- wise mineral sorting i.e. manual or mechanical.	Mechanical	Mechanical	
7c	Different grade of mineral sorted out at mines.	sorting +58%	45 to 55% Fe, 55 to 58% Fe & +58% Fe	

PAGE : 11

7d	Any beneficiation process at mines	no such proposal	no such proposal	Ore processing by screening & crushing.
7e	General remarks of inspecting officer on Mineral conservation and beneficiation issues		no beneficiation is carried out , how ever grade wise sorting is being carriedout out.	no beneficiation is carried out , how ever grade wise sorting is being carriedout out.

Environment:

Sl.No.	Item	Propasals	Actual work	Remarks
8a	Separate removal and utilization of topsoil (Rule 32)	removal of	Separate removal of topsoil has been done and being used for plantation	
8b	Concurrent use or storage of topsoil	Concurrent use or storage of topsoil has been proposed	as per proposal broadly	
8c	Separate dumps for overburden, waste rock, rejects and fines (Rule 33)	Separate dumps for overburden, waste rock, rejects and fines has been proposed	as per the proposal	
8d	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	no such proposal	no such proposal	
8e	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	no such proposal	no such proposal	

PAGE : 13

l/4588/2023

8f	Baseline information on existence of plantation and additional plantation done (Rule 41)	1600 no sof plantation	broadly as per the proposal	
8g	Survival rate	80%	76%	
8h	Water sprinkling on roads to control airborne dust	sprinkling to	water sprinkling to control dust	
8i	General remarks of inspecting officer on aesthetic beauty in and around mines area		aesthetic beauty in and around the mine is good because of plantation & regular sprinkling of water on mine road to control the dust.	aesthetic beauty in and around the mine is good because of plantation & regular sprinkling of water on mine road to control the dust.

Compliance of Rule 45:

Sl.No.	Item	Propasals	Actual work	Remarks
9a	Status of submission of Monthly and Annual returns	2017, the monthly return are to be	submitted, wrong information furnished in monthly return Dec 2022 and Annual return 2021-22	violation under rule 45(7) of MCDR 2017

I/4588/2023

9b Scrutiny of Employment Mining Engineer Annual return status of ,Geologist, Surveyor and for information Mining Mines manager on Mining Engineer ,Geologist, Engineer, Geologist and Surveyor have Manager been furnished in AR Scrutiny of covered under broadly in order 9с Annual return on OC working land use pattern 11.489 ha for area under used for waste pits, reclaimed disposal area, dumps etc. 2.009 ha occupied by plant building , road 9.098 ha Other purposes 8.475ha 9d Scrutiny of proposal 1600 broadly in order Annual return on nos afforestation Scrutiny of 9e 484655T 484655T Annual return on 53 % Fe , 53 % Fe , reported mineral reject reported generation (Grade and quantity) 9f Scrutiny of closing stock closing stock Annual return on as reported is as reported is ROM stock and/or 495578.60 T 495578.60 T graded ore 9q Scrutiny of Ex-mine price wrong in formation violation under Annual return on Iron ore furnished rule 45(7) of MCDR sale value, Ex. reported Rs 2017 Mine price and 406.00 production cost 9h Scrutiny of as reported as reported Annual return on by party by party Fixed Value of Fixed Value of fixed assets Assets-Assets-Rs. Rs. 929662138/-929662138/-9k Scrutiny of Crusher 01 Crusher 01 Annual return on Dozer 01 Dozer 01 mining Dumper 30 Dumper 30 machineries wheel loader wheel loader 03 Shovel 15 nos 0.3 Shovel 15 nos

Details of violations observed during current inspection and compliance position of violation pointed out					
Viola	tion observed	Show c	ouse position		
Rule NO.	Issued on Compliance on	Rule NO.	Issued on Compliance on		
MCDR17 Rule 45(7)(a)09-JAN-23					

Date :

(KEWAL KRISHAN)

Indian Bureau of Mines