

MCDR INSPECTION REPORT**1.0 GENERAL**

SN	Particulars	Details
1	Name of inspecting office & designation	S. Kartikeya, Jr. Mining Geologist, Indian Bureau of Mines, Raipur
2	Accompany with Mine Officials	Shri A. P. Shah, AGM (Geology)
3	Date of inspection	22/11/2019
4	Name of the Mine	Kesra Bauxite Mine
5	Total Lease Area (Ha) with breakup of Non-forest and forest land	Forest: NIL Non-Forest: 9.00 Ha. Total Lease Area: 9.00 Ha.
6	Mine Code	07CHG16013
7	IBM Registration Number under rule 45 of MCDR, 1988	IBM/8239/2011
8	Name of the lessee, Address, phone, email and fax number	M/s Chhattisgarh Mineral Development Corporation Limited. Sonakhan Bhawan, 2nd Floor, Ring Road No. 1, Village: Purena, Post – Ravigram, Raipur, Dist. Raipur (Chhattisgarh) Pin Code: 492001 Phone: +91 (0) 771 – 4283557, 4043477 Fax: +91 (0) 771 – 4001074 Email: cmdcraipur@gmail.com cmdcambikapur@gmail.com
9	Village	Kesra,
10	Taluka / Mandal / District	Tehsil: Maipant, District: Sarguja,
11	State	Chhattisgarh
12	Post office & PIN	Kamleshwarpur, Pin Code: 497 111
13	Nearest police station	Kamleshwarpur
14	Nearest Railway station	Ambikapur
15	Date of Grant of Mining Lease	26/07/2006 to 25/07/2036 (30 Years)
16	Date of Execution	26/07/2006
17	Date of opening of Mine	09/11/2018
18	Date of first Renewal, if applicable and its period & expiry	Since M/s CMDC Limited is the Government of Chhattisgarh Undertaking Corporation/Company/Organization hence, Mineral (Mining by Government Company) Rule 2015 is applicable for lease renewal.
19	Date of second Renewal, if applicable and its period & expiry	Not Applicable.
20	Date of submission of renewal application if Mining Operations are continuing under deemed extension	Not Applicable
21	Name of the Nominated Owner with Address, phone, email, fax number and date of appointment	Shri Ajeet Vasant (I.A.S.) M/s Chhattisgarh Mineral Development Corporation Limited. Sonakhan Bhawan, 2nd Floor, Ring Road No. 1, Village: Purena, Post – Ravigram, Raipur, Dist. Raipur (Chhattisgarh) Pin Code: 492001

		Phone: +91 (0) 771 – 4283557, 4043477 Fax: +91 (0) 771 – 4001074 Email: cmdcraipur@gmail.com cmdcambikapur@gmail.com Date of Appointment: Not Available. Notice of Appointment has not been sent. Deviation has been pointed out.
22	Name of the Mine Agent with Address, phone, email, fax number and date of appointment	Shri A. P. Shah, AGM (Geology) M/s Chhattisgarh Mineral Development Corporation Limited. Behind Carmel School, Housing Board Colony, Namnakala, Ambikapur, Dist. Ambikapur (Chhattisgarh) – 497 001 Phone: +91 (0) 7774 – 220898 Email: cmdcambikapur@gmail.com Date of Appointment: 25/09/2019 Notice of Appointment has not been sent. Deviation has been pointed out.
23	Name of the Mines Manager with Address, phone, email, fax number and date of appointment in mines	Shri Vivek Kumar Yadav, M/s Chhattisgarh Mineral Development Corporation Limited. Behind Carmel School, Housing Board Colony, Namnakala, Ambikapur, Dist. Ambikapur (Chhattisgarh) – 497 001 Phone: +91 (0) 7774 – 220898 Email: cmdcambikapur@gmail.com Date of Appointment: 11/12/2018 Notice of Appointment has not been sent. Deviation has been pointed out.
24	Name of the Mining Engineer, Qualification and total experience with Address, phone, email, fax number and date of appointment in mine	Shri Vivek Kumar Yadav, Qualification: B. E. (Mining) Experience: +2 years M/s Chhattisgarh Mineral Development Corporation Limited. Behind Carmel School, Housing Board Colony, Namnakala, Ambikapur, Dist. Ambikapur (Chhattisgarh) – 497 001 Phone: +91 (0) 7774 – 220898 Email: cmdcambikapur@gmail.com Date of Appointment: 11/12/2018 Notice of Appointment has not been sent. Deviation has been pointed out.
25	Whether Geologist and Mining Engineer appointed in mines satisfy the rule 55 & carrying out their duties as per rule 56 & 57.	Yes, Appointed. Shri A. P. Shah, AGM (Geology) Qualification : M. Sc. (Geology) Experience: +30 Years M/s Chhattisgarh Mineral Development Corporation Limited. Behind Carmel School, Housing Board Colony, Namnakala, Ambikapur, Dist. Ambikapur (Chhattisgarh) – 497 001 Phone: +91 (0) 7774 – 220898 Email: cmdcambikapur@gmail.com Date of Appointment: 25/09/2019 Notice of Appointment has not been sent. Deviation has been pointed out.

26	Date of Approval of Mining Plan/Modified Mining Plan with five-year period and specific condition in approval letter, if any.	Mining Plan approved vide letter no. SRG/BX/MPLN-927/NGP Nagpur dated 22/02/2006. Proposal Period: 2006-07 to 2010-11 Modified Mining Plan approved vide letter no. SRG/BX/MPLN-927/NGP Nagpur dated 22/10/2008. Proposal Period: 2006-07 to 2010-11
27	Date of Approval of Scheme of Mining/Modified Scheme of Mining with five-year period and specific condition in approval letter, if any.	Review of Mining Plan approved vide letter no. SRG/BX/MPLN/1174/2018/RPR Raipur dated 28/11/2018. Proposal Period: 2018-19 to 2020-21 Lapse Period: 2011-12 to 2015-16 (5 years) 2016-17 to 2017-18 (2 years)
28	Mineral(s) granted in lease and proved for mining	Bauxite
29	Method of Mining (Opencast, Underground)	Opencast
30	Category (Fully Mechanised, Others or Manual)	Category 'A' Fully Mechanised.
31	Captive/Non Captive	Non-Captive
32	Existing EC Limit and validity	Bauxite 30,000.00 Metric Tonnes Per Annum obtained from the State Level Environment Impact Assessment Authority Chhattisgarh, Ministry of Environment and Forests, Government of India, vide letter no. 508/SEIAA-CG/EC/Mining/AMB/52 Raipur dated 07/01/2011.
33	Status of Financial Assurance as per rule 27 of MCDR, 2017	Rs. 10,00,000/- vide Bank Guarantee No. 3246ILG003718 dated 02/06/2018 Validity 02/06/2018 to 31/03/2023 Rs. 10,11,800/- vide Bank Guarantee No. 3246ILG006318 dated 16/11/2018 Validity 16/11/2018 to 31/03/2023 Total Amount Rs. 20,11,800/-

Scientific Mining: Compliance of proposals of approved mining plan/scheme of mining. –

1.0 Exploration

SN	Item	Proposals	Actual work	Remarks
1a	Backlog of previous year	No exploration has been proposed during Review Period.	Not applicable.	As per the last approved document, total 38 nos. of boreholes and 2 nos. of trial pita have been drilled by the State DGM during F.Y. 2002-03.
1b	Exploration over lease area for Geological axis 1 or 2.	-do-	The entire lease area has	-do-

			been explored under G1 level during F.Y. 2002-03.	
1c	Exploration Agency & Expenditure in lakh Rupees during the year	Not mentioned in the approved document.	Not applicable.	-do-
1d	Balance area to be explored to bring Geological axis in 1 or 2	No exploration has been proposed during Review Period.	Not applicable.	-do-
1e	Balance reserves as on 01.04.2019 (in Million Tonnes)	Under (121): 0.069 Million Tonnes Under (221): 0.015 Million Tonnes	Under (121): 0.069 Million Tonnes Under (221): 0.015 Million Tonnes	No production has been done during F.Y. 2018-19.
1f	General remarks of inspecting officer on geology, exploration etc.	NIL		

2.0 Development

SN	Item	Proposals	Actual work	Remarks
2a	Location of development w.r.t. lease area (Range in UTM/Local Coordinate/Plot No./Location)	In between local co-ordinates 2018-19: N385 to N485 and E045 to E165 2019-20: (1) N390 to N495 and E045 to E190 (2) N160 to N400 and E025 to E275	Development and Mining is being done in irregular and unscientific manner everywhere within lease area. Development and production of mineral has been observed along lease boundary pillar BP- 2 to BP- 5 at 7.5 m barrier zone without proposal and most of places 7.5m barrier zone has been mined out.	Deviation has been pointed out.
2b	Separate benches in topsoil, overburden and mineral (Rule 13)	Topsoil/OB: 01 no. Mineral/Ore: 01 no.	Topsoil/OB: 01 no. Mineral/Ore: 01 no.	-
2c	Stripping ratio or ore to OB ratio	1:0.63	Could not be ascertained as no records of generation of waste have been maintained and reported.	Deviation has been pointed out. NIL production has been done during F.Y. 2018-19

2d	Quantity of topsoil generation in m3	611.00 CuM	-do-	-do-
2e	Quantity of overburden generation in m3	14794.01 CuM	-do-	-DO-
2f	General remarks of inspecting officer on development of pit w.r.t. type of deposit etc.	NIL		

3.0 Exploitation

SN	Item	Proposals	Actual work	Remarks
3a	Number of pits proposed for production	2018-19: 01 no. 2019-20: 02 nos.	2018-19 and 2019-20: 03 nos.	Deviation has been pointed out. Geological Plan and Section have not been updated up to 31/03/2019
3b	Quantity of ROM mineral production proposed	2018-19: 9353.00 Metric Tonnes	2018-19: NIL production has been done.	-
3c	Recovery of salable/usable mineral from ROM production	60%	-do-	-
3d	Quantity of mineral reject generation	No Mineral-Reject will be generated during Review Period.	Not applicable.	-
3e	Grade of mineral reject generation and threshold value declared	Not mentioned in the approved document.	Not applicable.	-
3f	Quantity of sub-grade mineral generation	No Mineral Sub-grade will be generated during Review Period.	Not applicable.	-
3g	Grade of sub-grade mineral generation	Not mentioned in the approved document.	Not applicable.	-
3h	Manual / Mechanised method adopted for segregating from ROM	Manual sorting of the Grade wise Bauxite Ore from the ROM has been proposed in the approved document.	Being done as per proposal.	-
3i	Any analysis or beneficiation study proposed & carried out for sub-grade mineral and	No beneficiation study has been proposed in the approved	Not applicable.	-

	reject	document during Review Period.		
3j	Provision of drilling & blasting in mineral benches	Dia: 32 – 65 mm Spacing: 1.5 m Burden: 1.0 m Depth: 1.5 m	2018-19: NIL production has been done.	-
3k	Provision of mining machineries in mineral benches	<ol style="list-style-type: none"> 1. DTH Drill 01 no. with 65 mm dia capacity 2. Jack Hammer 01 no. with 32 mm dia. 3. Compressor 01 no. 4. Hydraulic Excavator 01 no. with 0.9 CuM bucket capacity 5. Portable Small Dozer 01 no. 6. Dumper 01 no. with 10.0 Metric Tonne capacity 7. Diesel Tanker 01 no. with 2000 liters capacity 8. Water Tanker 01 no. with 10000 liters capacity 9. Service Van 01 no. 10. Water Pump 01 no. with 5.0 HP capacity 	Could not be ascertained as no records have been maintained.	Deviation has been pointed out.
3l	Whether height of benches in overburden and mineral suitable for method of mining proposed in MP/SOM	OB/Topsoil: 0.50 m to 1.50 m Mineral/Ore: 3.0 m – 3.50 m	2018-19: NIL production has been done.	-
3m	Total area covered under excavation/pits	4.747 Ha. up to end of Review Period.	Could not be ascertained as no updated plan and sections has been prepared up to 31/03/2019.	Deviation has been pointed out.
3n	Ore to OB ratio for the pit/mine during the year	1:0.63	Could not be ascertained as no records of generation of waste have been maintained and	Deviation has been pointed out. NIL production has been

			reported.	done during F.Y. 2018-19
3o	Total area put in use under different heads at the end of year	Pit- 4.747 Ha. Waste/reject- 0.50 Ha. Others- 1.449 Ha.	Could not be ascertained as no updated plan and sections has been prepared up to 31/03/2019.	Deviation has been pointed out.
3p	Production of ROM mineral during last five-year period, as applicable (in Metric Tonnes)	Yr- 2014-15: No Proposal Metric Tonnes Yr- 2015-16: No Proposal Metric Tonnes Yr- 2016-17: No Proposal Metric Tonnes Yr- 2017-18: No Proposal Metric Tonnes Yr- 2018-19: 9353.00 Metric Tonnes	Yr- 2014-15: NIL Metric Tonnes Yr- 2015-16: NIL Metric Tonnes Yr- 2016-17: NIL Metric Tonnes Yr- 2017-18: NIL Metric Tonnes Yr- 2018-19: NIL Metric Tonnes	Lapse Period: 2011-12 to 2015-16 (5 years) 2016-17 to 2017-18 (2 years)
3q	General remarks of inspecting officer on method of mining etc.	NIL		

4.0 Solid Waste Management-Dumping

SN	Item	Proposals	Actual work	Remarks
4a	Separate dumping of topsoil, OB & mineral reject (Rule 36, 37)	Separate benches of Topsoil/OB, Mineral/Ore and Mineral Reject have been proposed in the approved document.	Being done as per proposal.	-
4b	Location of topsoil, OB & mineral reject dumps (Range in UTM/Local Coordinate/Plot No./Location)	In between local co-ordinates OB/Waste: N375 to N450 and E150 to E255	In addition to the proposed area for waste dumping, several other small dumps have been found within lease area.	Deviation has been pointed out.
4c	Number of dumps within lease area and outside lease area	No dead dumps have been proposed during the Review Period.	Not applicable.	-
4d	Location of dumps w.r.t. ultimate pit limit (Rule 14)	Temporary dumping within ultimate pit limit has been proposed in the approved	Temporary dumping of waste has been found within lease area.	-

		document.		
4e	Number of active & alive dumps	01 no.	Approx 05-06 nos.	Deviation has been pointed out. Several dumps have been found.
4f	Number of dead dumps	No dead dumps have been proposed in the approved document.	Not applicable.	-
4g	Number of dumps stabilised	Concurrent backfilling in the mined out area has been proposed in the approved document.	2018-19: NIL production has been done.	-
4h	Whether Retaining wall or garland drain all along dumps are there	Proposal has not been given in the approved document for construction of Retaining Wall and Garland Drain.	Not applicable.	-
4i	Length of Retaining wall or garland drain all along dump	Not mentioned in the approved document.	Not applicable.	-
4j	Number of settling ponds	Proposal has not been given in the approved document for construction of settling ponds..	Not applicable.	-
4k	Specific comments of inspecting officer	NIL		

5.0 Solid Waste Management-Backfilling

SN	Item	Proposals	Actual work	Remarks
5a	Status on part or full extraction of mineral from mined out area before starting backfilling	Concurrent backfilling in the mined out area has been proposed in the approved document.	2018-19: NIL production has been done. Temporary dumping is being done at several places within lease area.	-
5b	Area under backfilling of mined out area	Backfilling has not been proposed in the approved document during F.Y. 2018-19.	Not applicable.	-

5c	Concurrent use of topsoil for restoration or rehabilitation of mined out area (Rule 36)	No topsoil will be produced/generated during F.Y. 2018-19	No topsoil has been produced/generated during F.Y. 2018-19.	-
5d	Total area fully reclaimed & rehabilitated	No proposal has been given in the approved document for Reclamation and Rehabilitation during F.Y. 2018-19	2018-19: NIL production has been done.	-
5e	General remarks of inspecting officer on backfilling, reclamation etc	NIL		

6.0 Progressive Mine Closure Plan

SN	Item	Proposals	Actual work	Remarks
6a	Whether Annual report on PMCP submitted on time and correctly - Rule 23. Details should be given in the format as given in Annexure-20.	Not submitted.	Deviation has been pointed out for non submission of annual report of PMCP work.	-
6b	Management of worked/mined out benches i) Area available for rehabilitation (ha) ii) Afforestation done (ha) iii) No. of saplings planted during the year iv) Cumulative no. of plants v) Any other specific method of rehabilitation vi) Cost incurred on watch & care during the year	0.473 Ha. NIL 1600 nos. 1600 nos. By Plantation Rs. 75700/-	Not done NIL Not done Not done NIL NIL	Deviation has been pointed out. Plantation has been proposed in 7.5 m barrier zone.
6c	Compliance on reclamation and rehabilitation by backfilling i) Voids available for backfilling (L X B X D) ii) Void filled by waste/tailings iii) Afforestation on the backfilled area iv) Rehabilitation by making water reservoir v) Any other specific means	Reclamation and rehabilitation has not been proposed during F.Y. 2018-19.	Not applicable.	-
6d	Compliance of Rehabilitation of waste land within lease i) Afforestation ii) Area rehabilitated (ha)	Reclamation and rehabilitation has not been proposed during F.Y. 2018-19.	Not applicable.	-

	iii) Method of rehabilitation			
6e	Compliance of Environmental monitoring (core zone & buffer zone)	Proposal for quarterly monitoring of Ambient Air Quality, Water Quality and Noise Level have been proposed in the approved document.	Not done.	Deviation has been pointed out.
6f	General remarks of inspecting officer on PMCP compliance & progressive	NIL		

7.0 Mineral Conservation

SN	Item	Proposals	Actual work	Remarks
7a	ROM Mineral dispatch or grade-wise sorting within lease area	Manual sorting of Bauxite ore for grade wise segregation has been proposed in the approved document before its dispatch.	2018-19: NIL production and dispatch have been done.	-
7b	Method of grade-wise mineral sorting i.e. manual or mechanical	-do-	-do-	-
7c	Different grade of mineral sorted out at mines	-do-	-do-	-
7d	Any beneficiation process at mines	No beneficiation study has been proposed during Review Period.	Not applicable.	-
7e	General remarks of inspecting officer on Mineral conservation & beneficiation issues	NIL		

8.0 Environment

SN	Item	Proposals	Actual work	Remarks
8a	Separate removal and utilization of topsoil (Rule 36)	No topsoil will be produced/generated during F.Y. 2018-19	No topsoil has been produced/generated during F.Y. 2018-19.	-
8b	Concurrent use or storage of topsoil	-do-	-do-	-
8c	Separate dumps for overburden, waste rock, rejects and fines (Rule 37)	Separate dumping of waste/OB, Mineral/Ore and Mineral reject has been proposed in the approved document.	Waste dumping has observed at several places within lease area.	-
8d	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	Proposal has not been given in the approved document for use of OB/Waste	Not applicable	

		for restoration of the land during F.Y. 2018-19		
8e	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	Reclamation and rehabilitation has not been proposed during F.Y. 2018-19.	Not applicable.	-
8f	Baseline information on existence of plantation & additional plantation done (Rule 44)	1600 nos. of saplings will be planted during F.Y. 2018-19 at 7.5 m barrier zone.	Not done.	Deviation has been pointed out.
8g	Survival rate	Not mentioned in the approved document.	NIL plantation has been done during F.Y 2018-19	-do-
8h	Water sprinkling on roads to control airborne dust	Proposal has been given in the approved document for water sprinkling on roads through water tanker.	Not done.	-do-
8i	General remarks of inspecting officer on aesthetic beauty in and around mines are	NIL		

9.0 Compliance of Rule 45

S. N.	Item	COMMENTS	Remarks
	Status of submission of Monthly and Annual returns	M.R. Submitted upto – December 2019 A.R. submitted upto- Not submitted for F.Y. 2018-19	Deviation has been pointed out for non submission of annual return for F.Y. 2018-19

S. N.	Item	Details GIVEN in A.R.	Observation of I/Officer	Remarks
9b	Scrutiny of Annual return for information on Mining Engineer, Geologist and Manager	Annual Return for F.Y. 2018-19 is not submitted.	Could not be ascertained as annual return is not submitted.	Deviation has been pointed out.
9c	Scrutiny of Annual return on land use pattern for area under pits, reclaimed area, dumps etc.	-do-	-do-	-do-
9d	Scrutiny of Annual return on Afforestation	-do-	-do-	-do-
9e	Scrutiny of Annual return on mineral reject	-do-	-do-	-do-

	generation (Grade & quantity)			
9f	Scrutiny of Annual return on ROM stock and/or graded ore	Closing Stock: ROM: NIL Graded Ore/Mineral 40% to below 45% Al ₂ O ₃ : NIL	Closing Stock: ROM: NIL Graded Ore/Mineral 40% to below 45% Al ₂ O ₃ : NIL	Closing stock or ROM and Graded ore/mineral has been obtained from the Monthly Return for the month of December 2019.
9g	Scrutiny of Annual return on sale value, Ex. Mine price & production cost	-do-	-do-	-do-
9i	Scrutiny of Annual return on fixed assets	-do-	-do-	-do-
9k	Scrutiny of Annual return on mining machineries	-do-	-do-	-do-

10- Details of violations observed during current inspection and compliance position of earlier violation pointed out:-

No outstanding violations found.

Date of Last Inspection, Name and Designation of the Inspecting Officer:

Shri Rundra Narayan Mishra, Senior Mining Geologist, Date of Inspection: 11/10/2018

Details of the Violations Pointed-out during Inspections:

नियम	उल्लंघन के प्रकार का विस्तृत ब्यौरा
Rule 11(1)	<p>The following deviations have been found in the mine from the approved Review of Mining Plan vide letter no. SRG/BX/MPLN/1174/2018/RPR Raipur dated 28/11/2018 for the period of F.Y. 2018-19 to 2020-21:</p> <p>Boundary Pillars: Boundary Pillars are not been constructed and maintained as per specification mentioned in MCR, 2016.</p> <p>Development: In the approved Review of Mining Plan, there was a proposal given for the production and development during the financial year</p> <p>2018-19: In between local co-ordinates N385 to N485 and E045 to E165</p> <p>2019-20: In between local co-ordinates</p> <p>(1) N390 to N495 and E045 to E190</p> <p>(2) N160 to N400 and E025 to E275</p> <p>Whereas, production and development is being done in irregular and unscientific manner, everywhere within lease area.</p> <p>In addition to the proposed area, development and production of mineral has been done along lease boundary pillar no. BP-2 to BP-5 at 7.5 m barrier zone without proposal and in most of places 7.5m barrier zone has been mined out.</p>

<p>Rule 11 (1)</p>	<p>Disposal of Waste: In the approved Review of Mining Plan, there was proposal given for temporary dumping in between local co-ordinates N375 to N450 and E150 to E255. Whereas, in addition to the proposed area for waste dumping, several other small dumps have been made within lease area.</p> <p>Afforestation: There was a proposal given for plantation of 1600 nos. of plants during the financial year 2018-19. Whereas, NIL plants have been planted so far.</p> <p>Compliance of Environmental monitoring: There was a proposal given for quarterly monitoring of Ambient Air, Water Quality and Noise Vibration. Whereas, monitoring has not been done.</p>
<p>Rule 19 (1), (2) & (3)</p>	<p>Log book of heavy earth moving machinery used in the mines is not been maintained and made available during inspection.</p>
<p>Rule 26 (2)</p>	<p>A yearly report as per the format specified by the Indian Bureau of Mines, before 1st day of July every year setting forth the extent of protective and rehabilitative works carried out has not been submitted for the financial year 2018-19.</p>
<p>Rule 33</p>	<p>Updated print copy of the surface geological plan and sections has not been submitted before 30th day of June for the financial year 2018-19.</p>
<p>Rule 35</p>	<p>Online self assessment report of mining and allied activities as per the notified template of star rating in the format prescribed by the Indian Bureau of Mines for the financial year 2018-19 has not been submitted.</p>
<p>Rule 45 (5) (b)</p>	<p>मासिक विवरणियाँ : खान की माह नवंबर 2018 से मार्च 2019 की मासिक विवरणीयाँ ऑनलाइन नहीं भरी गई है एवं विवरणियाँ की प्रति क्षेत्रीय खान नियंत्रक, रायपुर को प्रेषित नहीं की गई है। नियमानुसार मासिक विवरणियाँ संबंधित माह के समाप्ति के 10 दिन के भीतर www.ibm.gov.in पर ऑनलाइन भर कर एक प्रति इस कार्यालय को प्रेषित की जानी चाहिए। चूंकि खान में खनन संक्रियाएं दिनांक 09/11/2018 को प्रारंभ की जा चुकी हैं अतः मासिक विवरणियाँ जमा किया जाना अनिवार्य है।</p>
<p>Rule 45 (5) (c)</p>	<p>वार्षिक विवरणियाँ : खान की वित्त वर्ष 2018-19 की वार्षिक विवरणियाँ ऑनलाइन नहीं भरी गई हैं एवं विवरणियों की प्रति क्षेत्रीय खान नियंत्रक, रायपुर को प्रेषित नहीं की गई है। वार्षिक विवरणियाँ www.ibm.gov.in पर ऑनलाइन भर कर वित्तीय वर्ष की समाप्ति के बाद अगली 1 जुलाई के भीतर इस कार्यालय को प्रेषित की जानी चाहिए। चूंकि खान में खनन संक्रियाएं दिनांक 09/11/2018 को प्रारंभ की जा चुकी हैं अतः वार्षिक विवरणियाँ जमा किया जाना अनिवार्य है।</p>
<p>Rule 46</p>	<p>Notice of Certain Appointment: Appointment notice of the Nominated Owner, Agent (Mines), Manager (Mines), Mining Engineer and Geologist have not been sent in the prescribed format to the authorized officer within fifteen days from the date of such appointments.</p>

(Name of the Inspecting Officer and Designation and Date)

Shaival Kartikeya
Jr. Mining Geologist
Indian Bureau of Mines, Raipur
Date of Inspection: 22/11/2019