

**INDIAN BUREAU OF MINES
MINERALS DEVELOPEMMENT AND REGULATION DIVISION**

MCDR INSPECTION REPORT

Gandhinagar regional office

Mine file No : RAJ/CHT/LST-8

Mine code : 38RAJ09006

- (i) Name of the Inspecting : **G021**) **DATA RAM GURJAR**
Officer and ID No.
- (ii) Designation : Sr. Asst. Contrl. Mines
- (iii) Accompanying mine : Sh. Yatendra Sharma, Mine Manager & Sh. Bhupendra Gan
Official with
Designation
- (iv) Date of Inspection : 28-FEB-22
- (v) Prev.inspection date : 17-DEC-20

PART-I : GENERAL INFORMATION

1. (a) **Mine Name** : **ADITYA**
- (b) **Registration NO.** : **IBM/441/2011**
- (c) Category : A Fully Mechanised
- (d) Type of Working : Opencast
- (e) Postal address
State : RAJASTHAN
District : CHITTORGARH
Village : NEAR MEDIKA AMARANA
Taluka : CHITTORGARH
Post office : ADITYAPURAM SHAMBHUPURA
Pin Code : 312612
FAX No. : 01477-220289
E-mail : adityacement@adityabirla.co
Phone : 01472-220192-97
- (f) Police Station : Shambhupura
- (g) First opening date : 24-AUG-95
- (h) Weekly day of rest : SUN
2. Address for : ADITYA CEMENT WORKS
correspondance : POST-ADITYAPURAM, Sawa, Amarpura, sindaudi
DISTT-CHITTORGARH (Raj.)
3. (a) Lease Number : RAJ0394
- (b) Lease area : 760.69
- (c) Period of lease : 50
- (d) Date of Expiry : 28-APR-44
4. Mineral worked : LIMESTONE Main

5. Name and Address of the

Lessee : Aditya Cement
 (Grasim Ind. Limited)
 Adityapuram, Sawa
 Shambhupura, Chittorgarh
 CHITTORGARH RAJASTHAN
 Phone:
 FAX :

Owner : Kailash Chandra Jhanwar
 UltraTech Cement Limited
 Ahura Centre, A-WING 1st
 Floor Mahakali Caves Road
 Andheri Mumbai MUMBAI
 (SUBURBAN) MAHARASHTRA
 Phone:
 FAX :

Agent : Vijay Kumar D. Mali
 UltraTech Cement Limited
 (Unit: Aditya Cement Works)
 Adityapuram, Distt-
 Chittorgarh CHITTORGARH
 RAJASTHAN
 Phone: 9826909505
 FAX : 9826909505

Mining Engineer
 Name : Shri Kamal Paliwal, Full Time
 Qualification : B E Mining FCC
 Appointment/ : 29-JUN-10 14-DEC-21
 Termination date

Mining Engineer
 Name : Devendra Kumar Deshmukh, Full Time
 Qualification : BE(Mining)
 Appointment/ : 14-DEC-21
 Termination date

Geologist
 Name : P.S.MISHRA, Full Time
 Qualification : M.SC. M. TECH.
 Appointment/ : 21-JUN-96 30-SEP-17
 Termination date

Geologist
 Name : B.K.GANGAWAT, Full Time
 Qualification : M.SC.(GEOLOGY)
 Appointment/ : 30-SEP-17
 Termination date

Manager
 Name : Naval Kishore Sharma
 Qualification : B. E. Mining, FCC (R)
 Appointment/ : 15-DEC-11 13-DEC-20
 Termination date

Manager

Name : Yatendra Sharma
 Qualification : BE(Mining)
 Appointment/ : 14-MAY-21
 Termination date

Manager

Name : M.Senthilkumar
 Qualification : B Tech Mining
 Appointment/ : 14-DEC-20 14-MAY-21
 Termination date

6. Date of approval of Mining	:	Mining Scheme rule 12 MCDR1988	25-MAY-00
Plan/Scheme of Mining		Modif.approved Mining Scheme	23-SEP-04
		Mining Scheme rule 12 MCDR1988	03-MAR-05
		Modif.approved Mining Scheme	28-NOV-05
		Renewal under rule 24 MCR1960	20-NOV-13
		Renewal under rule 24 MCR1960	20-NOV-13
		MP modif under 17(3) MCR 2016	25-FEB-19
		MP modif under 17(3) MCR 2016	10-JUL-20

PART - II : OBSERVATION/COMMENTS OF INSPECTING OFFICERS

Exploration :

Sl.No.	Item	Proposals	Actual work	Remarks
1a	Backlog of previous year	No proposal during the previous year 2019-20.	No backlog of previous year.	Nil
1b	Exploration over lease area for geological axis 1 or 2	No proposal during the year 2020-21.	None	Nil
1c	Exploration Agencies and Expenditure in lakh rupees during the year	No proposal during the year 2020-21.	None	Nil
1d	Balance area to be explored to bring Geological axis in 1 or 2	No proposal of exploration during the year 2020-21.	None during the year 2020-21.	(1) As per approved modification of review of mining plan, area under G1-687.092 hect., G2-22.95 hect. & G4-50.65 hect. (2) The lessee submitted draft modification in review of mining plan & proposal submitted during the year 2022-23 to convert entire G2 & G4 area into G1 level.
1e	Balance reserve as on 01/04/20	No specific proposal given in this regard.	Balance reserves as on 01.04.2021 236.56 million tonnes	Nil
1f	General remarks of inspecting officers on geology, exploration etc			No issue observed related to geology & exploration.

Development :

Sl.No.	Item	Proposals	Actual work	Remarks
--------	------	-----------	-------------	---------

2a	Location of development w.r.t.lease area	Year 2020-21: Pit-01: 459275 E to 460225 E 2736590 N to 2737303 N Pit-02: 459385 E to 460467 E & 2735690 N to 2736255 N Pit-03: 459708E to 459813 E & 2734574 N to 2734947 N and 459874.743 E to 460609.379 E & 2733203.621 N to 2734167.663 N Pit-04: 459875 E to 460609 E & 273320 N to 2734170 N	Year 2020-21: Pit-01: 459275 E to 460225 E 2736590 N to 2737303 N Pit-02: 459385 E to 460467 E & 2735690 N to 2736255 N Pit-03: 459708E to 459813 E & 2734574 N to 2734947 N and 459874.743 E to 460609.379 E & 2733203.621 N to 2734167.663 N Pit-04: 459875 E to 460609 E & 273320 N to 2734170 N	As per proposal
2b	Separate benches in topsoil, overburden and minerals (Rule 15)	Proposal for Separate removal of Top soil, OB and Mineral has been given.	Top Soil, OB/waste and Mineral has been removed separately.	Nil
2c	Stripping ratio or ore to OB ratio	2020-21: 1:0.28	2020-21: 1:0.15	Cum:cum
2d	Quantity of topsoil generation in m3	2020-21: 131875	2020-21: 9600	Nil
2e	Quantity of overburden generation in m3	2020-21: 1176522	2020-21: 492558.3	Nil
2f	General remarks of inspecting officers on development of pit w.r.t. type of deposit etc			Currently mine development was going as per approved proposal.

Exploitation:

Sl.No.	Item	Propasals	Actual work	Remarks
3a	Number of pit proposed for production	2020-21: 4	2020-21: 3	
3b	Quantity of ROM mineral production proposed	2020-21: 1060000 tonnes	2020-21: 8274385 tonnes	Nil
3c	Recovery of sailable/usable mineral from ROM production	2020-21: 1000000 tonnes	2020-21: 7962244 tonnes	Nil
3d	Quantity of mineral reject generation	2020-21: 600000 tonnes	2020-21: 312141	Screen Reject
3e	Grade of mineral rejects generation and threshold value declared.	<34%CaO	25.20 to 33.10% of CaO	Clay fraction separated from Limestone by mechanical screening
3f	Quantity of sub grade mineral generation.	No Proposal of Sub-grade generation.	Sub-grade has not been generated during the year.	NIL.
3g	Grade of sub grade mineral generation	Not applicable as no proposal of Sub-grade generation.	Not applicable as no Sub-grade has been generated.	NIL.
3h	Manual / Mechanised method adopted for segregating from ROM	Crushing and screen through mechanical means.	Crushing and screen through mechanical means has been observed	Nil
3i	Any analysis or beneficiation study proposed and carried out for sub grade mineral and rejects.	No beneficiation study has been proposed.	Not applicable as no proposal.	NIL.
3j	Provision of drilling and blasting in mineral benches	Drill size 115mm and blasting in Burden & spacing of 4-5m & 6-7m respectively	Drilling and blasting has been carried out as per proposal.	NIL.
3k	Provision of mining machineries in mineral benches	Drill machine, Backhoe Hyd. Excavators, Tippers, Dozer, Water Tanker etc.	Mining Machinery has been deployed as per proposal.	NIL.

3l	Whether height of benches in overburden and mineral suitable for method of mining proposed in MP/SOM	Height of the benches have been proposed between 9 to 11 mts.	Yes suitable for the type of deposit and benches have been maintained as per proposal.	NIL.
3m	Total area covered under excavation/pits	At the end of plan period i.e. 2023-24 area under excavation will be 274.627 Ha.	Area under excavation/mining 215.980 Ha. at the end of year 2020-21.	Nil
3n	Ore to OB ratio for the pit/mine during the year.	2020-21: 1:0.28	2020-21: 1:0.15	Cum:cum
3o	Total area put in use under different heads at the end of year	Total area put to use at the end of plan period is 376.958 excluding plantation area	300.202 Ha. area at the end of year 2020-21 (Excluding plantation area)	Nil
3p	Production of ROM mineral during the last five year period as applicable	2016-17:10869565 T 2017-18:10869565 T 2018-19:10869565 T 2019-20:12425560 T 2020-21:10600000 T 2021-22:10600000 T	2016-17: 7991770 T 2017-18: 9683358 T 2018-19: 8897941 T 2019-20: 7330044 T 2020-21: 8274385 T 2021-22: 8273843 T (Till Jan 2022)	Nil
3q	General remarks of inspecting officers on method of mining etc.			Opencast method of mining has been proposed & Open cast Mining method is being practiced.

Solid Waste Management - Dumping:

Sl.No.	Item	Propasals	Actual work	Remarks
4a	Separate dumping of topsoil, OB and mineral rejects (Rule 32,33)	Separate dumping of the top soil, OB/waste and Mineral reject has been proposed.	Separate dumping of the top soil, OB/waste and Mineral reject has been observed and carried out.	Nil

4b	Location of topsoil, OB and mineral reject dumps	Top soil- 2735807N to 2736084N & 459105E to 459232E OB Dump- Dump-G 2734623N to 2735157N & 460641E to 461061E Dump-D 460612.892E to 460836.695 E & 2735655.961 N to 2736071.229 N Screen Dump Dump-E 2735455.961 N to 735611.469 N & 460668.413 E 460972.262 E	Dumping of top soil, OB & mineral reeject is being carried out at designated place as per proposal.	Nil
4c	Number of dumps within lease area and outside of lease area	Seven dumps inside lease area OB Dumps-Three Nos., Screen Reject-Four Dumps	Six dumps inside lease area OB Dumps-Three Nos., Screen Reject-Four Dumps	Nil
4d	Location of dumps w.r.t. ultimate pit limit (Rule 16)	Outside ultimate pit limit	Outside ultimate pit limit	Nil
4e	Number of active and alive dumps.	Two OB dump & Two screen reject dumps are active	Two OB dump & Two screen reject dumps are active	Nil
4f	Number of dead dumps.	03	03	Nil
4g	Number of dumps established.	01	01	Nil
4h	Whether Retaining wall or garland drain all along dumps are there.	Yes proposal given.	Graland drain made during the year 2020-21as per proposal. Retaing wall not made as per proosal during the year 2020-21.	During the year 2020-21, 290m retaining wall has not been made as per proposal, hence violation of Rule 11(1) of MCDR 2017 issued vide letter dated 05.04.2022 .

4i	Length of Retaining wall or garland drain all along dumps	3250 mtr.garland drain & 290m reating wall proposed along dumps.	3250 mtr.garland drain made along dumps in the year 2020-21	During the year 2020-21, 290m retaining wall has not been made as per proposal, hence violation of Rule 11(1) of MCDR 2017 issued vide letter dated 05.04.2022 .
4j	Number of settling ponds	No proposal	None	Nil
4k	Specific comments of inspecting officer on waste dump management			During the year 2020-21, 290m retaining wall has not been made as per proposal, hence violation of Rule 11(1) of MCDR 2017 issued vide letter dated 05.04.2022 .

Solid Waste Management - Backfilling:

Sl.No.	Item	Propasals	Actual work	Remarks
5a	Status of part or full extraction of mineral from mined out area before starting backfilling.	No proposal of backfilling during the year as no pit area is fully exhausted.	Not applicable as no proposal.	Nil
5b	Area under backfilling of mined out area	No proposal of backfilling during the year.	Not applicable as no proposal.	Nil
5c	Concurrent use of topsoil for restoration or rehabilitation of mineral out area (Rule 32)	It is proposed that generated top soil will be used for plantation purpose.	As per proposal	Nil
5d	Total area fully reclaimed and rehabilitated	No proposal of full reclamation and rehabilitation	No area is matured for reclamation and rehabilitation.	Nil

5e	General remarks of inspecting officers on backfilling and reclamation etc.	No proposal of backfilling and reclamation nor backfilling has been observed. No pit area is matured for backfilling.
----	--	---

Progressive Mine Clousre Plan:

Sl.No.	Item	Propasals	Actual work	Remarks
6a	Whether Annual report on PMCP submitted on time and correctly. Rule 23 E(2).	As per rule 26 of MCDR, 2017 holder of mining lease shall submit PMCP before 1st day of July every year.	PMCP report for the year 2020-21 has not been submitted.	A yearly report to be submitted before 1st July of every year setting forth the extent of protective and rehabilitation works carried out as envisaged in the approved progressive mine closure plan has not been submitted to this office for the year 2020-21, hence violation letter of Rule 26(2) of MCDR 2017 issued vide letter dated 05.04.2022.
6b	Area available for rehabilitation (ha) .	1.0 hect.	1.5 hect.	Nil
6c	afforestation done (ha).	1.0 hect.	1.5 hect.	However during the year 2020-21, plantation has not been carried out on proposed location, hence violation of Rule 11(1) of MCDR 2017 issued vide letter dated 05.04.2022.
6d	No. of saplings planted during the year	2020-21: 2000 nos.	2020-21: 4214 nos.	Nil
6e	Cumulative no .of plants	Not specified	211214 nos. plantation done in within lease area upto 220-21.	Nil

6f	Any other method of rehabilitation	Other than plantation, no specific proposal of any other method of rehabilitation	Plantation has been carried out as per proposal.	NIL.
6g	Cost incurred on watch and care during the year	Rs. 600000	Rs. 1038600	Nil
6h	Compliance on reclamation and rehabilitation by backfilling (i) Voids available for backfilling (Lx B x D	No proposal of backfilling.	Not applicable as no proposal of backfilling.	NIL.
6i	Compliance on reclamation and rehabilitation by backfilling (ii) Voids filled by waste / tailings	No proposal of backfilling.	Not applicable as no proposal of backfilling.	NIL.
6j	Compliance on reclamation and rehabilitation by backfilling (iii)Afforestation on backfilled area	No proposal.	Not applicable as no proposal.	Nil
6k	Compliance on reclamation and rehabilitation by backfilling (iv) Rehabilitation by making water reservoir	No proposal making water reservoir.	Not applicable however rain water accumulation was observed at pit bottom.	Nil
6l	Compliance on reclamation and rehabilitation by backfilling (v)any other specific means.	No any other specific proposal.	Not applicable as no proposal.	Nil
6m	Compliance of rehabilitation of waste land within lease (i)afforestation	1.0 hect. area	1.5 hect. area	However during the year 2020-21, plantation has not been carried out on proposed location, hence violation of Rule 11(1) of MCDR 2017 issued vide letter dated 05.04.2022.

6n	Compliance of rehabilitation of waste land within lease (ii)Area rehabilitation (ha)	1.0 hect by plantation	1.5 hect by plantation	Nil
6o	Compliance of rehabilitation of waste land within lease (iii)Method of rehabilitation	Plantation.	Plantation.	Nil
6p	Compliance of environmental monitoring (core zone and buffer zone)	Regular Monitoring of environment parameters.	Environment monitoring has been carried out.	Nil
6q	General remarks of inspecting officers on PMCP compliance and progressive closure operations etc.			A yearly report to be submitted before 1st July of every year setting forth the extent of protective and rehabilitation works carried out as envisaged in the approved progressive mine closure plan has not been submitted to this office for the year 2020-21, hence violation letter of Rule 26(2) of MCDR 2017 issued vide letter dated 05.04.2022.

Mineral Conservation:

Sl.No.	Item	Propasals	Actual work	Remarks
7a	ROM Mineral dispatch or grade-wise sorting within lease area	No grade wise sorting proposal given.	No proposal of grade wise sorting as entire ROM is useable after separating screen reject through crushing and screening.	Nil
7b	Method of grade-wise mineral sorting i.e. manual or mechanical.	No proposal	None	Nil

7c	Different grade of mineral sorted out at mines.	No gradewise sorting proposal.	None	Nil
7d	Any beneficiation process at mines .	No proposal of any beneficiation at Mine site. Only crushing and screening has been proposed.	Crushing and screening has been observed.	Nil
7e	General remarks of inspecting officer on Mineral conservation and beneficiation issues			No issues observed related to mineral conservation.

Environment:

Sl.No.	Item	Propasals	Actual work	Remarks
8a	Separate removal and utilization of topsoil (Rule 32)	Proposal for separate removal has been given.	Top soil has been removed separately.	NIL.
8b	Concurrent use or storage of topsoil	In plantation work.	As per proposal	Nil
8c	Separate dumps for overburden, waste rock, rejects and fines (Rule 33)	Yes proposal given	Yes as per proposal.	Nil
8d	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	No proposal of use of overburden/ waste rock for restoring the land to its original use.	Overburden, waste rock and Rejects are dumped at earmarked location.	Nil
8e	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	Plantation in waste/barren land proposed.	As per proposal	Nil

8f	Baseline information on existence of plantation and additional plantation done (Rule 41)	2000 nos. sapling proposed during the year 2020-21.	4214 sapling planted during the year 2020-21.	Nil
8g	Survival rate	Not specified	82.15%	Nil
8h	Water sprinkling on roads to control airborne dust	Proposed	Water sprinkling has been observed during the mine inspection.	Nil
8i	General remarks of inspecting officer on aesthetic beauty in and around mines area			Aesthetic beauty around the mine is satisfactory.

Compliance of Rule 45:

Sl.No.	Item	Propasals	Actual work	Remarks
9a	Status of submission of Monthly and Annual returns	As per rule 45 of MCDR, monthly and annual returns to be submitted.	Monthly and annual returns have been submitted for reporting year timely.	Nil
9b	Scrutiny of Annual return for information on Mining Engineer, Geologist and Manager	Information has been furnished about Mining Engineer, Geologist, and Manager.	Mining engineer and Geologist are appointed as per information furnished.	Nil

9c	Scrutiny of Annual return on land use pattern for area under pits, reclaimed area, dumps etc.	Current Working 215.80. Reclaimed/Rehabilitated 0.55 Ha. Used for Waste Disposal (Dumps) 42.85 Ha. Occupied by plant, building residential, welfare building and road 36.910 Ha. Topsoil & Mineral storage 3.910 Ha. Plantation 1.5 Ha.	The land use pattern furnished in the return appears to be correct.	NIL.
9d	Scrutiny of Annual return on afforestation	Nos plantation 4214 nos Survival rate 82.15%.	The information furnished is found to be correct.	Nil
9e	Scrutiny of Annual return on mineral reject generation (Grade and quantity)	Mineral reject quantity of 312141 T reported.	The furnished information in annual return is actually screen reject & seems to be correct.	Nil
9f	Scrutiny of Annual return on ROM stock and/or graded ore	ROM and graded stock quantity furnished is NIL.	Found to be in order.	Nil
9g	Scrutiny of Annual return on sale value, Ex. Mine price and production cost	Captive Use. Ex. Mine Price & Production cost is Rs. 256.56 per tonne.	No sale of the mineral as it is a captive mine.	Nil
9h	Scrutiny of Annual return on fixed assets	The value of fixed asset furnished is Rs. 1203759350	Appears to be correct.	Nil
9k	Scrutiny of Annual return on mining machineries	Shovel, Dumpers, Wheel loader, Dozer, Road roller, Motorgrader etc.	Found correct.	Nil

Details of violations observed during current inspection and compliance position of violation pointed out

Violation observed			Show couse position		
Rule NO.	Issued on	Compliance on	Rule NO.	Issued on	Compliance on
MCDR17	Rule 11(1)	05-APR-22			
MCDR17	Rule 26(2)	05-APR-22			

Date :

(DATA RAM GURJAR)

Indian Bureau of Mines