INDIAN BUREAU OF MINES MINERALS DEVELOPMENT AND REGULATION DIVISION

Mining Plan Modification REPORT

Hyderabad regional office

Mine file No : AP/KSN/LST-25/HYD Mine code : 38APR10026

(i) Name of the Inspecting : 25) SHRI IBRAHIM SARIF

Officer and ID No.

(ii) Designation : Sr. Asst. Contrl. Mines

(iii) Accompaning mine : P VIDYA KIRAN, MANAGER-MINES

Official with Designation

(iv) Date of Inspection : 13/08/2018

(v) Prev.inspection date :

PART-I : GENERAL INFORMATION

(a) Mine Name : RAVIRALA

(b) Registration NO. : IBM/638/2011

(c) Category : A Mechanised

(d) Type of Working : Opencast

(e) Postal address

State : ANDHRA PRADESH

District : KRISHNA

Village : JAYANTHIPURAM
Taluka : JAGGAYYAPETA
Post office : KUMARASAMYRAJA

Pin Code : 521457

FAX No. : 08654-222532

E-mail : mcljpm@madrascements.co.in

Phone : 08654-224400

(f) Police Station : JAGGAYYAPETA

(g) First opening date : 25/06/2003

(h) Weekly day of rest : SUN

2. Address for : THE RAMCO CEMENTS LIMITED,

correspondance kUMARASWAMY RAJA NAGAR,

JAGGAYYAPETA, KRISHNA DIST.

3. (a) Lease Number : APR1204

(b) Lease area : 124.33

(c) Period of lease : 20

(d) Date of Expiry : 30/09/2017

4. Mineral worked : LIMESTONE Main

5. Name and Address of the

Lessee : THE RAMCO CEMENTS LTD

KUMARASWAMY RAJANAGAR

JAGGAYAPET MANDAL KRISHNA

ANDHRA PRADESH Phone:08654-224400 FAX:08654-222532

Owner : THE RAMCO CEMENTS LIMITED.

KUMARASAMY RAJA NAGAR-5217457, JAGGAYYAPET MANDAL, KRISHNA DISTRICT. KRISHNA ANDHRA PRADESH

Phone:

FAX : 08654-222532

Agent : P JANI REDDY

KUMARASWAMY .RAJA.NAGAR, JAYATNTHIPURAM KRISHNA DISTRICT KRISHNA ANDHRA

PRADESH

Phone: 08654-224400 FAX: 08654-222532

Mining Engineer

Name : P VIDYA KIRAN, Full Time

Qualification : B TECH MINING Appointment/ : 04/07/2007

Termination date

Geologist

Name : B RAJU, Full Time

Qualification : MSC GEOLOGY Appointment/ : 02/03/2006

Termination date

6. Date of approval of Mining
Plan/Scheme of Mining
Mining Scheme rule 12 MCDR1988
MP modif under 17(3) MCR 2016

31/07/2001
13/05/2008
13/11/2017

PART - II : OBSERVATION/COMMENTS OF INSPECTING OFFICERS

Exploration :

Sl.No.	Item	Proposals	Actual work	Remarks
la	Backlog of previous year	There was no backlog of exploration from previous year.	However, duirng the year 2017-18, lessee has carried out exploration by way of 19 coreboreholes in a grid interval of 150*150m with a total meterage of 1148 meters.	
1b	Exploration over lease area for geological axis 1 or 2	There was no proposal for exploration duirng 2017-18.	Addiotnal exploration of 19 coreboreholes was carried out during 2017 18.Out of total lease area of 60.72 ha,51.61 ha is covered under G1 and 1.10 ha under G2 scale of exploration.	
1c	Exploration Agencies and Expenditure in lakh rupees during the year	None	It was reported tht about Rs.2,00,000 was incurred for carrying out exploration duirng 2017-18.	
1d	Balance area to be explored to bring Geological axis in 1 or 2	None	8.01 ha	
1e	Balance reserve as on 01/04/20		UNFC(111)-13.38 Million tonnes (121 & 122)-3.20 Million tonnes Resources (211)- 7.81 Million tonnes (221) & (222)-4.620 Million tonnes	
1f	General remarks of inspecting officers on geology, exploration etc	None	None	

Development :

Sl.No.	Item	Propasals	Actual work	Remarks
--------	------	-----------	-------------	---------

2a	Location of development w.r.t.lease area	During the year 2017-18 it was proposed to work in South west part of the lease in II bench	The same was observed duirng the inspection.
2b	Separate benches in topsoil, overburden and minerals (Rule 15)	proposed to	It was observed duirng the inspection that there are seperate benches in OB and Ore.
2c	Stripping ratio or ore to OB ratio	0.28	0.26
2d	Quantity of topsoil generation in m3	Nil	Nil
2e	Quantity of overburden generation in m3	288825 Cu.M	138703 Cu.M
2f	General remarks of inspecting officers on development of pit w.r.t. type of deposit etc	None	None

Exploitation:

Sl.No.	Item	Propasals	Actual work	Remarks
3a	Number of pit proposed for production	One pit	One pit	
3b	Quantity of ROM mineral production proposed	It was proposed to produce 1040668 tonnes	The actual production was reported as 526164 tonnes	
3с	Recovery of sailable/usable mineral from ROM production	Nil	Nil	
3d	Quantity of mineral reject generation	Nil	Nil	
3e	Grade of mineral rejects generation and threshold value declared.	Nil	Nil	

3f	Quantity of sub grade mineral generation.	Nil	Nil
3g	Grade of sub grade mineral generation	Nil	Nil
3h	Manual / Mechanised method adopted for segregating from ROM	None	None
3i	Any analysis or beneficiation study proposed and carried out for sub grade mineral and rejects.	None	None
3j	Provision of drilling and blasting in mineral benches	Exploitation is being carried out by deep hole blasting and drilling in Mineral and waste benches	Mining operations are being carreid out as per approved proposals
3k	Provision of mining machineries in mineral benches	Yes.Provision has been made for mining machineries in mineral benches.	Heavy Earth moving machineries are deployed in mineral benches.
31	Whether height of benches in overburden and mineral suitable for method of mining proposed in MP/SOM	Yes	Yes
3m	Total area covered under excavation/pits	28.61 ha	28.61 ha
3n	Ore to OB ratio for the pit/mine during the year.	1:0.28	1:0.26
30	Total area put in use under different heads at the end of year	43.89 ha	41.19 ha

Production of 2013-14=1.08 2013-14=1.04 Million 3р ROM mineral Million tonnes tonnes during the last 2014-15=1.07 2014-15=0.82 ' 2015-16=0.536 ' five year period '' 2015-16=1.01 ' 2016-17=0.397 ' as applicable 2016-17=1.12 ' 2017-18=0.526 ' 2017-18=1.04 ' General remarks None 3q None of inspecting officers on method of mining etc.

Solid Waste Management - Dumping:

Sl.No.	Item	Propasals	Actual work	Remarks
4a	Separate dumping of topsoil, OB and mineral rejects (Rule 32,33)	There is no proposal for generation of topsoil and OB.	There was no generation of OB and Topsoil duirng the year 2017-18. However, it was proposed to generate 2,88,825 Cu.M of waste duirng 2017-18 and actual waste reported was 3,19,018 Cu.M.	
4b	Location of topsoil, OB and mineral reject dumps	It was proposed to dump on the exisitng dump on west side of the lease.	The same was observed duirng the inspection.	
4c	Number of dumps within lease area and outside of lease area	It was proposed to have one dump on Western side of the lease.	The same was observed duirng the inspection.	
4d	Location of dumps w.r.t. ultimate pit limit (Rule 16)	It proposed to dump OB on Western part of the lease found to be within ultimate pit limit and is being proposed to rehandle in conceptual period.		
4e	Number of active and alive dumps.	One dump	One dump	
4f	Number of dead dumps.	Nil	Nil	

4g	Number of dumps established.	One	One
4h	Whether Retaining wall or garland drain all along dumps are there.	NO proposal	One retaining wall of dimesninos 950x2x1.5m
4i	Length of Retaining wall or garland drain all along dumps		950x2x1.5m
4j	Number of settling ponds	One	One
4k	Specific comments of inspecting officer on waste dump management	None	None

Solid Waste Management - Backfilling:

Sl.No.	Item	Propasals	Actual work	Remarks
5a	Status of part or full extraction of mineral from mined out area before starting backfilling.	No proposal for backfilling duirng 2017- 18.	None	
5b	Area under backfilling of mined out area	None	None	
5c	Concurrent use of topsoil for restoration or rehabilitation of mineral out area (Rule 32)	None	None	
5d	Total area fully reclaimed and rehabilitated	Nil	Nil	
5e	General remarks of inspecting officers on backfilling and reclamation etc.	None	None	

Progressive Mine Clousre Plan:

Sl.No.	Item	Propasals	Actual work	Remarks

ба	Whether Annual report on PMCP submitted on time and correctly. Rule 23 E(2).		Annual report submitted fro the year 2017-18
6b	Area available for rehabilitation (ha) .	Nil	Nil
6c	afforestation done (ha).	0.5 ha	1.10 ha
6d	No. of saplings planted during the year	500	750
6e	Cumulative no .of plants		9482
6f	Any other method of rehabilitation	None	None
6g	Cost incurred on watch and care during the year	Rs,231000/-	Rs.607657/-
6h	Compliance on reclamation and rehabilitation by backfilling (i) Voids available for backfilling (Lx B x D	None	None
бi	Compliance on reclamation and rehabilitation by backfilling (ii) Voids filled by waste / tailings	None	None
6j	Compliance on reclamation and rehabilitation by backfilling (iii)Afforestati on on backfilled area	None	None

6k	Compliance on reclamation and rehabilitation by backfilling (iv) Rehabilitation by making water reservoir	None	None
6q	General remarks of inspecting officers on PMCP compliance and progressive closure operations etc.	None	None

Mineral Conservation:

Sl.No.	Item	Propasals	Actual work	Remarks
7a	ROM Mineral dispatch or grade-wise sorting within lease area	It was proposed to prodcue 10,40,668 tonnes	The actual production reported was 526164 tonnes	
7b	Method of grade- wise mineral sorting i.e. manual or mechanical.	Nil	Nil	
7c	Different grade of mineral sorted out at mines.	Nil	Nil	
7d	Any beneficiation process at mines .	Nil	Nil	
7e	General remarks of inspecting officer on Mineral conservation and beneficiation issues	None	None	

Environment:

Sl.No.	Item	Propasals	Actual work	Remarks

8a	Separate removal and utilization of topsoil (Rule 32)	None	None
8b	Concurrent use or storage of topsoil	None	None
8c	Separate dumps for overburden, waste rock, rejects and fines (Rule 33)		One OB dump on Western side of the lease was observed.
8d	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	None	None
8e	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	None	None
8f	Baseline information on existence of plantation and additional plantation done (Rule 41)	It was proposed to plant 500 numbers	Actual plantation was 750 no.s duirng 2017-18
8g	Survival rate		73%
8h	Water sprinkling on roads to control airborne dust	water	The same was observed duirng the inspection.
8i	General remarks of inspecting officer on aesthetic beauty in and around mines area	None	None

Sl.No.	Item	Propasals	Actual work	Remarks
9a	Status of submission of Monthly and Annual returns	Monthly and annual returns has to be submitted regularly	Monthly and annual returns are being submitted.	
9b	Scrutiny of Annual return for information on Mining Engineer, Geologist and Manager	Mining Engineer; Shri P.Shashank Geologist: Shri B.Raju	Yes above persons have been employed in the mine	
9c	Scrutiny of Annual return on land use pattern for area under pits, reclaimed area, dumps etc.	8.9 Ha, Occupied by plant,	Land use is observed as per the above said area	
9d	Scrutiny of Annual return on afforestation	750 sapplings	Same as above	
9e	Scrutiny of Annual return on mineral reject generation (Grade and quantity)	Nil	Nil	
9f	Scrutiny of Annual return on ROM stock and/or graded ore	Nil	Nil stock in the lease area	
9g	Scrutiny of Annual return on sale value, Ex. Mine price and production cost		Rs. 235.84 per tonne of ore, as reporteed by the lessee	
9h	Scrutiny of Annual return on fixed assets	(in Rs.) 124662747	As reported by lessee	
9k	Scrutiny of Annual return on mining machineries	Excavator: 2.1 cum. capacity- 1, tippers: 16 cum-10 nos,Drilling machine: 12.47 cum-1 no., Dozer-1 no.	Above machineries are observed in the lease area	

PAGE : 12

Details of violations observed during violation pointed out	current inspection and compliance position of
Violation observed	Show couse position

Violation observed			Show couse position	
Rule NO.	Issued on	Compliance on	Rule NO.	Issued on Compliance on

Date :

(SHRI IBRAHIM SARIF)

Indian Bureau of Mines