INDIAN BU MINERALS DEVELOPMENT TO REGULATION DIVISION

MCDR inspection REPORT

Hyderabad remonal office

Mine code: 38APR07054 Mine file No : AP/GNR/LST-48/HYD

(i) Name of the Inspecting: MQ29) MADHU SUDHAN YADAV M

Officer and ID No.

: Assistant Controller Mine (ii) Designation

: Sri. J. Ramakrishna, Mines Manager (iii) Accompaning mine

Official with

Designation

(iv) Date of Inspection : 21-SEP-22

(v) Prev.inspection date : 20-NOV-21

PART-I : GENERAL INFORMATION

: KRISHNA LIMESTONE MINE (57 (a) Mine Name 1.

: IBM/5580/2011 Registration NO. (b)

: A Fully Mechanised (C) Category

(d) Type of Working : Opencast

(e) Postal address

: ANDHRA PRADESH State

: GUNTUR District Village : TANGEDA Taluka : DACHEPALLE : TANGEDA Post office : 522414 Pin Code

: 08649273819 FAX No.

: mines.bhavyacements@gmail. E-mail

: 9491066936 Phone

: Dachepalli Police Station (f)

: 02-APR-12 First opening date (g)

: SUN Weekly day of rest

: M/s. Bhavya Cements Limited, Address for 2.

Tangeda (Village), Dachepalli (Mandal) correspondance

Guntur district, AP-522414

: APR3189 Lease Number 3. (a) : 57.19

Lease area (b)

Period of lease : 30 (C) Date of Expiry : 28-APR-40 (d)

: LIMESTONE Main Mineral worked

21 1

. Name and Address of the

Lessee : M/S BHAVYA CEMENTS LTD

A-1,2ND FLOOR, BHAVYA'S SPOORTHY BHAVAN JUBILEE HILLS HYDERABAD TELANGANA

Phone: 040-23558384 FAX: 040-23558393

Owner : P.SIVA KUMAR

PLOT.NO.A, 2ND

FLOOR, BHAVYA'S SPOORTHY BHAVAN, FILM NAGAR, JUBILEE HILLS HYDERABAD TELANGANA

Phone: 040-23558384 FAX: 040-23558393

Agent : Sri.A.Amrutha Raju

Tangeda (V), Dachepalli(M)
Guntur dt. GUNTUR ANDHRA

PRADESH Phone: FAX:

Mining Engineer

Name : B.JAGDEESH KUMAR, Full Time

Qualification : AMIE

Appointment/ : 01-FEB-17

Termination date

Manager

Name : P.SURESHBABU

Qualification : DIPLOMA IN MINING

Appointment/ : 30-SEP-16

Termination date

6. Date of approval of Mining : Fresh under rule 22 MCR1960 23-FEB-10 Plan/Scheme of Mining MP modif under 17(3) MCR 2016 03-NOV-16 MP review under 17(1) MCR 2016 24-JUL-20

PART - II OBSERVATION/COMMENTS OF INSPECTING FFICERS

Exploration :

| Sl.No. | Item | Proposals | Actual work | Remarks |
|--------|--|-------------|---|---|
| 1a | Backlog of previous year | No proposal | Nil | |
| 1b | Exploration over lease area for geological axis 1 or 2 | | Nil | |
| 1c | Exploration Agencies and Expenditure in lakh rupees during the year | No proposal | Nil | |
| 1d | Balance area to be explored to bring Geological axis in 1 or 2 | No proposal | Entire area is covered under G1 level of exploration. 03 Nos. of core boreholes proposed to drill upto the depth of the contact zone. | |
| 1e | Balance reserve as on 01/04/20 | | Proved Mineral Reserves as on 01/04/2022 - 4885547 Tonnes | |
| 1f | General remarks of inspecting officers on geology, exploration etc | | | Entire area has been explored in G1 Scale. The deposit is of simple stratified tabular in nature without any structural disturbances. |

Development :

| Sl.No. | Item | Propasals | Actual work | Remarks |
|--------|--|--------------|--|---------|
| 2a | Location of development w.r.t.lease area | to carry out | Work done within the proposed co-ordinates | |

| 2b | Separate benches in topsoil, overburden and minerals (Rule 15) | for topsoil | No topsoil benches developed, only mineral benches developed | |
|----|--|-------------|--|--|
| 2c | Stripping ratio or ore to OB ratio | No proposal | Nil | |
| 2d | Quantity of topsoil generation in m3 | No proposal | Nil | |
| 2e | Quantity of overburden generation in m3 | No proposal | Nil | |
| 2f | General remarks of inspecting officers on development of pit w.r.t. type of deposit etc | | | Mining pit development is in initial stage. Mechanised method of mining has been adopted. |

Exploitation:

| Sl.No. | Item | Propasals | Actual work | Remarks | 76 |
|--------|---|----------------------------|----------------------|---------|----|
| 3a | Number of pit proposed for production | One | One | 30 | |
| 3b | Quantity of ROM mineral production proposed | 2021-22 - 8762.5 Tonnes | 2021-22- 7500 Tonnes | | |
| 3с | Recovery of sailable/usable mineral from ROM production | 100 % | 100% | | |
| 3d | Quantity of mineral reject generation | No proposal | Nil | | |
| 3e | Grade of mineral rejects generation and threshold value declared. | No proposal | Nil | | |

| 3f | Quantity of sub grade mineral generation. | No proposal | Nil |
|----|--|--|---|
| 3g | Grade of sub grade mineral generation | No proposal | Nil |
| 3h | Manual / Mechanised method adopted for segregating from ROM | No proposal | Nil |
| 3i | Any analysis or beneficiation study proposed and carried out for sub grade mineral and rejects. | No proposal | Nil |
| 3j | Provision of drilling and blasting in mineral benches | Drilling and blasting proposed in the mineral benches. | Duirng inspection it was observed that Wagon drill being used for drilling with a blast hole dia of 115 mm & depth of 5.5 m, spacing of 4 meters and burden of 3 meters. Blasting with ANFO & slurry explosives with NONELS as initiating system. |
| 3k | Provision of mining machineries in mineral benches | It was proposed to use wagon drills, exvators & dumpers for drilling, loading & transporting of ore to crushing plant. | During inspection, it was observed that wagon drills, dumpers & excavators are being used for drilling, loading & transportation of ore to crushing plant. |
| 31 | Whether height of benches in overburden and mineral suitable for method of mining proposed in MP/SOM | It was proposed to maintain the bench height of 5 meters | During inspection it was noticed that the bench height is being maintained 5 m and digging height of the excavators are compatible with bench height |

height.

| 3m | Total area covered under excavation/pits | 0.72 Ha | 0.46 Ha | |
|----|--|----------------------|--|--|
| 3n | Ore to OB ratio for the pit/mine during the year. | Nil | Nil | |
| 30 | Total area put in use under different heads at the end of year | 2021-22 - 6.55 Ha | 2021-22- 0.46 Ha | |
| 3p | Production of ROM mineral during the last five year period as applicable | 2018-19 - | 2017-18 - 10925 Tonnes 2018-19 - 10190 Tonnes 2019-20 - 10300 Tonnes 2020-21 - 2800 Tonnes 2021-22 - 7500 Tonnes | |
| 3q | General remarks of inspecting officers on method of mining etc. | | | Fully mechanised Opencast Mining has been adopted by using HEMM like 2.5 cum excavator, 17 T dumpers with 115 mm dia drilling machines, Dozer etc. |

Solid Waste Management - Dumping:

| Sl.No. | Item | Propasals | Actual work | Remarks |
|--------|--|-------------|-------------|---------|
| 4 a | Separate dumping of topsoil, OB and mineral rejects (Rule 32,33) | No proposal | Nil | |
| 4b | Location of topsoil, OB and mineral reject dumps | No proposal | Nil | |
| 4c | Number of dumps within lease area and outside of lease area | No proposal | Nil | |

| 4d | Location of dumps w.r.t. ultimate pit limit (Rule 16) | No | proposal | Nil | | | | | | |
|------------|--|----|----------|-----|--|---|------|------------------|---|-----|
| 4e | Number of active and alive dumps. | | proposal | Nil | | | | | | |
| 4f | Number of dead dumps. | No | proposal | Nil | | | | | | |
| 4 g | Number of dumps established. | No | proposal | Nil | | | | | | |
| 4h | Whether Retaining wall or garland drain all along dumps are there. | | proposal | Nil | | | | | | |
| 4i | Length of Retaining wall or garland drain all along dumps | | proposal | Nil | | | s ** | | | |
| 4j | Number of settling ponds | No | proposal | Nil | | | | | | |
| 4 k | Specific comments of inspecting officer on waste dump management | | | | | 4 | | aste g he min | | ie. |
| OPT. | 7.7 | | | | | | | | 7 | |

Solid Waste Management - Backfilling:

| | | | | - |
|--|--|---|---|--|
| Item | Propasals | Actual work | Remarks | |
| Status of part or full | No proposal | Nil | | |
| extraction of mineral from mined out area before starting | And the second | | | |
| Area under backfilling of mined out area | No proposal | Nil | | |
| Concurrent use of topsoil for restoration or rehabilitation of mineral out | No proposal | Nil | | |
| | Status of part or full extraction of mineral from mined out area before starting backfilling. Area under backfilling of mined out area Concurrent use of topsoil for restoration or rehabilitation of mineral out | Status of part No proposal or full extraction of mineral from mined out area before starting backfilling. Area under No proposal backfilling of mined out area Concurrent use No proposal of topsoil for restoration or rehabilitation of mineral out | Status of part No proposal Nil or full extraction of mineral from mined out area before starting backfilling. Area under No proposal Nil backfilling of mined out area Concurrent use No proposal Nil of topsoil for restoration or rehabilitation of mineral out | Status of part No proposal Nil or full extraction of mineral from mined out area before starting backfilling. Area under No proposal Nil backfilling of mined out area Concurrent use No proposal Nil of topsoil for restoration or rehabilitation |

| 5d | Total area fully reclaimed | No proposal | Nil | |
|----|--|-------------|-----|--|
| | and rehabilitated | | | |
| 5e | General remarks of inspecting officers on backfilling and reclamation etc. | | | The pit is not mined out upto its ultimate pit limit to start backfilling. |

Progressive Mine Clousre Plan:

| Sl.No. | Item | Propasals | Actual work | Remarks |
|--------|--|-----------------------------|-----------------------|---------|
| 6a | Whether Annual report on PMCP submitted on time and correctly. Rule 23 E(2). | To be submitted as per rule | Submitted as per rule | |
| 6b | Area available for rehabilitation (ha) . | No proposal | Nil | |
| бс | afforestation done (ha). | 2021-22 - 0.03 Ha | 2021-22 - 0.03 Ha | |
| 5d | No. of saplings planted during the year | | 2021-22 - 110 Nos. | |
| 5f | Any other method of rehabilitation | No proposal | Nil | |
| 5g | Cost incurred on watch and care during the year | No proposal | Nil | |
| 5h | Compliance on reclamation and rehabilitation by backfilling (i) Voids available for backfilling (Lx B x D | No proposal | Nil | |

| 6i | Compliance on reclamation and rehabilitation by backfilling (ii) Voids filled by waste / tailings | No | proposal | Nil |
|----|---|----|----------|-----|
| 6j | Compliance on reclamation and rehabilitation by backfilling (iii) Afforestati on on backfilled area | No | proposal | Nil |
| 6k | Compliance on reclamation and rehabilitation by backfilling (iv) Rehabilitation by making water reservoir | No | proposal | Nil |
| 61 | Compliance on reclamation and rehabilitation by backfilling (v) any other specific means. | No | proposal | Nil |
| 6m | Compliance of rehabilitation of waste land within lease (i)afforestation | No | proposal | Nil |
| 6n | Compliance of rehabilitation of waste land within lease (ii) Area rehabilitation (ha) | No | proposal | Nil |
| 60 | Compliance of rehabilitation of waste land within lease (iii) Method of rehabilitation | No | proposal | Nil |

| 6р | Compliance of environmental monitoring (core zone and buffer zone) | monitoring of | Quarterly environmental monitoring carried out during 2021-22 and all the parameters are within the permissible limit. | |
|----|---|---------------|--|---|
| 6q | General remarks of inspecting officers on PMCP compliance and progressive closure operations etc. | | | No area of pit has reached its ultimate pit limit to start Reclamation and Rehabilitation and backfilling activities. |

Mineral Conservation:

| Sl.No. | Item | Propasals | Actual work | Remarks |
|--------|--|--|-------------|---|
| 7a | ROM Mineral dispatch or grade-wise sorting within lease area | No grade wise sorting, entire ROM produced to be dispatched to use for captive use in cement plant | | |
| 7b | Method of grade- wise mineral sorting i.e. manual or mechanical. | No proposal | Nil | |
| 7c | Different grade of mineral sorted out at mines. | No proposal | Nil | ~ |
| 7d | Any beneficiation process at mines . | No proposal | Nil | |
| 7e | General remarks of inspecting officer on Mineral conservation and beneficiation issues | | | Entire ROM is being consumed in captive cement plant |

Env. onment:

| Sl.No. | Item | Propasals | Actual work | Remarks |
|--------|---|-------------------------------------|---|--|
| 8a | Separate removal and utilization of topsoil (Rule 32) | remove | Topsoil removed seperately and utilised for plantation. | |
| 8b | Concurrent use or storage of topsoil | To be used for plantation | Used for plantation | |
| 8c | Separate dumps for overburden, waste rock, rejects and fines (Rule 33) | No proposal | Nil | |
| 8d | Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use | No proposal | Nil | |
| 8e | Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc) | No proposal | Nil | |
| 8f | Baseline information on existence of plantation and additional plantation done (Rule 41) | 70 Nos. of saplings in 0.03 Ha area | 110 Nos. of saplings in 0.03 Ha area | |
| 8g | Survival rate | No proposal | 75 % | |
| 8h | 100 | to be provided | Water tankers provided for dust supression | |
| 8i | General remarks of inspecting officer on aesthetic beauty in and around mines area | | | Plantation is beimng carried out to improve aesthetic beauty. |

Compliance of Rule 45:

| Sl.No. | Item | Propasals | Actual work | Remarks |
|--------|---|--|--|---------|
| 9a | Status of submission of Monthly and Annual returns | To be Submitted. | Monthly and Annual Returns are being submitted regularly. | |
| 9b | Scrutiny of Annual return for information on Mining Engineer, Geologist and Manager | T. Konda Reddy Mining Engineer - Sri. B. | Manager - Sri. T. Konda Reddy Mining Engineer - Sri. B. Jagadeesh Geologist - Sri. Md. Mastan Basha | |
| 9c | land use pattern | Infrastructure - 2.017 Ha Plantation - 2.675 Ha | Pit - 0.46 Ha Infrastructure - 2.017 Ha Plantation - 2.675 Ha | |
| 9d | Scrutiny of Annual return on afforestation | 110 Nos. | 110 Nos. | |
| 9e | Scrutiny of Annual return on mineral reject generation (Grade and quantity) | Nil | Nil | |
| 9f | Annual return on | - 565 Tonnes | Opening stock - 565 Tonnes Closing stock - 2065 Tonnes | |
| 9g | Scrutiny of Annual return on sale value, Ex. Mine price and production cost | Cost of Production is Rs.574.35/- | Rs.574.35/- | |
| 9h | Scrutiny of Annual return on fixed assets | Nil | Nil | |
| 9k | Scrutiny of Annual return on mining machineries | 1 No. Tipper - 2 No. | Shovel (Hydraulic) - 1 No. Tipper - 2 No. Water Tanker - 1 No. Drill machine - 1 No. | |

Details of violations observed during competition and compliance position of violation pointed out

Violation observed Show couse position

Rule NO. Issued on Compliance on Rule NO. Issued on Compliance on

MCDR17 Rule 31(1) 29-SEP-22

Date: 15/11/1022

(MADHU SUDHAN YADAV M)

Indian Bureau of Mines

