MCDR-MIFLOFE/7/2022-BNG-IBM_RO_BNG INDIAN BUREAU OF MINES MINERALS DEVELOPMENT AND REGULATION DIVISION 1/27465/2024 MCDR inspection REPORT Bangalore regional office Mine file No : KNT/TMK/FE/23/BNG Mine code : 40KAR19021 (i) Name of the Inspecting : **SQ06**) DR.SURESH PRASAD Officer and ID No. (ii) Designation : Regional Controller Mines : Rudraiah A M, Asst General Manager (iii) Accompaning mine Official with Designation (iv) Date of Inspection : 19/01/2024 Prev.inspection date : 12/08/2022 (v) PART-I : GENERAL INFORMATION 1. (a) Mine Name : KAREKURCHI (ML 2028) (b) Registration NO. : IBM/244/2011 (C) : A Other than Fully Mech. Category (d) Type of Working Opencast (e) Postal address State : KARNATAKA District : TUMKUR Village : KAREKURCHI Taluka : TIPTUR Post office : RAJATHADRIPURA Pin Code : FAX No. : 080-23343639 (F), E-mail : ml2028.klci@gmail.com 080-23343636,/37 9448376404 Phone : : K.B.CROSS (f) Police Station First opening date : 13/01/1987 (g) Weekly day of rest (h) : SUN 2. Address for : Smt.Dr. R.Mathura Bai(Legal Representative) correspondance #1, Ahobalam, 3rdCross, 5th main Sanjaynagar, Bengaluru-560 094 : KAR0459 3. Lease Number (a) (b) Lease area : 16.18 Period of lease : 20 (C) (d) Date of Expiry : 12/01/2007 : IRON ORE

Mineral worked 4.

Main

5.	Name and Address of the Lessee :	KARNATAKA LIMPO CEMENT INDUSTRY NO-862,DrM.C.MODI ROAD, BASAVESWARANAGAR, BANGALORE-560086 TUMKUR KARNATAKA Phone:080-233436/37 9448376404, 9880231313 FAX :080-23343639
	Owner :	<pre>Smt.Dr. R.Mathura Bai(Legal Representative) #1, Ahobalam, 3rd Cross, 5th main, Sanjaynagar, Bengaluru-560 094 BANGALORE KARNATAKA Phone: 9448307993 FAX :</pre>
	Agent :	Dharam T S/o R Tejaswi #1, Ahobalam, 3rd cross 5thMain, Sanjaynagar, Bengaluru-560 094 BANGALORE KARNATAKA Phone: 9886044554 FAX :
	Mining Engineer	
	Name :	A M RUDRAIAH,Full Time
	Qualification :	B E MINING
	Appointment/ : Termination date	20/12/2021
	Mining Engineer	
	Name :	Rudraiah A M,Full Time
	Qualification :	BE(Mining Engineering)
	Appointment/ : Termination date	20/12/2021
	Geologist	
	Name :	RUDRAIAH A M .,,,Full Time
	Qualification :	
	Appointment/ : Termination date	20/12/2021
6.	Date of approval of Min Plan/Scheme of Mining	hing : Existing rule 11 MCDR1988 26/03/2004 Renewal under rule 24 MCR1960 10/10/2006 Mining Scheme rule 12 MCDR1988 26/02/2014 MP review under 17(1) MCR 2016 06/03/2020 MP review under 17(1) MCR 2016 21/01/2022

PART - II : OBSERVATION/COMMENTS OF INSPECTING OFFICERS

Exploration :

Sl.No.	Item	Proposals	Actual work	Remarks
la	Backlog of previous year	-	-	
1b	Exploration over lease area for geological axis 1 or 2	Proposed for Iron ore depth persistency study	-	
1c	Exploration Agencies and Expenditure in lakh rupees during the year	00.000Lakhs	0.0375Lakhs	02Trenches &04 Trial Pits Expenditure
1d	Balance area to be explored to bring Geological axis in 1 or 2	-	-	-
1e	Balance reserve as on 01/04/20	1384975	1384975	As per the AR-22- 23.
lf	General remarks of inspecting officers on geology, exploration etc		The iron ore is mainly hematite. Iron ore float is also occurring over as Insitu weathered float Hematitic iron ore. There are repetitive bands/reefs of Hematitic iron ore (HIO) & Hematitic siliceous iron ore (HSIO) apart from Hematitic iron ore float all along the lease area surface.	bodies with poor recovery percentage of ore. The entire lease area has been explored under G-1 scale horizontally. 10 core boreholes proposed in Iron

Development :

Sl.No. Item

Remarks

1/27465/2024

2a

2b

2c

2d

2e

2f

Location of development w.r.t.lease area)1475361	N-1475559 (to) 1475361 E-685590(to)685663	Workings carried out within the proposed grid intervals.
Separate benches in topsoil, overburden and minerals (Rule 15)	-	Over burden 04 Mineral 03	
Stripping ratio or ore to OB ratio	1:0.07	1:0.04	
Quantity of topsoil generation in m3	-	125MT	
Quantity of overburden generation in m3	1894	1891	
General remarks of inspecting officers on development of pit w.r.t. type of deposit etc			As proposed and observed the mine is developed with 2 pits namely Iron Ore Pit (1) and Manganese Ore Pit (2). Only Iron ore pit is being operated with 4 benches in Over burden and 3 benches in Mineral. Float Ore is also being mined with concurrent backfilling without forming any pit.

Exploitation:

Sl.No.	Item	Propasals	Actual work	Remarks
3a	Number of pit proposed for production	1	1	
3b	Quantity of ROM mineral production proposed	44997MT	41850MT	As per AR-2022-23.
3с	Recovery of sailable/usable mineral from ROM production	100%	100%	

3d	Quantity of mineral reject generation	0	0	
3e	Grade of mineral rejects generation and threshold value declared.	0	0	
3f	Quantity of sub grade mineral generation.	Nil	Nil	
3g	Grade of sub grade mineral generation	Nil	Nil	
3h	Manual / Mechanised method adopted for segregating from ROM	Mechanized method is proposed for segregating of ROM by C.S plant.	Mechanized method is proposed for segregating of ROM by C.S plant.	As per the proposals.
3i	Any analysis or beneficiation study proposed and carried out for sub grade mineral and rejects.	NA	NA	
3ј	Provision of drilling and blasting in mineral benches	NA	NA	
3k	Provision of mining machineries in mineral benches		Accordingly, HEMM machinery being deployed	As per the proposals.
31	Whether height of benches in overburden and mineral suitable for method of mining proposed in MP/SOM		Yes, Bench height in O/B & mineral are suitable for method of mining.	Iron Ore pit b/w section A-A; to B- B', bench width not maintained as per proposal. Violation issued.
3m	Total area covered under excavation/pits	3.78Ha	3.78Ha	
3n	Ore to OB ratio for the pit/mine during the year.	1:0.07	1:0.04	

MCDR-MiFLOFE/7/2022-BNG-IBM_RO_BNG

30	Total area put in use under different heads at the end of year	 Area for mining-3.78 Ha. Area for dumps-1.562 Ha. Reclamation/Re habilitaed- 0.225 Ha. Area for plant/building etc 0.564Ha. 5.0ther purpose 9.419 Ha. 	plant/building etc 0.564Ha. 5.0ther purpose 9.419	In order and as per AR submitted.
3р	Production of ROM mineral during the last five year period as applicable	2018-19: 00 2019-20: 00 2020- 21:40025MT 2021-22:40023 2022-23:44997 (in tonnes)	2018-19: 00 2019-20: 00 2020-21:00 2021-22:40023 2022-23:41850 (in tonnes)	Mining Operation resumed on 01/04/2021
3q	General remarks of inspecting officers on method of mining etc.			As proposed and observed the Open pit mine is developed with 2 pits namely Iron Ore Pit (1) and Manganese Ore Pit (2). Only Iron ore pit is being operated with 4 benches in Over burden and 3 benches in Mineral. Float Ore is also being mined with concurrent backfilling without forming any pit.

Solid Waste Management - Dumping:

Sl.No.	Item	Propasals	Actual work	Remarks

MCDR-MIFLOFE/7/2022-BNG-IBM_RO_BNG

1/27465/2024

4a	Separate dumping of topsoil, OB and mineral rejects (Rule 32,33)	Earmarked area for O.B dumping proposed in the Approved scheme of mining	O.B being dumped in the earmarked area as proposed in the RUMP.	As per the proposals.
4b	Location of topsoil, OB and mineral reject dumps	PD2 OB active dump	PD2 OB active dump	
4c	Number of dumps within lease area and outside of lease area	2 No Active dump & 03 inactive dump Outside the lease area 1 inactive dump EID 1(stabilized)	1 No Active dump & 03 inactive dump Outside the lease area 1 inactive dump EID 1(stabilized)	
4d	Location of dumps w.r.t. ultimate pit limit (Rule 16)	-	-	
4e	Number of active and alive dumps.	1	1	
4f	Number of dead dumps.	3	3	
4g	Number of dumps established.	3	3	
4h	Whether Retaining wall or garland drain all along dumps are there.	Proposed for active dumps	_	
4i	Length of Retaining wall or garland drain all along dumps	-	206M Toewall & 215M Garland drain	
4j	Number of settling ponds	0	1	
4k	Specific comments of inspecting officer on waste dump management			All the waste dumps are systematically managed with all the proposed engineering measures for its stabilization.

Solid Waste Management - Backfilling:

Sl.No.	Item	Propasals	Actual work	Remarks
		-		

1/27465/2024

5a	Status of part or full extraction of mineral from mined out area before starting backfilling.	NA	NA	Concurrent Back filling done in float ore extracted area without forming a pit.
5b	Area under backfilling of mined out area	NA	0.25На	Concurrent Back filling done in float ore extracted area without forming a pit.
5c	Concurrent use of topsoil for restoration or rehabilitation of mineral out area (Rule 32)	NA	NA	
5d	Total area fully reclaimed and rehabilitated	NA	NA	
5e	General remarks of inspecting officers on backfilling and reclamation etc.			Concurrent backfilling is being carried out in the float ore mining area without forming a pit and later this area is proposed for Dump as the same will be located outside the UPL.

Progressive Mine Clousre Plan:

Sl.No.	Item	Propasals	Actual work	Remarks
ба	Whether Annual report on PMCP submitted on time and correctly. Rule 23 E(2).		Submitted annual report for the year 2022-23	
6b	Area available for rehabilitation (ha) .	NA	NA	
бс	afforestation done (ha).	00	0.2240	(Gap filling plantation is done in the safety zone as proposed.)

MCDR-MIFLOFE/7/2022-BNG-IBM_RO_BNG

l/27465/2024

6d	No. of saplings planted during the year	250	320	(Gap filling plantation is done in the safety zone as proposed.)
бе	Cumulative no .of plants	5500	5500	
6f	Any other method of rehabilitation	No proposal	NA	
бg	Cost incurred on watch and care during the year	No proposal	3.28Lakhs Rupees	Appears to be correct.
6h	Compliance on reclamation and rehabilitation by backfilling (i) Voids available for backfilling (Lx B x D	NA	947m2 Back filling done on float ore extracted area.	
6i	Compliance on reclamation and rehabilitation by backfilling (ii) Voids filled by waste / tailings	NA	NA	
6j	Compliance on reclamation and rehabilitation by backfilling (iii)Afforestati on on backfilled area	NA	NA	
6k	Compliance on reclamation and rehabilitation by backfilling (iv) Rehabilitation by making water reservoir	NA	NA	
61	Compliance on reclamation and rehabilitation by backfilling (v)any other specific means.	NA	ΝΑ	
бm	Compliance of rehabilitation of waste land within lease (i)afforestation	00.00	0.00Ha	

6n	Compliance of rehabilitation of waste land within lease (ii)Area rehabilitation (ha)	0.00На	0.00Ha	
60	Compliance of rehabilitation of waste land within lease (iii)Method of rehabilitation	NA	NA	
бр	Compliance of environmental monitoring (core zone and buffer zone)	Regular monitoring	Regular monitoring	Regular environmental monitoring is carried out.
бq	General remarks			All the proposed

PMCP activities have been carried out satisfactorily.

Mineral Conservation:

of inspecting officers on PMCP

compliance and

operations etc.

progressive

closure

Sl.No.	Item	Propasals	Actual work	Remarks
7a	ROM Mineral dispatch or grade-wise sorting within lease area	It was proposed to carry out sorting of grade wise mineral within the lease	Grade wise mineral sorting is being carried out within the lease area.	As per the proposals.
7b	Method of grade- wise mineral sorting i.e. manual or mechanical.	-	Grade wise mineral sorting by mechanical method.	As per the proposals.
7c	Different grade of mineral sorted out at mines.		Grade of mineral sorted out at mines Below 45-51%Fe 51-55% Fe 55-58% Fe 58-60%Fe	

7d There is no Any NIL NIL beneficiation beneficiation process at mines process except mechanical . crushing & screening plant for sizing of ore. General remarks The low-grade ores 7e of inspecting are suitably officer on blended with higher grade ores Mineral conservation and to bring it to beneficiation marketable grade thereby taking issues care of Mineral Conservation aspect.

Environment:

Sl.No.	Item	Propasals	Actual work	Remarks
8a	Separate removal and utilization of topsoil (Rule 32)	NIL	125MT	
8b	Concurrent use or storage of topsoil	NIL	Top soil utilized for plantation on dumps in the past.	
8c	Separate dumps for overburden, waste rock, rejects and fines (Rule 33)	Separate earmarked area for OB dump proposed in the approved scheme of mining	O.B being dumped in the separate earmarked area as proposed in the approved RUMP.	
8d	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	NA	NA	
8e	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)		Phase wise afforestation done Over inactive part of the active dumps, inactive dumps, all along the roads, Safety zone around the mining area, green belt around the C & S plant.	Verified and proposals complied.

8f	Baseline information on existence of plantation and additional plantation done (Rule 41)	5000 plants WML and 2000 plants OML in the buffer zone.		Appears to be correct.
8g	Survival rate		80%	Appears to be correct.
8h	Water sprinkling on roads to control airborne dust		One water tank of capacity 4000Ltrs provided for water sprinkling on roads to suppress the dust.	
8i	General remarks of inspecting officer on aesthetic beauty in and around mines area			Aesthetic beauty in and around the mines is satisfactorily maintained by way of plantation within the ML and outside the ML in buffer Zone.

Compliance of Rule 45:

Sl.No.	Item	Propasals	Actual work	Remarks	
9a	Status of submission of Monthly and Annual returns	M.R. Submitted up to January 2024. *****			
		A.R. Submitted up to 31/03/2023 on 30/06/2023			
9b	Scrutiny of Annual return for information on Mining Engineer, Geologist and Manager	Mining Engineer Rudraiah A M, Geologist HaglambeMarula sidappaMurgyap pa			

9c	Scrutiny of Annual return on land use pattern for area under pits, reclaimed area, dumps etc.	<pre>mining-3.78 Ha. 2. Area for dumps-1.562 Ha. 3. Reclamation/Re</pre>	plant/building etc.	In Order
9d	Scrutiny of Annual return on afforestation		Appears to be correct.	
9e	Scrutiny of Annual return on mineral reject generation (Grade and quantity)	-	-	NIL

9£	Scrutiny of Annual return on ROM stock and/or graded ore		Closing stock at the end of the year2022-23
9g	Scrutiny of Annual return on sale value, Ex. Mine price and production cost	_	Sale value, average ex mine prices & Production cost per ton during the year 2022-23

9h	Scrutiny of Annual return of fixed assets	n.	Value of Fixed - Assets 10809472/-	
9k	Scrutiny of Annual return of mining machineries	n	Machinery - details Back hoe -01No Front end loaders -01No Tippers - 02No's Water tanker -01No	

Crusher

01No Diesel generator

02No's

_

-

Value of the fixed assets at the end of the year2022-23.

The reported machineries were found deployed on the day of inspection.

Details of violations observed during current inspection and compliance position of violation pointed out				
Violation	n observed	Show couse position		
Rule NO.	Issued on Compliance on	Rule NO.	Issued on Compliance on	
MCDR17 Rule 11(1)	07/03/2024			

Date :

(DR.SURESH PRASAD)

Indian Bureau of Mines