Indian Bureau of Mines Minerals Development and Regulation Division MCDR Inspection Report Hyderabad Regional Office.

Mine File: AP/NLG/Lst-8/Hyd., Vol-II

Mine Code: 38APR14022

1) Name of Inspecting officer:	Kalmata.M.K
2) Designation	Regional Mining Geologist
3) Accompanying mine official with designation	Sri. V.Subramanyam, Asst. Vice President Mines, VV Krishna Reddy, DGM Mines ,Md Nayeem, Sr.Mgr Geology
4) Date of Inspection	03.10.2024
5) Date of Previous Inspection	28.05.2024

Part-I: General

S.No.	Particulars	Details
1	Name of the Mine	Sagar Cements Limestone Mine – 2(Amareshwari)
2	Total Lease Area (Ha) with breakup of Non- forest and forest land	143.72 Ha (Government Non Forest Land)
3	Mine code	38 APR 14022
4	IBM Registration Number under rule 45 of	
5	Name of the lessee, Address, phone, email and fax number	SAGAR CEMENTS LIMITED Pedaveedu (V), Mattampally(M) Suryapet (Dist), Telangana(State), Phone : 08683 - 247039 Fax : 08683 - 247029 subramanyamv@sagarcements.in
6	Village	Pedaveedu
7	Taluka/Mandal	Huzurnagar
8	District	Suryapet
9	Pin code	508204
10	State	Telangana
11	Post office	Mattampally
12	Nearest police station	Mattampally
13	Nearest Railway station	Miryalaguda
14	Date of Grant of Mining Lease	Initial Grant of Lease on : 24.06.1985
15	Date of Execution	31.10.1985

16	Period	50 Years 31.10.1985 to 30.10.2035
17	Name of the Nominated Owner with Address, phone, email, fax number and date of appointment	Sri. S.Sreekanth Reddy, Plot.No.111,Road No.10, Jubilee hills, Hyderabad,500033 040 23351571, <u>info@sagarcements.in</u> Date of appointment: 17-10-2012.
18	Name of the Mine Agent with Address, phone, email, fax number and date of appointment	Sri. M.V RAMANA MURTHY Pedaveedu(Vill.),Mattampally(M), Suryapet(Dist),Telangana(State) Phone : 08683 - 247039 <u>mvrmurthy@sagarcements.in</u> 01.11.2021
19	Name of the Mines Manager with Address, phone, email, fax number and date of appointment in mines, qualification	Sri V V Krishna Reddy Pedaveedu(Vi),Mattampally(M), Suryapet(Dist),Telangana(State) Phone : 08683 - 247039 <u>krishnavv@sagarcements.in</u> 10.03.2019
20	Name of the Mining Engineer & Geologist, Qualification and date of appointment in mine,	 Sri. Samula Pavan Kumar Reddy (B. Tech Mining) Pedaveedu(V),Mattampally(M), Suryapet(Dist),Telangana(State) Phone : 08683 - 247039 <u>pavansamula@sagarcements.in</u> 14/12/2023 And K Jagannadha Rao ,Msc Geology Pedaveedu (V), Mattampally (M) Suryapet (Dist.), Telangana (State) <u>iagannadharao.k@sagarcements.in</u> 23/12/2021

21	Date of Approval of Mining Plan/Modified Mining Plan with five-year period and specific condition in approval letter, if any.	 Modified MP approval Ltr. No. AP/NLG/MP/Lst-39/HYD dated 25.03.2021. (25.03.2021 to 2024-25) & Another MMP approval Ltr No. AP/NLG/MP/Lst-39/HYD dated 21.11.2023. (21.11.2023-24 to 2024-25) & RMP AP/NLG/MP/LST-39/Hyd, dated 23-10- 2024, for the five year block period (2025-26 to 2029-30) 		
22	Name of the Mineral	Limestone		
23	Method of Mining(Opencast, Underground)	Open Cast		
24	Category (Fully Mechanized, Others or Manual)) Fully Mechanized		
25	Captive/Non Captive	Captive		

	PART-II			
Expl	oration :	-	-	
SI. No.	Item	Proposals	Actual Work	Remarks
1a	Backlog of previous year	No exploration was proposed in the year 2023-24.	However, lessee has drilled 07 boreholes in the year 2023-24.	There was a proposal to drill 23 boreholes in the year 2024-25 (Approved MMP dated 21-11-2023). Due to availability of drilling machine few boreholes were drilled in the year 2023-24.
1b	Exploration over lease area for geological axis 1 or 2	No exploration was proposed in the year 2023-24.	07 boreholes were drilled to cover entire Mineralized area under G-1 level.	•

				boreholes which are near to leas boundary were disturbed, So lessee has again proposed exploration in the year 2024-25 and drilled 07 boreholes in the year 2023-24.
1c	Exploration Agencies and Expenditure in lakh rupees during the year	No exploration was proposed in the year 2023-24.	In the year 2023-24, exploration is carried out by lessee only and expenditure incurred on exploration is Rs 8, 57,150.	Lessee has drilled 107 exploratory boreholes so far and expenditure incurred on said exploration is Rs 28,91,057
1d	Balance area to be explored to bring Geological axis in 1 or 2	No exploration was proposed in the year 2023-24.	About 20 ha is converted under G-1 level from unexplored area.	Earlier, entire mineralized area was explored under G-1 level, however after DGPS survey the lease shape was changed and some of the boreholes which were inside the lease area (Near boundary) are disturbed. So, lessee has again proposed few boreholes to explore entire mineralized area under G-1 in the Grid patter as per

			the MEMC rules 2015 applicable to nature of the deposit.
1e Balance reserves as on 01/04/2017	AspertheapprovedMMPdated21-11-2023statusofreserves/resourcesis as follows (As on01-10-2023)(Inmilliontonnes)ProvedMReserves(111)59.212,Pre-feasibilityMResources(221)16.205Inferred mresources(333)1.156Total:-76.573	on 01-04-2024 is as follows : (In million tonnes) Proved M Reserves (111) 58.910, Pre-feasibility M Resources (221)	were updated by depleting 302109 tonnes of ROM production achieved during the period

1f	General remarks of inspecting officers on geology, exploration etc.		The rock type exposed in the ML area belongs to the Narji Formation of the Kurnool Group of Proterozoic age. The lithological succession	Total lease area is 143.72 Ha and entire area is explored under G-1 level, by drilling 107 exploratory boreholes to a total
			is as furnished below; 1. Soil, 2. Light Grey	depth of 2490 mtrs.
			Limestone -Youngest, 3. Grey Limestone, 4. Green Limestone, 5.	
			PurpleFlaggyLimestone6.Cao%ofLimestone	
			varies from +34 to 46.9. The strike of the formation is N 31 E-S	
			31W and dip 55 to 60 degree towards SE.	
Deve	lopment :			
Sl.N o.	Îtem	Proposals	Actual Work	Remarks
2a	Location of development w.r.t. lease area	In the year 2023-24 there was a proposal to produce limestone between the co- ordinates N1851570 to N 1851850 & E 377050 to E 377270 (Eastern side of the lease area) and some bench dressing was proposed in the Northern side of the	In the year 2023-24 working is carried out between the co-ordinates n 1851610 to N 1851850 & E 377080 to E377250	The production achieved in only 72% in the year 2023-24 and working is carried out within the proposed area only.

		lease .		
2b	Separate	Benches were	Benches are existing in	No topsoil or OB is
	benches in	proposed in ore	ore only.	existing in the
	topsoil, overburden	only.		proposed working
	and minerals			area. And existing
	(Rule-15)			benches are in ore
				only.
2c	Stripping ratio			No OB is existing in
	of ore to OB	1:0	1:0	the proposed
	ratio			working area.
2d	Quantity of	None in the year	None in the year 2023-	No topsoil
	topsoil	2023-24.	24.	generation is
	generation in m3			proposed in the
	inte			present plan
				period.
2e	Quantity of	None in the year	None in the year 2023-	No OB/waste
	overburden	2023-24.	24.	generation is
	generation in m3			proposed in the
				present plan
				period.
2f	General		The bench parameters	
	remarks of		are almost kept as per	
	inspecting officers on		the proposal. And	
	development		working is almost	
	of pit w.r.t.		carried out within the	
	type of deposit etc.		proposed area only.	
Explo	Ditation :			
SI.N		Proposals	Actual Work	Remarks

0.				
3a	Number of pit proposed for production	One pit in the year 2023-24.	One pit in the year 2023-24.	Only one pit is existing in the lease area and Dimension of the pit is as follows: - 800m (L) x 279m (W) x 12m (h).
ЗЬ	Quantity of ROM mineral production proposed	708509 tonnes in the year 2023-24. (207891 tonnes actual production up to sep 23 +500618.75tonnes from October 23 to March 24 as per MMP approved on 21-11-2023).		Production achieved is almost 72%.
3c	Recovery of saleable / usable mineral from ROM production	100%	100%	
3d	Quantity of mineral reject generation	None in the year 2023-24.	None in the year 2023- 24.	
3e	Grade of mineral rejects generation and threshold value declared.	Not applicable.	Not applicable.	
3f	Quantity of subgrade mineral	None in the year 2023-24.	None in the year 2023- 24.	

	generation.			
3g	Grade of subgrade mineral generation.	Not applicable.	Not applicable.	
3h	Manual / Mechanized method adopted for segregating from ROM	None.	None.	Lessee is not doing any processing at the mine site and dispatching entire ROM to the cement plant linked with the mine.
3i	Any analysis or beneficiation study proposed and carried out for subgrade mineral and rejects	None.	None	
3ј	Provision of drilling and blasting in mineral benches	Yes, proposed.	Lessee is doing drilling and blasting as per the proposal.	Using drilling machine of 115mm capacity for drilling blast holes and slurry explosive for blasting.
3k	Provision of mining machineries in mineral benches	Yes proposed combination of Excavators and tippers.	Using Excavators of 1.5 CUM capacity and tippers of 19 CUM capacity in the mineral benches.	Additionally, lessee is using 115mm dia drilling machine for drilling blast holes and dozer for haul road repair work.

31	Whether height of benches in overburden and mineral suitable for method of mining proposed in MP/SOM	Proposed 6.00 mtr benches in ore and no OB benches were proposed.	Maintained bench height avarage 4.00 to 5.00 mtrs.	The bench height proposed and maintained is suitable for the method of mining adopted.
3m	Total area covered under excavation / pits	Area under Mining:- 21.35 Ha up to 2023-24.	Area under Mining:- 22.32Ha as on 31.03.2024.	The land use details provided is up to 30-09-2024. As on 31-04-2024, area covered under mining is 20.23Ha only.
3n	Ore to OB ratio for the pit/mine during the year.	1:0	1:0	Recovery is 100% and no OB is removed in the year 2023-24.
30	Total area put in use under different heads at the end of year	Area under Mining:- 21.35 Ha up to 2023-24, Roads 1.00Ha, Infrastructure- 0.85Ha, Others (Garland drains):- 0.30Ha .	· · · · · ·	mining is 20.23Ha

3p 3q	Production of ROM mineral during the last five year period as applicable General		- 4081 - 4147 - 2014	98T 89T 9 T	2023-24 - 510000T 2022-23 - 349500T 2021-22 - 400000T 2020-21 - 10000 T 2019-20- 324883T The mine is working by	
	remarks of inspecting officers on method of mining etc.				opencast mechanized method. Lessee doing deep hole drilling and blasting for loosening the strata and using combination of excavators and dumpers for production and development.	
		Solid V	Vaste	Manag	gement - Dumping :	
Sl.N o.	Item	Prop	oosals		Actual Work	Remarks
4a	Separate dumping of topsoil, OB and mineral rejects (Rule 32, 33)	None in 2023-24.	the	year	None in the year 2023- 24.	No topsoil, OB is existing in the area proposed for mining in the present five years block period. Recovery is 100% and generation mineral reject is also Nil.
4b	Location of topsoil, OB	None in 2023-24.	the	year	None in the year 2023- 24.	No dumps are existing within the

4c	Number of dumps within lease area and outside of lease area	None in 2023-24.	the	year	None in the year 2023- 24.	
4d	Location of dumps w.r.t. ultimate pit limit (Rule 16)	Not applica	able.		Not applicable.	
4e	Number of active and alive dumps.	None in 2023-24.	the	year	None in the year 2023- 24.	No dumps are existing within the lease area.
4f	Number of dead dumps.	None in 2023-24.	the	year	None in the year 2023- 24.	
4g	Number of dumps established.	None in 2023-24.	the	year	None in the year 2023- 24.	
4h	Whether retaining wall or garland drains all along dumps are there.	None in 2023-24.	the	year	None in the year 2023- 24.	
4i	Length of retaining wall or garland drain all along dumps.	None in 2023-24.	the	year	None in the year 2023- 24.	
4j	Number of settling ponds	None in 2023-24.	the	year	None in the year 2023- 24.	

4k	Specific comments of inspecting officers on waste dump management		No topsoil, OB, and mineral reject is proposed and generated in the present five year block period, so no dumping was made.	No dumps are existing within the lease area.
	1		ement - Backfilling :	
SI.N	Item	Proposals	Actual Work	Remarks
0.				
5a	Status of	Not proposed.	Nil	No backfilling is
	part or full extraction of			proposed in the
	mineral			present plan
	from mined			period.
	out area			
	before			
	starting			
	backfilling			
5b	Area under	Not proposed.	Nil	
	backfilling			
	of mined out			
5c	area	Netweeterd	N1:1	
50	Concurrent use of	Not proposed.	Nil	
	topsoil for			
	restoration			
	or			
	rehabilitatio			
	n of mined			
	out area			
	(Rule 32)			
5d	Total area	Not proposed.	Nil	
	fully			
	reclaimed and			
	rehabilitated			
5e	General		Present working is not	
	remarks of		_	
	inspecting		reached up to the	
			proved depth and no	

	officers on backfilling and reclamation etc.		proposals were made for reclamation and rehabilitation in the present plan period.	
		Progressive Mi	ne Closure Plan :	
SI.N	Item	Proposals	Actual Work	Remarks
0.				
6a	Whether Annual report on PMCP submitted on time and correctly. Rule 26(2)	Before 1st July of every year.	Submitted yearly report on PMCP within the prescribed time limit.	PMCP report submitted on 28.06.2024 along with the Annual returns submitted for the year 2023- 24.
6b	Area available for rehabilitatio n (ha)	None.	None	
6с	Afforestatio n done (ha)	0.05Ha in the year 2023-24	0.6Ha in the year 2023- 24.	
6d	No. of saplings planted during the year	500 saplings in the year 2023-24.	1834 saplings in the year 2023-24.	Plantation is made more than the proposal.
6e	Cumulative no. of plants	2750 in the five years block period of 2020- 21 to 2024-25.	Total plantation mad in the present five year block period (2020-21 to 2024-25) up to 31.03.2024 is 3555 saplings.	Total plantation made so far is 14917 covering an area of 10.27Ha.
6f	Any other method of rehabilitatio n	None.	None	

6g	Cost incurred on watch and care during the year	None	2.5 to 3.0 lakhs	For taking care of plantation.
6h	Compliance on reclamation and rehabilitatio n by backfilling (i) Voids available for backfilling (LxBxD)	Nil	Nil	
6i	Compliance on reclamation and rehabilitatio n by backfilling (ii) Voids filled by waste / tailings	Nil	Nil	
<u>6</u> j	Compliance on reclamation and rehabilitatio n by backfilling (iii) Afforestatio n on backfilled area	Nil	Nil	
6k	Compliance on reclamation and	Nil	Nil	

	rehabilitatio n by backfilling (iv)Rehabilit ation by making water reservoir			
61	Compliance on reclamation and rehabilitatio n by backfilling (v) any other specific means.	Nil	Nil	
6m	Compliance of rehabilitatio n of waste land within lease (i) afforestation	Nil	Nil	
6n	Compliance of rehabilitatio n of waste land within lease (ii) Area rehabilitatio n (ha)	Nil	Nil	
60	Compliance of rehabilitatio n of waste land within lease (ii) Method of rehabilitatio	Nil	Nil	

	n			
бр	Compliance of environment al monitoring (core zone and buffer zone)	Yes, Air, Water and Noise monitoring was proposed in Core and Buffer zone.	Environmental monitoring in the core and buffer zone is carried out as per the proposal and result is within permissible limits.	Lawn Enviro Associates, Hyderabad.
6q	General remarks of inspecting officers on PMCP compliance and progressive closure operations etc.		Only plantation was proposed under PMCP in the year 2023-24. Against the proposal of 500 lessee has planted 1834 saplings in the year 2023-24. Further, total plantation made so far is 14917 saplings. Plantation was made more than the proposal. Environmental monitoring is carried out as per the proposal and results are within the permissible limits.	
	ral Conservati			I
SI.N o.	Item	Proposals	Actual Work	Remarks
7a	ROM mineral dispatch or gradewise sorting within lease area	Proposed dispatch of Cement grade ROM to Captive Cement Plant.	Lessee is dispatching Cement grade ROM to Captive plant as proposed.	Lessee is not doing any processing at mine site.

	utilization of topsoil (Rule 32)			plantation within the lease area.
	removal and	2023-24.	24.	earlier was utilized for
• 8a	Separate	None in the year	None in the year 2023-	Topsoil removed
Sl.No	Item	Proposals	Actual Work	Remarks
Envir	onment:-	1	·	
			with the mine.	
			Cement plant linked	
			feeding to Captive	
	11 100000.		area. After crushing	
	beneficiatio n issues.		existing near the plant	
	and		Crusher which is	
	conservation		Dispatching ROM	
	mineral		present and	
	inspecting officers on		the mine site at	
	remarks of		mineral processing at	
7e	General		Lessee is not doing any	
	beneficiatio n process at mines			
7d	mines Any	None.	None.	
	grade of mineral sorted out at			
7c	Different	Cement Grade.	Cement Grade.	
				feeding to Captive Cement plant.
	manual or mechanical			crusher point
	sorting i.e.			existing near the plant area. From
	gradewise mineral			Crusher which is
7b	Method of	None.	None.	Sending ROM to

86	Concurrent use or storage of topsoil	None.	None	Topsoil removed earlier was utilized for plantation within the lease area.
8c	Separate dumps for overburden , waste rock, rejects and fines (Rule 33)	None.	None	
8d	Use of overburden , waste rock, rejects and fines dumps for restoring the land to its original use	None.	None.	
8e	Phased restoration, reclamatio n and rehabilitati on of land affected by mining operations (pits, dumps etc.)	None.	None.	

o. 9a	Status of submission of monthly and annual returns	A monthly return shall be submitted before the tenth day of every month in	Submitting Monthly and Annual returns within the time limit.	Submitted Annual returns for the year 2023-24 on 28-06-2024.
SI.N	Item	Proposals	Actual Work	Remarks
Comp	and around mine areas.	. 45 :	the 7.5mtr safety zone.	
01	remarks of inspecting officers on aesthetic beauty in		the lease area. The benches are maintained systematically. Plantation was made in	
8h 8i	Water sprinkling on roads to control airborne dust General	Yes, proposed.	Regularly spraying water on the working benches, Haul road etc. One pit is existing within	One water tanker of 10,000 ltr capacity is in use for dust suppression.
8g	Survival rate	None	85 to 90%	Lessee is well maintaining plantation by regular monitoring by engaging manpower.
8f	Baseline informatio n on existence of plantation and additional plantation done (Rule 41)	Baseline information was furnished in the mining plan. Additional plantation proposals are being given in the Mining Plan documents.	Additionally lessee has planted about 14917 saplings so far within the lease area.	

		respect of the preceding month and an annual return shall be submitted before the 1st day of July each year for the preceding financial year.		
9b	Scrutiny of Annual return for information on Mining Engineer, Geologist and Manager	As per the Annual returns submitted for the year 2023-24 details are as follows: Mining Engineer:- Pavankumar Reddy S. Geologist: K Jagannadha Rao , Mines Manager:- V.V.Krishna Reddy.	The information furnished in the Annual returns submitted for the year 2023-24 is found correct.	Lessee has submitted notice of appointment to this office.
9c	Scrutiny of Annual return on land use pattern for area under pits, reclaimed area, dumps etc.	Area under Mining:- 20.233Ha, Infrastructure:- 1.85Ha, Others(Garland drain):- 0.3Ha	Area under Mining:- 22.32Ha. Roads 1.00Ha, Infrastructure- 0.85Ha, Others (Garlan drains):- 0.30Ha . Arae covered under Green belt is 10.27Ha.	The land use details furnished in the Annual returns submitted for the year 2023-24 is found correct. The area covered green belt is not furnished in the AR submitted for the year 2023-24 and Show-cause notice is issued for the same under Rule 45(7) of MCDR

				2017.
9d	Scrutiny of Annual return on afforestation	Shown 1834 saplings planted in the year 2023-24 with survival rate of 96%.	The information furnished in the Annual returns submitted for the year 2023-24 is found correct.	The survival rate of total plantation made so far is between 85 to 90%
9e	Scrutiny of Annual return on mineral reject generation (Grade and quantity)	Nil	Nil	No mineral reject generated in the year 2023-24. Lessee has utilized entire ROM by blending.
9f	Scrutiny of Annual return on ROM stock and/or graded ore	ROM: Opening and closing stock:- Nil, Production:-510000 tonnes. Grade wise: Cement Grade:- Opening and closing stock:-Nil, Production and dispatch:- 510000 tonnes	The details furnished in the AR submitted for the year 2023-24 is found correct.	Entire ROM produced is dispatched to captive plant under cement grade.
9g	Scrutiny of Annual return on Sale value, Ex Mine price and production cost	Cost of production and Ex-mine price is shown as Rs 290.07/ton.	The information furnished in the Annual returns submitted for the year 2023-24 is found correct.	As per the instruction given by HQ, for capital consumption Sale value should be given by multiplying dispatch quantity with cost of production. However, lessee is

				not mentioned sale value for the material dispatched to the captive consumption. Show cause notice is issued for the same under Rule 45(7) of MCDR 2017.
9h	Scrutiny of Annual return on fixed assets	Value of fixed assets was mentioned as ₹ 0 in the year 2023-24.	Lessee has shown machineries & Transport vehicles at point no-6 of Part V, but value for the same is mentioned as zero.	Show cause notice was issued for the same under Rule 45(7) of MCDR 2017.
9k	Scrutiny of Annual return on mining machineries	Shovel 1.5 cum - 02. Tippers of 16cum- 06 , Drilling machine of 115mm-01.	The details furnished in the AR submitted for the year 2023-24 is found correct.	

Details of violations observed during current inspection and compliance position of violation pointed out

Violation observed				Show cause position		
Rule No.	Issued on	Compliance position	Rule No.	Issued on	Compliance position	
	NA		45(7)	09-01-2025		

Date:-09-01-2025

(KALMATA.M.K)

Indian Bureau of Mines