INDIAN BUREAU OF MINES MINERALS DEVELOPMENT AND REGULATION DIVISION

MCDR inspection REPORT

Hyderabad regional office

Mine file No : AP/NLG/LST-3/HYD

Mine code: 38APR14025

Name of the Inspecting : 25) SHRI IBRAHIM SARIF

Officer and ID No.

(ii) Designation : Deputy Controller Mines

(iii) Accompaning mine : Sri. Subba Rao, DGM (Mines), Sri.A.Mahipal Reddy, Man

Official with

Designation

(iv) Date of Inspection : 21-JAN-22

(v) Prev.inspection date : 09-FEB-21

PART-I : GENERAL INFORMATION

1. (a) Mine Name : MATTAPALLI

(b) IBM | 578 | 2011 Registration NO.

(c) Category : A Mechanised

(d) Type of Working : Opencast

(e) Postal address

State : TELANGANA District : NALGONDA Village : MATTAPALLI Taluka : HUZURNAGAR Post office : SEEMAPURI

Pin Code : 508204

FAX No. : 08683-227629 E-mail : mines @nclind.com

Phone : 08683- 227630 ,227640

(f) Police Station : MATTAMPALLY

(g) First opening date : 05-JUN-98

(h) Weekly day of rest : SUN

2. Address for : MATTAPALLY

correspondance MATTAMPALLY MANDAL

NALGONDA DISTRICT

3. (a) Lease Number : APR1312 (b) Lease area : 46.36

> (c) Period of lease : 50

(d) Date of Expiry : 13-OCT-30

4. Mineral worked : LIMESTONE Main 5. Name and Address of the

Lessee : NCL INDUSTRIES LTD

3-8-352, RR TOWERS

CHIRAGALI LANE HYDERABAD

HYDERABAD TELANGANA

Phone: 23203637

FAX :040-23202496

Owner : K.RAVI

NCL INDUSTRIES LTD 3-8-352,7TH FLOOR, R.RATNA
TOWERS, CHIRAGALI LANE
HYDERABAD TELANGANA
Phone: 040-23203637
FAX : 040-23202496

Agent : P.N.RAJU

S3-8-352, RR TOWERS

CHIRAGALI LANE HYDERABAD HYDERABAD TELANGANA

Phone: 08683227634 FAX: 08683227629

Mining Engineer

Name : S.K.NAZEER, Full Time

Qualification : B.E.

Appointment/ : 29-SEP-09

Termination date

Manager

Name : E.UPENDRA CHARY

Qualification : DIPLOMA IN MINING & FIRST CLASS MINES

Appointment/ : 20-OCT-10

Termination date

6. Date of approval of Mining Plan/Scheme of Mining Modif.approved Mining Scheme rule 12 MCDR1988 05-MAR-03
Modif.approved Mining Scheme Mining Scheme rule 12 MCDR1988 19-MAY-08
Mining Scheme rule 12 MCDR1988 23-SEP-13
MP modif under 17(3) MCR 2016 26-MAR-18

meterage.

PART - II : OBSERVATION/COMMENTS OF INSPECTING OFFICERS

Exploration:

Sl.No.	Item	Proposals	Actual work	Remarks
1a	Backlog of previous year	2018-19: 4 No. of DTH Bore Holes to be drilled	04 no. of DTH bore holes drilled during 2020-21	
1b	Exploration over lease area for geological axis 1 or 2	area is to be	Entire lease area had been explored in G1 scale. by 52 no. of bore holes with 1048 meterage.	
1c	Exploration Agencies and Expenditure in lakh rupees during the year	-	RVGO services India, Hyderabad and About Rs. 73,814.00 spent on exploration till date.	
1d	Balance area to be explored to bring Geological axis in 1 or 2	Nil	Nil	The total mining lease area has been explored up to G1 level.
1e	Balance reserve as on 01/04/20		Proved Reserves as on 01/02/2021 is 18.765 million Tonnes 01/04/2021 1/1/18 - 23.0 Million Tonnes Jan-18- 0.17 Million onnes Feb-18- 0.1 Million onnes 18-19 - 1.404918 Million onnes 19-20 - 1.353832 Million onnes 20-21 -1.49 Million onnes (21-22 upto Jan 22) - 1.24 Million onnes Balance Reserves as on 01.02.2022 : 17.25 Million onnes	
<u>(</u>	General remarks of inspecting officers on geology, exploration etc			Entire lease area had been explored up to G1 level by 52 no. of bore holes with 1048

Development :

l.No.	Item	Propasals	Actual work	Remarks
2a	development w.r.t.lease area	Miningoperatio	Mning operations are being carrie dout beyond approved proposals in between the grid lines and within HFL bir of fulfillintals dam.	Vioaltins was pointed out for deviation in development.
2b	Separate benches in topsoil, overburden and minerals (Rule 15)	No proposal od seperate benches as there is no Overburden.	Nil	
2c	Stripping ratio or ore to OB ratio	Nil	Nil	No OB is there in the lease area.
2d	Quantity of topsoil generation in m3	No proposal of generation of top soil during the F.Y 2020-21		
2e	Quantity of overburden generation in m3	No proposal	Nil	
2f	General remarks of inspecting officers on development of pit w.r.t. type of deposit etc			Development is being carried ny maintaining bench height of 8-9 mtrs. Deviation in excavation is observed, Hence Violation has been

Exploitation:

Sl.No.	Item	Propasals	Actual work	Remarks
3a	Number of pit proposed for production	One	One	
3b	Quantity of ROM mineral production	2020-21 - 1500000 Tonnes	2020-21 - 14,90,000 Tonnes	

Recovery of 100% Зс sailable/usable mineral from ROM production 3d Quantity of mineral reject generation

100%

No proposal of Nil mineral reject generation is anticipated during the year. Entire ROM is being utilised in Captive Cement Plant.

3e Grade of mineral Not applicable Nil rejects generation and threshold value declared.

3f Quantity of sub No proposal of Nil grade mineral generation of generation.

subgrade is anticipated.

3 a Grade of sub grade mineral generation

Not applicable Nil

3h Manual / Mechanised Mechanised segregation of method adopted ore as entire for segregating ROM.is being from ROM

No proposal of Nil utilised in Captive Plant.

Any analysis or No beneficiation study proposed study has been and carried out proposed for sub grade during plan mineral and rejects.

beneficiation period.

Not applicable.

Drilling is being Deep hole Provision of Driling with carried out by drilling and spacing of 5m and burden 115 mm dia blasting in drill hole and of 3m mineral benches blasting is with a hole depth of about 7.7 beinmg done meters using 115mm dia ANFO with holes . Slurry Blasting is being done Explosive is by using proposed in · ANFO and slurry mineral explosives with NONEL benches. detonators . Above machines are being Wagon drill-Provision of 3k deployed in the lease in 115 mm Diamining Mineral benches 1No., machineries in mineral benches Tippers -14 cum- 8 No., excacvators-2.6 cum-1 No. 0.9 cum- No. and water tanker- 10,000 Liter capacity. Dozer 180 HP Whether height It is proposed Digging height of the 31 excavator is compatible to maintain of benches in for proposed bench the bench overburden and height of 6m. mineral suitable height of 6 for method of meters mining proposed in MP/SOM VIolation was About 37.5 mtrs 35.83 Ha Total area 3m pointed for covered under excavationg more excavation/pits than the area approved Nil Ore to OB ratio Nil 3n for the pit/mine during the year. 38.47 Ha to be About 40.5 Ha area is Total area put 30 utilised for utilised for mining and in use under allied activities. different heads mining and allied at the end of

activities

year

3р		2017-18 - 970000 Tonnes	2017-18 2018-19 2019-20 2020-21	- 892896 Tonnes - 1048000 Tonnes - 1404918 Tonnes - 1353832 Tonnes - 14,90,000	
3q	General remarks of inspecting officers on method of mining etc.				Fully mechanised open cast mining is being carried out deploying HEMM with deep hole drilling and blasting.

Solid Waste Management - Dumping:

Sl.No.	Item	Propasals	Actual work	Remarks
4a	Separate dumping of topsoil, OB and mineral rejects (Rule 32,33)	No seperate dump of OB and Mineral reject dumps are there in the lease, as there is no OB, Mineral Reject generation is anticipated	l	
4b	Location of topsoil, OB and mineral reject dumps	Not applicable		
4c	Number of dumps within lease area and outside of lease area	Not applicable	Nil	
4d	Location of dumps w.r.t. ultimate pit limit (Rule 16)	Not applicable	Nil	
4e	Number of active and alive dumps.	Not applicable		
4 f	Number of dead dumps.	No proposal	Nil	

4 g	Number of dumps established.	Not applicable Nil	
4h	Whether Retaining wall or garland drain all along dumps are there.	Not applicable Nil	
4i	Length of Retaining wall or garland drain all along dumps	Not applicable Nil	There is no Dumps
4 ј	Number of settling ponds	Not applicable Nil	
4 k	Specific comments of inspecting officer on waste dump management		No waste dump exists within the lease area and also there is no waste generation during mining.

Solid Waste Management - Backfilling:

Sl.No.	Item	Propasals	Actual work	Remarks
5a	Status of part or full extraction of mineral from mined out area before starting backfilling.	No proposal	Nil	No area is mataured for reclamation, hence no backfilling is being done.
5b	Area under backfilling of mined out area	No proposal	Not applicable	
5c	Concurrent use of topsoil for restoration or rehabilitation of mineral out area (Rule 32)	No top generation is anticipated during the year .	Not applicabele	
5d	Total area fully reclaimed and rehabilitated	No area is matured for reclamation.	Nil	

5e General remarks of inspecting officers on backfilling and reclamation etc.

Mining operations are not reached the ultimate pit limit so far, Hence no reclmation is being done.

Progressive Mine Clousre Plan:

Sl.No.	Item	Propasals	Actual work	Remarks
6a	Whether Annual report on PMCP submitted on time and correctly. Rule 23 E(2).	Annual return of PMCP shall be submitted in time	Submitted in time	
6b	Area available for rehabilitation (ha) .	No proposal	Nil	no area is matured for reclamation/ rehabilitation.
6c	afforestation done (ha).	2020-21 - 0.26 На	2020-21 - 0.30 Ha	
6d	No. of saplings planted during the year	2020-21 - 260 Nos.	2020-21 - 310 Nos. within lease and 420 no.s outside lease arae.	
6e	Cumulative no .of plants		About 9500 no. of sapplings planted so far.	
6f	Any other method of rehabilitation	No proposal	Nil	
6g	Cost incurred on watch and care during the year	Rs. 13,000	About Rs. 20,000.00 spent	
6h	Compliance on reclamation and rehabilitation by backfilling (i) Voids available for backfilling (Lx B x D	No proposal	Nil	

6i	Compliance on reclamation and rehabilitation by backfilling (ii) Voids filled by waste / tailings	No proposal	Nil
6j	Compliance on reclamation and rehabilitation by backfilling (iii) Afforestati on on backfilled area	No proposal	Nil
6k	Compliance on reclamation and rehabilitation by backfilling (iv) Rehabilitation by making water reservoir	No proposal	Nil
61	Compliance on reclamation and rehabilitation by backfilling (v) any other specific means.	No proposal	Nil
6m	Compliance of rehabilitation of waste land within lease (i)afforestation		Nil
6n	Compliance of rehabilitation of waste land within lease (ii) Area rehabilitation (ha)	No proposal	Nil
60	Compliance of rehabilitation of waste land within lease (iii) Method of rehabilitation	No proposal	Nil

Compliance of Quarterly Quarterly environmental environmental monitoring carried out 6р monitoring (core monitoring of during 2020-21 and all zone and buffer core and the parameters are buffer zone to within the permissible be carried limit. out. 6q General remarks Retaining wall of inspecting constructed in the officers on PMCP North eastern side compliance and of the lease area progressive to avoid water closure entering the mine operations etc. working from the HFL of Pulichintla dam.

Mineral Conservation:

Sl.No.	Item	Propasals	Actual work	Remarks
7a	ROM Mineral dispatch or grade-wise sorting within lease area	2020- 21 - 1500000 Tonnes of ROM produced to be dispatched	2020-21 - 14900000 Tonnes of ROM produced had been dispatched	
7b	Method of grade- wise mineral sorting i.e. manual or mechanical.	No proposal of sorting and sizing is made during the year 2020-21		
7c	Different grade of mineral sorted out at mines.	No proposal	Nil	
7d	Any beneficiation process at mines .	No beneficiation process is proposed during the year 2020-21	Nil	
7e	General remarks of inspecting officer on Mineral conservation and beneficiation issues			No sub grade has been generated. Beneficiation is not required as the entire ROM mineral is utilised for captive plant.

Environment:

Envir	nvironment:				
Sl.No.	Item	Propasals	Actual work	Remarks	
8a	Separate removal and utilization of topsoil (Rule 32)	generation of	No top soil generated.		
8b	Concurrent use or storage of topsoil	No proposal	Nil		
8c	Separate dumps for overburden, waste rock, rejects and fines (Rule 33)	No proposal	Nil .	No OB, Mineral Reject generation is there	
8d	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	No proposal	Nil		
8e	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	No proposal	Nil		
8f	Baseline information on existence of plantation and additional plantation done (Rule 41)	2020-21 - 260 Nos. within mining lease	2020-21 - 310 Nos. within mining lease and outside lease 420 Nos. of saplings planted		
8g	Survival rate		80%		
8h	Water sprinkling on roads to control airborne dust	to be provided	Water tanker is provided for dust supression.		

8i General remarks
of inspecting
officer on
aesthetic beauty
in and around
mines area

Plantation done in the 7.5m safety zone. Wall constructed at south eastern of the part of the HFL area.

Compliance of Rule 45:

Sl.No.	Item	Propasals	Actual work	Remarks
9a	Status of submission of Monthly and Annual returns	up to January 2022 and	Monthly return up to January 2022 and Annual Returns for the year 2020-21submitted in time.	Remarks
9b	Scrutiny of Annual return for information on Mining Engineer, Geologist and Manager	Manager - A.Mahipal Reddy Mining Engineer - P.Swathikiran	Manager, Mining Engineer are employed in the mine.	
9c	Scrutiny of Annual return on land use pattern for area under pits, reclaimed area, dumps etc.	Plantation -	Aera under mining is more than the area furnished	Violation was pointed out
9d	Scrutiny of Annual return on afforestation	2020-21 -310 Nos within lease 420 no. of sapplings out side lease.	Broadly as per submission and same quantity is verified in afforestation register maintained.	
9e	Scrutiny of Annual return on mineral reject generation (Grade and quantity)	Nil	Nil	
9f	Scrutiny of Annual return on ROM stock and/or graded ore	Nil	Nil	

Scrutiny of Cost per tonne 4 no. of Bore holes are Annual return on is Rs.156/- carried out during the 9g year. whereas cost sale value, Ex. incurred for the same is Mine price and not considered in COP production cost

9h Annual return on fixed assets

Scrutiny of Rs.4799661/- As submitted by Lessee

The same amount is furnished in all the 3 captive leases, but details of other leases is not furnished. VIolation was pointed out in this regard.

9k mining machineries

Scrutiny of Air compressor Above Machineries are Annual return on -1 No. -445 deployed in the mining area. cum Shovel

(hydraulic) -1 Nos.- 2.6 cum, 1 No. 0.9 cum Tippers - 6 Nos.-16 cum Dozer - 1 Nos. 180 HP Drill machine - 1 No. 115 mm

dia hole Explosive van - 1 No. Jeep - 1No.

Details of violations observed during current inspection and compliance position of violation pointed out

Violation observed

Show couse position

Issued on Compliance on Rule NO. Issued on Compliance on

Date :

(SHRI IBRAHIM SARIF)

Indian Bureau of Mines

