



भारत सरकार
GOVERNMENT OF INDIA
खान मंत्रालय
MINISTRY OF MINES
भारतीय खान ब्यूरो
INDIAN BUREAU OF MINES
क्षेत्रीय खान नियंत्रक कार्यालय



OFFICE OF REGIONAL CONTROLLER OF MINES

दूरभाष: (080) 39505368 / 29720499
Email ID: ro. bangalore@ibm.gov.in

29, इंडस्ट्रियल सबर्ब, II स्टेज, तुमकुर रोड,
गोरगुंटापाल्या येशवंतपुर
बेंगलुरु -560022

सं/No.: KNT/RCH/G-1/BNG

Mine-code: 27KAR16001

दिनांक/Dated: 28/01/2022

To,
Sri. M. Prakash,
Executive Director(I/C),
M/s The Hutti Gold Mines Co. Ltd.,
Hutti Camp, Hutti
Taluka-Lingasugur,
Dist.- Raichur-584115.
Karnataka

विषय/Subject: **Violation of provisions of MCDR 2017 read with MCDR(Amendment),2021 in respect of your Hutti Gold Mine, ML 2671 over an extent of 528.35 ha(as per lease dead), in Hutti Village, Lingasugur Taluk , Raichur District of Karnataka State.**

Sir,

The following provisions of the Mineral Conservation and Development Rules, 2017 read with Mineral Conservation and Development (Amendment) Rules, 2021 were found violated in your above mine during inspection on 13.01.2022 by the undersigned along with Shri K. Srinivas, JMG in presence of Dr. S. K. Solankar, Geologist, Sri A. Ghosh, Senior Manager Mining and other mine officials:

Rules	Nature of Violations observed
11 (1)	<p>Approved Modifications to the approved Review and updation of Mining Plan was approved by IBM vide letter no. 279/356/92/BNG/442 dated 30/09/2020, for the period 2020-21 to 2022-23. The deviations observed in mining operation vis-à-vis approved document are given below.</p> <p>i) It was observed that against the total proposed development of 6332 m (4032 m on lode & 2300 m off lode development) only 2900 m (1174 m off lode & 1726 m on lode) actual development has been carried out which is 54 % less than the approved proposal for the year 2020-21.</p> <p>ii) It was observed that only 3,79,340 tonnes of ROM production have been achieved against the proposed ROM production of 5,23,467 tonnes for the year 2020-21 which is 27 % less than the approved proposal.</p> <p>iii) It was observed that only 46,348 tonnes of waste have been generated against the proposed waste generation of 92,178 tonnes for the year 2020-21 which is 49 % less than the approved proposal.</p> <p>iv) The stope block R-2-R2 Extn,1000 level to 13 Interlevel for Strike Reef Hang wall, GE 31/32 was proposed for 30,000 tonnes of Black Rock</p>

	<p>filling against which no backfilling have been carried out. The Hydraulic stowing have been carried out in B-Block 20 drill level to 2200 level for Strike Reef Hang-wall, FE 33 region which is not there in year 2020-21 as per approved proposal.</p> <p>v) It was observed during site inspection that the Lease boundary along the new tailing dump(D-3) has not been demarcated with the intermediate pillars and fencing between pillar B and C. This may lead to extension of the tailing dump beyond the 7.5 m safety zone in future due to absence of the physical demarcation on the ground.</p> <p>vi) The plantation along 7.5 m safety zone along the active tailing dump D-3 at Corner pillar towards pillar A and C for 0.5 ha have not been carried out as per the proposal for the year 2020-21.</p>
33	The holder of a mining lease shall on or before the 30 th day of June every year submit a digital copy along with a print copy of the surface geological plans and sections maintained under rule 32 along with the annual return. The surface geological plans and sections have not been submitted as per the provision of this rule.

02. In this connection, it is brought to your notice that the above violations constitute an offence punishable under Rule 62 of MCDR (Amendment), 2021.

03. The mining operations can be suspended under rule 11(2), if compliance of rule 11(1) is not found satisfactory.

04. You are advised to rectify the above violations immediately and intimate the position to this office **within 45 (Forty-Five) days** from the date of issue of this letter.

भवदीय/Yours faithfully,

Sd/-

(Sandeep Kumar Singh)
Assistant Controller of Mines
Indian Bureau of Mines

Copy for kind information to:

1. The Controller of Mines (SZ), Indian Bureau of Mines, Bangalore.
2. Sri. Prabhuling Kavalikatti, IAS, The Managing Director, The Hutti Gold Mines Co. Ltd., 3rd Floor, KHB shopping Complex, National Games Village, Koramangla, Bangalore-560 047.
3. The Director, Dept. of Mines & Geology, 49, Khanij Bhavan, Race Course Road, Bangalore-560001.
4. Sri T. Ravikumar, Agent, The Hutti Gold Mines Co. Ltd., Hutti Camp, Hutti Taluka-Lingasugur, Dist.- Raichur-584115- tn.ravikumar@ka.gov.in

Sd/-

(Sandeep Kumar Singh)
Assistant Controller of Mines
Indian Bureau of Mines