

**INDIAN BUREAU OF MINES
MINERALS DEVELOPEMMENT AND REGULATION DIVISION**

MCDR INSPECTION REPORT

Hyderabad regional office

Mine file No : AP/VZNR/MN-108/HYD

Mine code : 40APR20042

- (i) Name of the Inspecting : **C\$10**) **Ch.Suseela**
Officer and ID No.
- (ii) Designation : Assistant Mining Geologis
- (iii) Accompanying mine : SHRI ASHOK KONDA, AGENT AND SHAIK MADINA , MINES MANA
Official with
Designation
- (iv) Date of Inspection : 23/01/2017
- (v) Prev.inspection date : 30/06/2011

PART-I : GENERAL INFORMATION

1. (a) **Mine Name** : **PARAMESHWARI**
- (b) **Registration NO.** : **IBM/732/2011**
- (c) Category : B Manual
- (d) Type of Working : Opencast
- (e) Postal address
- State : ANDHRA PRADESH
- District : VIZIANAGARAM
- Village : PEDANADIPALLI
- Taluka : CHIPURUPALLI
- Post office : P.PALAVALLASA
- Pin Code :
- FAX No. : 08952-280042
- E-mail :
- Phone : 08952-283225
- (f) Police Station :
- (g) First opening date : 07/06/1993
- (h) Weekly day of rest : SUN
2. Address for : M/S.S.K.SARAWAGI\$CO.(P)LTD
correspondance : CHIPURUPALLI,
VIZIANAGARAM
3. (a) Lease Number : APR0337
- (b) Lease area : 9.39
- (c) Period of lease : 20
- (d) Date of Expiry : 06/06/2023
4. Mineral worked : MANGANESE ORE Main

5. Name and Address of the

Lessee : S.K.SARWAGI &CO (P)LTD
S.K. SARWAGI &CO (p)LTD PO
CHIPURA PALLI VIZIANAGARAM.
VIZIANAGARAM ANDHRA PRADESH
Phone:3225 3240
FAX :91 089522 3374.

Owner : M/S.S.K.SARAWAGI\$CO.(P)LTD.
CHIPURUPALLI VIZIANAGARAM
ANDHRA PRADESH
Phone:
FAX : 08952-280042

Mining Engineer

Name : B.Naresh,Full Time
Qualification : B.Tech(Mining)
Appointment/ : 18/03/2011
Termination date

Geologist

Name : SUNDAR RAJ,Full Time
Qualification : M.Sc(Geology)
Appointment/ : 01/03/2011
Termination date

6. Date of approval of Mining Plan/Scheme of Mining : Renewal under rule 22 MCR1960 14/08/2003

PART - II : OBSERVATION/COMMENTS OF INSPECTING OFFICERS

Exploration :

Sl.No.	Item	Proposals	Actual work	Remarks
1a	Backlog of previous year	None	None	
1b	Exploration over lease area for geological axis 1 or 2	NIL	NIL	
1c	Exploration Agencies and Expenditure in lakh rupees during the year	NIL	NIL	
1d	Balance area to be explored to bring Geological axis in 1 or 2	NIL	NIL	
1e	Balance reserve as on 01/04/20	39531 MT	39531 MT	
1f	General remarks of inspecting officers on geology, exploration etc	_____	_____	The validity of the mining plan expired on 31.3.2013. The Mining operations were suspended on 28.3.2014 consequent to the task force inspection . However, the mining operations are being carried out under interim court orders.

Development :

Sl.No.	Item	Proposals	Actual work	Remarks
2a	Location of development w.r.t.lease area	No Proposal	North side of ML	
2b	Separate benches in topsoil, overburden and minerals (Rule 15)	Yes	Yes	
2c	Stripping ratio or ore to OB ratio	No Proposal	1:6	

2d	Quantity of topsoil generation in m3	No Proposal	NIL	
2e	Quantity of overburden generation in m3	No Proposal	117820 MT	
2f	General remarks of inspecting officers on development of pit w.r.t. type of deposit etc	_____	_____	The validity of the mining plan expired on 31.3.2013. The Mining operations were suspended on 28.3.2014 consequent to the task force inspection . However, the mining operations are being carried out under interim court orders.

Exploitation:

Sl.No.	Item	Propasals	Actual work	Remarks
3a	Number of pit proposed for production	NIL	One Pit	
3b	Quantity of ROM mineral production proposed	NIL	1500 MT	
3c	Recovery of sailable/usable mineral from ROM production	NIL	61%	
3d	Quantity of mineral reject generation	NIL	NIL	
3e	Grade of mineral rejects generation and threshold value declared.	Not applicable	Not applicable	
3f	Quantity of sub grade mineral generation.	NIL	NIL	
3g	Grade of sub grade mineral generation	Not Applicable	Not Applicable	

3h	Manual / Mechanised method adopted for segregating from ROM	Manual	Manual
3i	Any analysis or beneficiation study proposed and carried out for sub grade mineral and rejects.	NIL	NIL
3j	Provision of drilling and blasting in mineral benches	No Proposal	Yes
3k	Provision of mining machineries in mineral benches	No Proposal	Yes, Excavator PC-450
3l	Whether height of benches in overburden and mineral suitable for method of mining proposed in MP/SOM	NIL	Yes, 3m ht
3m	Total area covered under excavation/pits	NIL	3.80 ha
3n	Ore to OB ratio for the pit/mine during the year.	NIL	1:6
3o	Total area put in use under different heads at the end of year	NIL	waste dump-1.70 ha, Plant & Building- 4.13 ha
3p	Production of ROM mineral during the last five year period as applicable	NIL	2011-12--3600 MT, 2012- 13--3353 MT, 2013-14--- 15288 MT, 2014-15--15486 MT, 2015-16--2500 MT

3q	General remarks of inspecting officers on method of mining etc.	_____	_____	The validity of the mining plan expired on 31.3.2013. The Mining operations were suspended on 28.3.2014 consequent to the task force inspection . However, the mining operations are being carried out under interim court orders.
----	---	-------	-------	--

Solid Waste Management - Dumping:

Sl.No.	Item	Propasals	Actual work	Remarks
4a	Separate dumping of topsoil, OB and mineral rejects (Rule 32,33)	NIL	Yes	
4b	Location of topsoil, OB and mineral reject dumps	NIL	North side of the pit	
4c	Number of dumps within lease area and outside of lease area	NIL	One dump	
4d	Location of dumps w.r.t. ultimate pit limit (Rule 16)	NIL	Beyond UPL	
4e	Number of active and alive dumps.	NIL	one	
4f	Number of dead dumps.	NIL	NIL	
4g	Number of dumps established.	NIL	NIL	
4h	Whether Retaining wall or garland drain all along dumps are there.	NIL	Yes	
4i	Length of Retaining wall or garland drain all along dumps	NIL	430 m	
4j	Number of settling ponds	NIL	ONE	

4k	Specific comments of inspecting officer on waste dump management	_____	_____	The validity of the mining plan expired on 31.3.2013. The Mining operations were suspended on 28.3.2014 consequent to the task force inspection . However, the mining operations are being carried out under interim court orders.
----	--	-------	-------	--

Solid Waste Management - Backfilling:

Sl.No.	Item	Propasals	Actual work	Remarks
5a	Status of part or full extraction of mineral from mined out area before starting backfilling.	NIL	NIL	
5b	Area under backfilling of mined out area	NIL	NIL	
5c	Concurrent use of topsoil for restoration or rehabilitation of mineral out area (Rule 32)	NIL	NIL	
5d	Total area fully reclaimed and rehabilitated	NIL	NIL	
5e	General remarks of inspecting officers on backfilling and reclamation etc.			The validity of the mining plan expired on 31.3.2013. The Mining operations were suspended on 28.3.2014 consequent to the task force inspection . However, the mining operations are being carried out under interim court orders.

Progressive Mine Clousre Plan:

Sl.No.	Item	Propasals	Actual work	Remarks
6a	Whether Annual report on PMCP submitted on time and correctly. Rule 23 E(2).	No Proposal	NIL	
6b	Area available for rehabilitation (ha) .	NIL	NIL	
6c	afforestation done (ha).	NIL	NIL	
6d	No. of saplings planted during the year	NIL	NIL	
6e	Cumulative no .of plants	NIL	NIL	
6f	Any other method of rehabilitation	NIL	NIL	
6g	Cost incurred on watch and care during the year	NIL	NIL	
6h	Compliance on reclamation and rehabilitation by backfilling (i) Voids available for backfilling (Lx B x D	NIL	NIL	
6i	Compliance on reclamation and rehabilitation by backfilling (ii) Voids filled by waste / tailings	NIL	NIL	
6j	Compliance on reclamation and rehabilitation by backfilling (iii)Afforestati on on backfilled area	NIL	NIL	
6k	Compliance on reclamation and rehabilitation by backfilling (iv) Rehabilitation by making water reservoir	NIL	NIL	

6l	Compliance on reclamation and rehabilitation by backfilling (v)any other specific means.	NIL	NIL	
6m	Compliance of rehabilitation of waste land within lease (i)afforestation	NIL	NIL	
6n	Compliance of rehabilitation of waste land within lease (ii)Area rehabilitation (ha)	NIL	NIL	
6o	Compliance of rehabilitation of waste land within lease (iii)Method of rehabilitation	NIL	NIL	
6p	Compliance of environmental monitoring (core zone and buffer zone)	NIL	NIL	
6q	General remarks of inspecting officers on PMCP compliance and progressive closure operations etc.	_____	_____	The validity of the mining plan expired on 31.3.2013. The Mining operations were suspended on 28.3.2014 consequent to the task force inspection . However, the mining operations are being carried out under interim court orders.

Mineral Conservation:

Sl.No.	Item	Propasals	Actual work	Remarks
7a	ROM Mineral dispatch or grade-wise sorting within lease area	NIL	Grade wise sorting is being practiced.	

7b	Method of grade-wise mineral sorting i.e. manual or mechanical.	NIL	Manual	
7c	Different grade of mineral sorted out at mines.	NIL	>25 % Mn >35 % Mn	
7d	Any beneficiation process at mines .	NIL	NIL	_____

Environment:

Sl.No.	Item	Propasals	Actual work	Remarks
8a	Separate removal and utilization of topsoil (Rule 32)	NIL	Not generated	
8b	Concurrent use or storage of topsoil	Not Applicable	Not Applicable	
8c	Separate dumps for overburden, waste rock, rejects and fines (Rule 33)	NIL	Yes	
8d	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	NIL	NIL	
8e	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	NIL	NIL	

8f	Baseline information on existence of plantation and additional plantation done (Rule 41)	NIL	NIL	
8g	Survival rate	NIL	NIL	
8h	Water sprinkling on roads to control airborne dust	NIL	Yes	
8i	General remarks of inspecting officer on aesthetic beauty in and around mines area	_____	_____	The validity of the mining plan expired on 31.3.2013. The Mining operations were suspended on 28.3.2014 consequent to the task force inspection . However, the mining operations are being carried out under interim court orders.

Compliance of Rule 45:

Sl.No.	Item	Propasals	Actual work	Remarks
9a	Status of submission of Monthly and Annual returns	Monthly and Annual Returns submitted up to date	Monthly and Annual Returns submitted up to date	
9b	Scrutiny of Annual return for information on Mining Engineer, Geologist and Manager	Sri. Shaik Madina- Mines manager and Mining Engineer Sri.M.Koteswara Rao- Geologist	Sri. Shaik Madina- Mines manager and Mining Engineer Sri.M.Koteswara Rao- Geologist	
9c	Scrutiny of Annual return on land use pattern for area under pits, reclaimed area, dumps etc.	Area covered under pits- 3.80 ha, dump- 1.70 ha	Area covered under pits- 3.80 ha, dump-1.70 ha	
9d	Scrutiny of Annual return on afforestation	NIL	NIL	

9e	Scrutiny of Annual return on mineral reject generation (Grade and quantity)	<10% Mn 1000 T	<10% Mn 1000 T
9f	Scrutiny of Annual return on ROM stock and/or graded ore	2500 MT <25% Mn	2500 MT <25% Mn
9g	Scrutiny of Annual return on sale value, Ex. Mine price and production cost	Sale Value- Rs.3254.46, Ex. Mine Price- Rs.2570.87, Cost of Production- Rs.2230.83	Seems to be correct.
9h	Scrutiny of Annual return on fixed assets	Rs.155034/-	Rs.155034/-
9k	Scrutiny of Annual return on mining machineries	Excavator-1, Tippers-4	Excavator-1, Tippers-4

Details of violations observed during current inspection and compliance position of violation pointed out

Violation observed			Show cause position		
Rule NO.	Issued on	Compliance on	Rule NO.	Issued on	Compliance on
Rule 13(1)	03/03/2017				

Date :

(Ch.Suseela)

Indian Bureau of Mines