INDIAN BUREAU OF MINES MINERALS DEVELOPMENT AND REGULATION DIVISION

MCDR INSPECTION REPORT

Nagpur regional office

Mine file No : MAH/GND/FE-1/NGP Mine code : 30MSH31001

(i) Name of the Inspecting : M017) ASHISH MISHRA

Officer and ID No.

(ii) Designation : Sr. Asst. Contrl. Mines

(iii) Accompaning mine : Shri Nitin Wath, Agent, Shri J. P. Singh, Manager

Official with Designation

(iv) Date of Inspection : 04-FEB-21
(v) Prev.inspection date : 21-AUG-19

PART-I : GENERAL INFORMATION

1. (a) Mine Name : DHOBITOLA (2.61 H)

(b) Registration NO. : IBM/4800/2011

(c) Category : B Manual
(d) Type of Working : Opencast

(e) Postal address

State : MAHARASHTRA District GONDIA Village : DHOBITOLA Taluka AAMGAON Post office : AAMGAON Pin Code : 490016 FAX No. : NIL E-mail : NIL

Phone : 07172-264240

(f) Police Station : AMGAON
(g) First opening date : 04-AUG-03

(h) Weekly day of rest :

2. Address for : F-8, MIDC, HINGNA ROAD,

correspondance NAGPUR

3. (a) Lease Number : MSH0298
(b) Lease area : 2.61
(c) Period of lease : 50

(d) Date of Expiry : 16-JUL-53

4. Mineral worked : IRON ORE Main

PAGE: 2

5. Name and Address of the

Lessee : JAYASWALS NECO LTD.

F-8, MIDC, HINGNA ROAD, NAGPUR NAGPUR MAHARASHTRA

Phone: FAX:

Owner : JAYASWALS NECO LTD.

F-8, MIDC, HINGNA ROAD NAGPUR NAGPUR MAHARASHTRA

Phone: FAX:

6. Date of approval of Mining

Plan/Scheme of Mining

: Fresh under rule 22 MCR1960 23-MAY-03
Mining Scheme rule 12 MCDR1988 23-NOV-09
Mining Scheme rule 12 MCDR1988 28-FEB-14
Modif.of approved Mining Plan 19-SEP-17

PART - II : OBSERVATION/COMMENTS OF INSPECTING OFFICERS

Exploration :

Sl.No.	Item	Proposals	Actual work	Remarks
1a	Backlog of previous year	No backlog.	Nil. The area has already been explored in detail during the SOM period 2013-14 to 2017-18 upto a depth of 14 m by drilling 7 core boreholes with 70 m drilling. Grid of the drilling was less than 50 m.	Out of 2.61 ha area, 1.4850 ha area has been explored. Rest of the area is narrow due to its shape and has no possibility of working after leaving non-mining zone on either side of the lease area. Future exploration has not been proposed till reaching 14 m depth from the surface as ore pockets were intersected in the drilled boreholes from 8-13 m except one bore holes in which orebody terminated at 3 m depth.
1b	Exploration over lease area for geological axis or 2		The boreholes drilled achieved a depth of 8-14 m. Depending upon this intersection depth, the area has been classified into G-1 and G-2 area as below: G-1 area: 1.139 ha G-2 area: 0.346 ha	approximately 1.5275 ha area out of total lease
1c	Exploration Agencies and Expenditure in lakh rupees during the year	Nil	No expenditure as no exploration carried out in the year 2019-20.	
1d	Balance area to be explored to bring Geological axis in 1 or 2	Nil	Nil	Entire mine-able area has been explored out of which, present mineralized area is 1.485 ha.

le	Balance reserve as on 01/04/20	Balance reserves/reso urces as on 01.04.2020 are furnished in actual work details.	111- 247269 T 122- 12510 T 211- 171439 T 222- 112050 T	Blocked resources under G-2 are under the influence of habitation in the NE side of the lease area and in the southern narrow part of the lease where no systematic development is possible.
1f	General remarks of inspecting officers on geology, exploration etc		The titanomagnetite rich iron ore zone/bodies vary in thickness from about 4 meters to nearly 5meters as observed in the existing leases in the surrounding areas. It strikes in general NW-SE direction in the north to N-S in the center to a nearly NW-SE swing in the sousouth. It dips at steep angle of 70 - 80 deg towards west/north-west. The float ore is confined upto the depth of one meter.	The area has already been proved in detail by drilling boreholes and pits in the area. Around 0.2820 ha area in the SE side is not workable due to narrow width. Overall systematic working and exploration was observed in the lease area.

Development :

Sl.No.	Item	Propasals	Actual work	2	Remarks
2a	Location of development w.r.t.lease area	2019-20: Working is proposed in SE part of the existing pit within the grid N2358530 to N2358580 & E426775 to E426825	Working has per the prop	posals.	Year-wise working limits have been marked on the ground with wooden logs and mine is being worked as per the proposals. there is no soil available in the area. Top layer is lateritic soil having iron ore floats and below which, in-situ ore pockets are present. Entire excavation is considered under ROM and overburden is almost Nil.
					TO GIMODE IVII.

2b	Separate benches in topsoil, overburden and minerals (Rule 15)	mineralized zone/working area, upper crust is	As per the proposals, benches are made in ore only. Top layer is mostly 1-1.5 m float for which bench height is 1-1.5 m after which 1.5 m benches are systematically made in the in-situ deposit.
2c	Stripping ratio or ore to OB ratio	Not applicable	Nil
2d	Quantity of topsoil generation in m3	Nil	Nil
2e	Quantity of overburden generation in m3	Nil	Nil

2f General remarks of inspecting officers on development of pit w.r.t. type of deposit etc

The deposit is having lithological sequence as Float ore mixed with lateritic soil and in-situ ore pockets. Entire ROM is manually crushed, screened and being dispatched to the plant for which the mine is captive. Development of the pit is very systematic as observed during site inspection. Average bench height is 1.5 m and 3 benches are there including top 1 m bench for float ore. The deposit is magnetite which is occuring in float and pockets for which manual working is being done.

Exploitation:

Sl.No.	Item	Propasals	Actual	work	Remarks
3a	Number of pit proposed for production	One existing pit is to be extended in SE direction.	One pit		
3b	Quantity of ROM mineral production proposed	2019-20: 2500 T	2019-20	: 2474 T	
3c	Recovery of sailable/usable mineral from ROM production	Saleable mineral recovery is 100% of ROM	As per	the proposals	
3d	Quantity of mineral reject generation	Nil	Nil		
3e	Grade of mineral rejects generation and threshold value declared.	Not applicable as no mineral rejects are proposed to be generated. Threshold value is 15% Fe (Magnetite).	Nil		
3f	Quantity of sub grade mineral generation.	Not applicable	Nil		
3g	Grade of sub grade mineral generation	Not applicable	Nil		
3h	Manual / Mechanised method adopted for segregating from ROM	Manual sorting	Manual	sorting	
3i	Any analysis or beneficiation study proposed and carried out for sub grade mineral and rejects.	No such proposals	Nil		
3 j	Provision of drilling and blasting in mineral benches	No such proposals	Nil		Drilling and blasting has not been proposed due to presence of habitation in the North Eastern part of the area. Further, the area is not having hard rock formations and thus, no blasting is required in the mine.

3k Provision of No such Manual working only, no mining proposals, mechanization. Only pump machineries in only manual is deployed for mineral benches working is occassional dewatering proposed of pit in the monsson season, if required. Hammer, chiesels etc. hand held equipments used for manual operations are provisioned. 31 Whether height Heinght of benches is 1-Working is proposed of benches in 1.5 m which is suitable overburden and through manual for the manual mining mineral suitable means only and method as proposed in for method of the mine is the Modified Mining mining proposed Category 'B' Plan. in MP/SOM mine. 3m Total area Proposed area Actual area under pits covered under to be covered is 0.349 ha as on excavation/pits under pits in 31.03.2020. the 2018-19 to 2022-23 proposal period is 0.3958 ha 3n Ore to OB ratio Nil Nil for the pit/mine during the year.

30	Total area put in use under different heads at the end of year	Area under (2018-19 to 2022-23 proposal period): Pits-0.3948 ha Waste Dump- 0.084 ha Mineral Storage- 0.04 ha Infrastructure - 0.01 ha Roads- 0.12 ha Garland Drain- 0.02 ha Plantation- 0.50 ha Area for manual sizing and screening- 0.025 ha Area under encroachment due to dwelling huts (habitation)- 0.013 ha Total- 1.2078 ha	Area under (as on 31.03.2019): Pits- 0.349 ha Infrastructure and roads- 0.299 ha Plantation- 0.46 ha Work done under PMCP activities during the year-0.01 ha
3p	Production of ROM mineral during the last five year period as applicable	2019-20: 2500 T 2018-19- 2500	2019-20: 2474 T 2018-19- 2422 T 2017-18- 2430 T 2016-17- 2380 T 2015-16- 2190 T 2014-15- 2429 T

3q General remarks
 of inspecting
 officers on
 method of mining
 etc.

Method of mining selected is manual mining. No drilling and blasting could be done due to presence of habitation in the NE side of the lease area. Also, geologically, the area is float and iron ore pockets with 51% Fe as average grade. Hence, method of mining is suitable considering the type of deposit and capital as well as operating expanses.

Solid Waste Management - Dumping:

Sl.No.	Item	Propasals	Actual work	Remarks
4a	Separate dumping of topsoil, OB and mineral rejects (Rule 32,33)	Not applicable	e Nil	
4b	Location of topsoil, OB and mineral reject dumps	no such dump is available OB/Waste- 1 old dump is available in central	As per the proposals, no top soil, overburden or waste and mineral rejects generated in 2019-20. Hence, for the year, information is Nil. One old dump is avalable at the earmarked location which is reclaimed and rehabilitated through plantation.	

4c	Number of dumps within lease area and outside of lease area		As per the proposals, one old dump is present in the lease area at the location as mentioned under item 4b.	
4d	Location of dumps w.r.t. ultimate pit limit (Rule 16)	Dump is located outside mineralized zone.	As per the proposals.	
4e	Number of active and alive dumps.	Nil	Nil	One old dump has been reclaimed by plantation, however, in future, if any waste is generated, it shall be dumped alongside the existing dump.
4f	Number of dead dumps.	One old waste dump	One old waste dump is dead and its location is already given under item 4b	
4g	Number of dumps established.	One old waste dump	One old waste dump covering 0.084 ha area, which is dead has been stabilized by plantation.	
4h	Whether Retaining wall or garland drain all along dumps are there.	Not applicable as there are no dumps present in the area. Garland drain has been made along the old waste dump.	Nil	Garland drain has been made along the old waste dump and from pit to the backfilled area to facilitate watering of plantation carried out.
4i	Length of Retaining wall or garland drain all along dumps	garland drain	As per the proposals, garland drain is available. Retaining wall is not required.	
4j	Number of settling ponds	No such proposals.	Nil	

4k Specific comments of inspecting officer on waste dump management

Waste dump management aspect hasn't any impact over the mine as upper crust is having flaot ore after which insitu ore body is occurring in the area. Complete ROM generated is being dispatched after sizing and no waste/overburden or top soil is generated. One old waste dump available in the area has already been reclaimed covering an area of 0.084 ha.

Solid Waste Management - Backfilling:

Sl.No.	Item	Propasals	Actual	work	Remarks
5a	Status of part or full extraction of mineral from mined out area before starting backfilling.	Backfilling is not proposed as amount of waste generation shall be quite less. The area is proposed to be converted into water reservoir at the conceptual stage.	Nil		
5b	Area under backfilling of mined out area	No such proposals	Nil		
5c	Concurrent use of topsoil for restoration or rehabilitation of mineral out area (Rule 32)	avialable in the proposed working zone.	float materia utilization plant plant species species nutrias	the recovery of ore, left out al is being ed for carrying antation of native s, however, no ic soil having nt values is be in the area.	

Total area No such Nil fully reclaimed proposals and rehabilitated

5e General remarks of inspecting officers on backfilling and reclamation etc.

Backfilling isn't possible in the area as per the occurrence and the recovery of ROM. There shall be very less quantum of waste/soil available (if any) at the conceptual stage for backfilling. Thus, the pit is proposed to be converted into water reservoir after exhausion of minerals or upon achieving economic depth.

Progressive Mine Clousre Plan:

Sl.No.	Item	Propasals	Actual work	Remarks
ба	Whether Annual report on PMCP submitted on time and correctly. Rule 23 E(2).	submitted	Yes	

6b	Area available for rehabilitation (ha) .	0.1643 ha waste land area is available for rehabilitation , out of which 0.05 ha area is proposed for reclamation and rehabilitation through plantation in the proposal period 2018-19 to 2022-23 covering 0.01 ha area each year.	N2358650 & E426750 & E426800.	
6c	afforestation done (ha).	0.01 ha each year for five years proposal period 2018-19 to 2022-23	0.01 ha in the year 2019-20	
6d	No. of saplings planted during the year	2018-19 to 2022-23: 50 saplings every year	2019-20: 50 saplings within the lease area and 25 saplings outside lease area	
бе	Cumulative no .of plants	Upto 2019-20: 325 Nos.	Upto 2019-20: 450 Nos. of saplings	
6f	Any other method of rehabilitation	No such proposals	Nil	
6g	Cost incurred on watch and care during the year	Approximately Rs. 50000/-	Approximately Rs 78600/-	This expenditure is over environment monitoring of various parameters and cost incurred in plantation (including watch and care for existing plantation).
6h	Compliance on reclamation and rehabilitation by backfilling (i) Voids available for backfilling (Lx B x D	No such proposals	Nil	

6i	Compliance on reclamation and rehabilitation by backfilling (ii) Voids filled by waste / tailings	No such proposals	Nil
6j	Compliance on reclamation and rehabilitation by backfilling (iii)Afforestati on on backfilled area	No such proposals	Nil
6k	Compliance on reclamation and rehabilitation by backfilling (iv) Rehabilitation by making water reservoir	No such proposals	Nil
61	Compliance on reclamation and rehabilitation by backfilling (v)any other specific means.	No such proposals	Nil
6m	Compliance of rehabilitation of waste land within lease (i)afforestation	For 2019-20: Afforestation over 0.01 ha area with 50 saplings was proposed	For 2019-20: Afforestation done as per the proposals in the N to NE side of the lease area
6n	Compliance of rehabilitation of waste land within lease (ii)Area rehabilitation (ha)	For 2019-20: 0.01 ha	For 2019-20: 0.01 ha
60	Compliance of rehabilitation of waste land within lease (iii)Method of rehabilitation	Plantation/Gre en belt development	As per the proposals

6p Compliance of Being a environmental category F monitoring (core mine with zone and buffer manual zone) workings of

Being a category B mine with manual workings only without any drilling and blasting, monitoring is proposed in the core zone only.

Environment monitoring has been done for Ambient Air, Water, ground water and noise and the reports suggest that the parameters are within prescribed limits.

6q General remarks of inspecting officers on PMCP compliance and progressive closure operations etc.

Progressive closure operations in the area are satisfactorily being carried out by the lessee. Extensive plantation work has been done around the periphery in the N and E side of the lease area. Expenditure over watch and care of plantation has already been done to ensure sustainability of the plantation. Environment monitoring is being carried out for ambient air, water, ground water and noise and outcomes are satisfactory.

Mineral Conservation:

Sl.No.	Item	Propasals	Actual	work	Remarks
7a	ROM Mineral dispatch or grade-wise sorting within lease area	Grade-wise and size-wise sorting within lease area. After sorting, the graded ore is being dispatched.	-	the proposals.	

7b	Method of grade- wise mineral sorting i.e. manual or mechanical.	Manual sorting and screening	Manual sorting and screening	
7c	Different grade of mineral sorted out at mines.	Below 55% Fe Lumps and Below 55% Fe Fines	As per the proposals	
7d	Any beneficiation process at mines .	No such proposals	Nil	
7e	General remarks of inspecting officer on Mineral conservation and beneficiation issues			The mine is a captive mine to the steel plant for the lessee (Plant location: Siltara, Raipur, Chhattisgarh). The mine is a very small mine having manual workings. Magnetite is occurring in float and in-situ and complete ROM, after sizing, sorting and grading (graded on the basis of size-Lumps and Fines), is being dispatched from the mine. Hence, conservation aspect is being taken care of.

Environment:

Sl.No.	Item	Propasals	Actual work	Remarks
8a	Separate removal and utilization of topsoil (Rule 32)	as no top soil		
8b	Concurrent use or storage of topsoil	Not applicable	Nil	

8c	Separate dumps for overburden, waste rock, rejects and fines (Rule 33)	In the mineralized zone/working area, upper crust is lateritic soil mixed with flaot ore below which in-situ ore deposit is lying. Thus, there is no top soil or overburden. Not applicable as no mineral rejects are proposed to be generated.		
8d	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	No such proposals	Nil	
8e	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	One old dump is already reclaimed and 0.01 ha mined out pit (float area) area is proposed for restoration through plantation.	One old waste dump covering 0.084 ha area located in the Eastern part of the lease has been stabilized through plantation. 0.01 ha mined out area restored through plantation.	
8f	Baseline information on existence of plantation and additional plantation done (Rule 41)	Baseline information on existence of plantation already furnished in the Mining Plan. Additional plantation proposed till 2019-20 is 325 saplings.	Additional plantation carried out till date is approximately 450 saplings. Baseline information given in the mining plan.	As the area is under protected forest, while obtaining Forest clearance (granted on 23.03.2010), baseline information on existing plantation has already been done for NPV.
8g	Survival rate	For 2019-	For 2019-20~80%	

20~80%

has also been developed in front of the office. the mine is also an ISO certified mine for Environment Management System.

8h Water sprinkling Yes, proposed As per the proposals. on roads to through mobile control airborne water tanker, if required; and shall be done on hire basis. 8i General remarks Aesthetic beauty of inspecting in and around the officer on area is quite aesthetic beauty satisfactory due in and around to the extensive mines area plantation and systematic working in the area. Small garden with flowering plants

Compliance of Rule 45:

Sl.No.	Item	Propasals	Actual work	Remarks
9a	Status of submission of Monthly and Annual returns	are required to be	AR submitted upto 20 MR submitted upto	
		preceding month		

9b Scrutiny of Complete and correct Mining Annual return Engineer: Shri information has been for information Jaiprakash furnished as per the on Mining Category of the mine. Singh Engineer, Geologist: Geologist and Shri Suresh Sonkar (Part Manager Time) Manager: Shri Jaiprakash Singh 9c Scrutiny of Area under: Complete and correct Annual return on Covered under information furnished as land use pattern current (O/C) per the available format for area under Workingspits, reclaimed 0.349 ha area, dumps etc. Occupied by plant, buildings, residential, welfare buildings & roads- 0.299 Other Purpose (Plantation) -0.46 ha Work done under progressive mine closure plan during the year- 0.1 9d Scrutiny of (i) Number of Complete information is Annual return on trees planted provided. Information is afforestation during the correct for within the lease area. Outside year (a) Within lease area plantation lease area-50 could not be verified. saplings, (b) Outside lease area- 25 saplings (ii) Survival rate in percentage (a) Within lease area-80%, (b) Outside lease area- 60% 9e Scrutiny of Nil Nil generation as Annual return on complete ROM is mineral reject dispatched after

grading. Hence, correct

information provided.

generation

(Grade and

quantity)

9£ Scrutiny of Annual return on Opening Stock ROM stock and/or and closing graded ore

ROM: stock- Nil, Production-2474 T Graded Ore: (i) Lumps-(a) Below 55% Fe- Opening Production-2268 T, Dispactch-2193.87 T, 165.38 T (ii) Fines-(a) Below 55% Fe- Opening Stock-14.93 T, Production-206 T. Dispactch-200.29 T, Closing Stock-20.64 T

Complete and correct information has been furnished. ROM/Graded ore opening stocks are matching with the closing stocks as furnished in the AR for 2018-19 and MR for March'2019 (also with opening stock for Stock-91.25 T, Apr'19) and closing stocks for ROM/graded ore are matching with the opening stocks as furnished in the MR for Closing Stock- Apr'20 (also with closing stock for March'20).

9g Scrutiny of Annual return on Nil (being a sale value, Ex. Mine price and production cost

Sale Value: captive mine)

EMP: (i) Lumps-(a) Below 55%

Fe- Rs 1744 per T, (ii) Fines-(a) Below 55% Fe- Rs 1744 per T, Cost of Production: Rs

Complete and correct information furnished as per the 'Captive' status of the mine.

9h Scrutiny of Annual return on Assets: Nil fixed assets

Value of Fixed As the status of the

1744 per T

land under lease is Govt. Protected Forest Land, it has not been considered under the asset of the leaseholder. Further, as the working is being done by manual means, plant, machineries value has not been furnished. Under infrastructure, there is only one small kachcha site office. Thus, the information furnished is complete and correct.

9k Scrutiny of Nil
Annual return on
mining
machineries

No mechanization is available. In the mining plan also, only one pump for dewatering of pit and one water tanker (5000 Ltr) for drinking and water sprinkling are proposed that are deployed in the mine as and when required on hire basis. Thus, there is no deviation observed.

PAGE : 22

Details of violations observed during current inspection and compliance position of violation pointed out					
Violat	cion observed	Show couse position			
Rule NO.	Issued on Compliance on	Rule NO.	Issued on Compliance on		

Date : (ASHISH MISHRA)

Indian Bureau of Mines