

- 14) It is mentioned that the explosive van will not be used as it is contract blasting but the same should be verified by PESO or the contradictory statement like explosive van is not used should be replaced corrected.

Plates: - (A)- General :

- 1) All the plans should be drawn in 1:1000 scale for more clarity.
- 2) Scale should be shown in all the plans.
- 3) Cross-section should be drawn with same horizontal and vertical scale.

(B)

- 1) In all cross-section the UPL drawn should be as per prevailing mining laws. - bench height is more than the width.
- 2) In all cross-section the Limestone is not shown in Index- color code should match with the Index per instructions given by the inspecting officer during inspection.
- 3) Plate III: In the Geological plan, the proposed borehole number 3 is not marked.
- 4) Plate IV: The ultimate pit limit has not been marked on surface geological plan. The strike and dip is not marked on plan.
- 5) Plate V: All the bore holes drilled should be depicted on sections. The ultimate pit limit drawn is incorrect, may be shown considering geological factors and all conceptual properly.
- 6) Plate-VII- color code used in figure is not shown in the Index.
- 7) Environment plan- plate-IX : Prominent wind direction should be shown.
- 8) Financial Assurance plan should be enclosed.
- 9) Combined lease plan of both the leases should be enclosed as per instructions given by the inspecting officer during inspection.
- 10) Annexures: - 1) Only 5-year experience certificate of Qualified person with degree certificate is to be attached – the appointment letter is not valid in place of experience certificate.