

INDIAN BUREAU OF MINES

--:-- Inspection Report --:--

Part-I : General Information

1.1.1 Mine Details

Name of the Mine :	CHOUTAPALLY LIMESTONE	Lease Area (Ha) :	262.247
Forest Area (Ha) :	N/A	Mine Code :	38APR14043
Registration Number :	IBM/6908/2011	Name of lessee :	MY HOME INDUSTRIES PRIVATE LIMITED
Address of lessee :	9th FLOOR, BLOCK-3, MY HOME HUB ,MADHAPUR, HYDERABAD	Phone of lessee :	040-66929696
Email of lessee :	Mines@myhomegroup.in	Fax Number :	N/A
Village :	Choutapalle	Taluka / Mandal :	Mattampally
District :	Suryapet	Pincode :	500081
State :	Telangana	Post Office :	N/A
Nearest Police Station :	N/A	Nearest Railway Station :	N/A
Date of Grant of Mining Lease :	2018-05-10	Date of Mining Lease Execution :	2018-02-17
Date of opening in the mine :	2006-11-27		

Nominated Owner Details			
Name of the Nominated Owner :	Mr CHANDRASHEKHAR PANDEY	Nominated Owner Address:	Flat No. 604, My Home Bhooja Hitech City,Hyderabad
Nominated Owner Mobile :	9121177181	Nominated Owner Email :	Cs.pandey@myhomegroup.in
Nominated Owner Fax Number :	Nil	Date of Nominated Owner Appointment :	2018-09-12
Mining Engineer Details			
Name of the Mining Engineer :	M Appala Raju	Qualification of Mining Engineer :	B Tech Mining Engineering
Address of Mining Engineer :	M/s My Home Industries Pvt Ltd. Mellacheruvu	Phone of Mining Engineer :	8096508093
Email of Mining Engineer :	Appalaraju.m@myhomeindustries.in	Fax Number of Mining Engineer :	N/A
Date of Mining Engineer Appointment :	2019-02-01		
Geologist Details			
Name of the Geologist :	G Naresh Kumar	Qualification of Geologist :	M.Sc. Geology
Address of Geologist :	M/s My Home Industries Pvt Ltd. Mellacheruvu	Phone of Geologist :	8096661493
Email of Geologist :	Nareshkumar.g@myhomeindustries.in	Fax Number of Geologist :	N/A
Date of Geologist Appointment :	2021-09-13		
Mine Manager Details			
Name of the Mine Manager :	M Appala Raju	Qualification of Mine Manager :	B Tech Mining Engineering
Address of Mine Manger :	M/s My Home Industries Pvt Ltd. Mellacheruvu	Phone of Mine Manger :	8096508093

Email of Mine Manger :	Appalaraju.m@myhomeindustries.in	Fax Number of Mine Manger :	N/A
Date of Mine Manger Appointment :	2019-02-01		
Mineral(s) granted in lease and proved for mining :	LIMESTONE	Date of Approval of Mining Plan / Modified Mining Plan / ROMP with five-year period :	2023-11-29 (2024 - 2028)
Method of mining :	Open Cast	Category :	MECHANISED
Nature of Use :	Captive		

Part-II : Other Information

2.1.1 : Inspection Details

Inspecting Officer :	Jitesh Gangawat
Designation :	Assistant Controller Of Mines
Name of the Accompanying Official from Mine :	NA
Designation of the Accompanying Official :	NA
Type of Inspection :	MCDR
Date of Inspection :	18/08/2026
Review year considered for MCDR Inspection :	2025-2026

2.2.1 : Exploration Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Number of Core Boreholes	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: Entire Lease area has been explored at G1 level by drilling 76 core holes. Remark File: NIL					
2	Number of DTH Boreholes	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: Entire area has been explored at GI level by drilling 42 DTH holes. Remark File: NIL					
3	Number of exploratory pits / trial pits	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
4	Number of exploratory Trenches	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
5	Lateral exploration status for the lease area - G1	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: Entire Lease area (262.247 Ha) has already been explored at G1 level and out of which 67.407 Ha is declared as non-mineralized. Remark File: NIL					

6	Lateral exploration status for the lease area-G2	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
7	Lateral exploration status for the lease area-G3	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
8	Lateral exploration status for the lease area-G4	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
9	UNFC category wise reported Resources/Reserves as per MP/MMP ROMP Total Reserves (111, 121 & 122) and Total Mineral Resources (331, 332 & 333 upto 334)	LIMESTONE as on 31.08.2023 as per Approved Mining Plan dated 29.11.2023 - Total Reserve 53213850.50, Total Resource 44552804.45	As on 01.04.2026 - Total Reserve (111) - 48635278.5, Total Resource (211) - 44552804.45	Nil	No Violation
Remark: Reserves have been updated by depleting 4578572 MT production from 01.09.2023 to 31.03.2026 Remark File: NIL					

2.3.1 : Development - Opencast Details

--	--	--	--	--

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Location of development w.r.t. lease area	In the year 2025-26, it is proposed to work between following coordinates: E 382315 - E 383520 N 1856200 - N 1857450	In the year 2025-26, work was done between following coordinates; E 382335 - E 383525 N 1856300 - N 1857450	Nil	No Violation
Remark: In the year 2025-26, lessee has worked between the proposed coordinated only. Remark File: NIL					
2	Quantity of overburden generation in m3	114544.25	75071.92	39472.330	No Violation
Remark: Lessee has done less development in the Overburden against the target quantity for the year 2025-26 Remark File: NIL					
3	Quantity of topsoil generation in m3	39425.71	21121	18304.710	No Violation
Remark: Lessee has done less development in the topsoil against the target quantity for the year 2025-26 Remark File: NIL					
4	Stripping ratio : ore to OB ratio	15.889	23.857	-7.968	No Violation
Remark: Due to less development in OB, stripping ratio is more than planned. Remark File: NIL					

2.4.1 Exploitation - Opencast Mine Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation
-----	---------------------	-----------------------------	--------	-----------	-----------

.					n under Rule
1	Number of pits / Blocks proposed for production	it is proposed to work in Pit 1 in the year 2025-26	in the year 2025-26, work carried out in Pit 1 only	Nil	No Violation
Remark: NIL Remark File: NIL					
2	Quantity of ROM mineral production proposed (in T)	1820000.00	1791000	29000.000	No Violation
Remark: Lessee has achieved 98%of the proposed target for the year 2025-26 Remark File: NIL					
3	Recovery of salable/usable mineral quantity from ROM production in T)	1820000.00	1791000	29000.000	No Violation
Remark: Entire ROM is cement grade Remark File: NIL					
4	Quantity of mineral reject/Sub-grade generation	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
5	Grade of mineral reject/sub-grade generation as per threshold value declared	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
6	Manual/Mechanised method adopted for segregating subgrade/mineral rejects from ROM	Not Proposed in the year 2025-26	None	Nil	No Violation

Remark: NIL Remark File: NIL					
7	Whether height of benches in Overburden& mineral suitable for method of mining proposed in mining plan	3m height of OB bench and 7.5 m height of the Mineral bench is proposed in the year 2025-26	Lessee has maintained height as per plan in the year 2025-26	Nil	No Violation
Remark: Lessee has maintained sufficient height of the bench as per proposal in the mining plan and it is suitable for bedded and flat type of orebody. Remark File: NIL					
8	Any analysis or beneficiation study proposed & carried out for sub-grade mineral and reject	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					

2.4.3 : Exploitation - Dump Working Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Number of dumps proposed for production	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
2	Quantity of dump material handling Proposed (in Tonne)	Not Proposed in the year 2025-26	None	Nil	No Violation

Remark: NIL Remark File: NIL					
3	Recovery of salable/usable mineral from dump production (in Tonne)	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
4	Production from dump(s) during the year	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
5	Quantity of mineral reject generation	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
6	Grade of mineral reject generation and threshold value declared	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
7	Any analysis or beneficiation study proposed & carried out for mineral reject	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
8	Manual / Mechanized method adopted for dump working	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL					

Remark File: NIL

2.5.1 : OB/Waste Dumps Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Separate dumping of topsoil, OB & mineral rejects, fines, tailings (Rule 36,37)	Separate dumping of Topsoil and OB is proposed in the year 2025-26	separate dumping is observed in the drone data of the year 2025-26	Nil	No Violation
Remark: NIL Remark File: NIL					
2	Location of Topsoil, OB/Waste, Mineral Reject dumps, Tailings and Fines	Dump Type : Waste, Dump ID : OB Dump-5, Latitude : 16:47:59.86 , 16:47:57.00, Longitude: 79:53:52.10 , 79:53:58.64	OB Dump: N 16:47:57.94 - N 16:47:59.90, E 79:53:52.34 - E 79:53:58.72. Soil Dump: N 16:47:33.80 - N 16:47:36.54, E 79:53:40.43 - E 79:53:45.64	Nil	No Violation
Remark: NIL Remark File: NIL					
3	Number of active & Inative dumps	Dump ID : OB Dump-1, Dump Type : Waste, Dump Status : Active , Dump ID : OB Dump-2, Dump Type : Waste, Dump Status : Active , Dump ID : OB Dump-5, Dump Type : Waste, Dump Status : Active	5 active dumps (3 OB dumps, 2 topsoil dumps)	Nil	No Violation
Remark: NIL Remark File: NIL					
4	Number of dead dumps	Not declared for the year 2025-26	All dumps are active	Nil	No Violation
Remark: all the dumps are active. Remark File: NIL					

5	Number of dumps proposed for stabilised	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
6	Stabilization Technique (Terracing, plantation, geo-textiles etc.)	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					

2.6.1 : Solid Waste Management - Backfilling (Opencast) Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Status on part or full extraction of mineral from mined out area before starting backfilling	7.19 Ha at the end of the 31.08.2023	at the end of the year 2025-26, mineral from around 11.2 Ha area is extracted.	Nil	No Violation
Remark: NIL Remark File: NIL					
2	Year-wise area under backfilling of mined out area	Area Proposed for backfilling: 9167m2	total of 5000m2 area backfilled in the year 2025-26	Nil	No Violation
Remark: Less backfilling achieved due to less development of OB bench. Remark File: NIL					
3	Year-wise topsoil	Generated :39426.00 Utilized :4000.00 Stored	Generated :21121.95 Utilized :00 Stored :21121.95	Nil	No

	generation, Utilization and Stored proposal (in m3)	:35426.00			Violation
Remark: Less topsoil generation due to less development of topsoil bench Remark File: NIL					
4	Total area fully reclaimed & rehabilitated	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: backfilling is under progress in the western side of the pit Remark File: NIL					
5	Locations of proposed reclamation & rehabilitated	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					

2.7.1 : Progressive Mine Closure Plan (PMCP) Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Compliance on reclamation and rehabilitation by backfilling/Other means Total area and numbers of plantation proposed.	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: Back filling is not completed in any part of the mine Remark File: NIL					

2	Rehabilitation by making water reservoir	Not Proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
3	Compliance of Rehabilitation of waste land within lease i) Afforestation ii) Area rehabilitated (ha) iii) Method of rehabilitation	Afforestation on west side along railway track (Area:0.15 Ha, no:150)	0.72 Ha area is afforested in the year 2025-26 by planting 353 saplings	Nil	No Violation
Remark: NIL Remark File: NIL					
4	Compliance of Environmental monitoring (core zone & buffer zone)	Environment parameters like ambient air, noise, water, etc. to be kept under limit	Monitoring is being done regularly, and all the parameters are found within limit.	Nil	No Violation
Remark: NIL Remark File: NIL					

2.8.1 : Mineral Conservation Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	ROM Mineral dispatch or grade-wise sorting within lease area	Production of Cement grade limestone is proposed in the year 2025-26	Only Cement grade limestone is produced in the year 2025-26	Nil	No Violation

Remark: NIL Remark File: NIL					
2	Different grade of mineral sorted out at mines	Not proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
3	Any beneficiation process at mines	Not proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
5	Utilization of Mineral Rejects or Sub-grade (Blending at ROM stage, Blending after Processing etc.)	Not proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					

2.9.1 : Environment Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Separate removal and utilization of topsoil	Separate removal of topsoil is proposed in the year 2025-26	Topsoil bench is maintained separately and dumped in separate topsoil dump.	Nil	No Violation
Remark: NIL					

Remark File: NIL					
2	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	Ob waste is proposed to be back filled in the mined-out area	Back filling by OB is observed in the year 2025-26	Nil	No Violation
Remark: NIL Remark File: NIL					
3	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	Not proposed in the year 2025-26	None	Nil	No Violation
Remark: Mined out area is under backfilling Remark File: NIL					
4	Plantation & Survival rate	Plantation : 150, Survival Rate : 93	Plantation : 353, Survival Rate : 93	Nil	No Violation
Remark: NIL Remark File: NIL					
5	Water sprinkling on roads to control airborne dust	Regular water sprinkling and wet drilling to be done to reduce air borne dust	It will be verified in the physical inspection	Nil	No Violation
Remark: NIL Remark File: NIL					

2.10 : Annual Return Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation
-----	---------------------	-----------------------------	--------	-----------	-----------

					n under Rule
1	Submission of Online Monthly and Annual returns in prescribed period or not	A monthly return shall be submitted before the 10th of every month in respect of the preceding month and annual return shall submitted before the 1st day of July each year for the preceding financial year	lessee has submitted annual and monthly return within timelines.	Nil	No Violation
Remark: Lessee has submitted annual return for 2025-26 on 28.06.2026 and also submitted monthly returns till July 2026 within timeline. Remark File: NIL					
2	Appointment of Mining Engineer & Geologist as per provisions of Rule 55 of MCDR,2017	Appointment of mining engineer and Geologist on full-time basis	Lessee has appointed Mining Engineer M Appala Raju and Geologist G Naresh Kumar on Full-time basis.	Nil	No Violation
Remark: NIL Remark File: NIL					
3	Whether incomplete or false or wrong returns submitted (Rule 45(7))	Lessee has to submit all the details correctly in the returns	Discrepancies are observed in the submitted annual return for the year 2025-26.	discrepancies observed in the employment and wages section, consumption of materials, general geology and mining, and cost of production chapter	No Violation
Remark: Mail regarding discrepancies have been forwarded for clarification and annual return will be corrected subsequently. Remark File: NIL					
4	Status of Approval of FMPCP u/r 24, 25 of MCDR,2017	Not proposed in the year 2025-26	None	Nil	No Violation
Remark: NIL Remark File: NIL					
5	Notices and Returns for the lease area submitted or not where fine applicable	Lessee has to submit all the notices and returns required under MCDR, 2017 within stipulated timeline	Lessee has complied with the requirement	Nil	No Violation
Remark: NIL Remark File: NIL					
6	Scrutiny of Annual return on sale value, Ex. Mine price & production cost	Lessee has to furnish sale value, ex-mine price and production cost correctly in the annual return	Depreciation component of production cost is mismatching with the filled data in the annual return.	Component of depreciation arrived from the data mentioned in the value of fixed assets section is not matching with the data mention in Cost of production chapter	No Violation

Remark: Mail regarding discrepancies have been forwarded for clarification and annual return will be corrected subsequently.
Remark File: NIL

2.11 : SDF Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Start Ratings accorded for mine during last 3 years	Year of Submission: 2025-2026, Self Rating: 4 Stars	Lessee has received 5 stars in the year 2023-24 and 2024-25 and rating for the year 2025-26 will be finalized after physical inspection	Nil	No Violation
Remark: Lessee has maintained more than 3 stars for the last 3 consecutive years. Remark File: NIL					

Part-III : Other Reports

3.1.1 : Upload Other Reports

S.N.	Reports File	Remark File Description
1	NIL	Nil

Part-IV : Summary Details

4.1 : Summary of Violations

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
-----	---------------------	-----------------------------	--------	-----------	----------------------

Final Submitted

Esigned by: Jitesh Gangawat
Date: 01/09/2026 03:52:06 PM