

## INSPECTION REPORT

## 1.0 GENERAL

SN	Particulars	Details
1(a)	Name of the Mine	Keshav Bauxite Mines (405Ha)
1(b)	Name of Inspecting officer	Sh. G Ram, DCOM
1(c)	Date of Inspection	09/4/2022 AN, RMP
1(d)	Accompanying officer	Sh. Nishant bhai
2	Total Lease Area (Ha) , Non-forest and forest land	ML Area: 4.05Ha ,Survey Nos.: 490P
3	Mine code	07GUJ08002
4	IBM Registration Number under rule 45 of MCDR	IBM5712/2011
5	Name of the lessee, Address, phone, email and fax number	Shri Nikhil Kumar Ramaniklal Thanki Samarpan, T.V. Station, Station Road, Porbandar (Gujarat) - 360575
6	Village	Keshav
7	Taluka/ Mandal	Porbandar
8	District	Porbandar
9	Pin code	360575
10	State	Gujarat
11	Post office	Porbandar
12	Nearest police station	Porbandar
13	Nearest Railway station	Porbandar
14	Date of Grant of Mining Lease	04.04.1983
15	Date of Execution	16.7.1986 (Expiry-15.7.2037 As per MMDR Act 2015,
16	Date of opening of Mine	--
17	Date of first Renewal, if applicable, period & expiry	NA
18	Date of second Renewal, if applicable period, expiry	NA
19	Date of submission of renewal application if Mining Operations are continuing under deemed extension	NA
20	Name of the Nominated Owner with Address, phone, email, fax number and date of appointment	Shri Nikhil Kumar Ramaniklal Thanki Samarpan, T.V. Station, Station Road, Porbandar (Gujarat) - 360575
21	Name of the Mine Agent with Address, phone, email, fax number and date of appointment	Shri Nikhil Kumar Ramaniklal Thanki Samarpan, T.V. Station, Station Road, Porbandar (Gujarat) - 360575
22	Name of the Mines Manager with Address, phone, email, fax number and date of appointment in mines	NA
23	Name of the Mining Engineer, Qualification and total experience with Address, phone, email, fax number and date of appointment in mine	Violation under Rule 55(1)(3) pointed out.
24	Whether Geologist and Mining Engineer appointed in mines satisfy the rule & carrying out their duties as per rule	Violation under Rule 55(1) (3) pointed out.
25	Date of Approval of Mining Plan/Modified Mining Plan with five-year period and specific condition in approval letter, if any.	682(23) 714 /2009 MCCM (N) Dated 13.4.2011
26	Date of Approval of Scheme of Mining/Modified Scheme of Mining with five-year period and specific condition in approval letter, if any.	684(4)(1)/MP-(174)/2018-19/MDRD/N/GNR Dated 05.10.2018 for 2018-19 to 2020-21.
27	Mineral(s) granted in lease	Bauxite
28	Method of Mining(Open cast,/UG)	Open cast Mining
29	Category (FM, Others or Manual)	A-Category
30	Captive/Non Captive	Non-Captive

Scientific Mining: Compliance of proposals of approved mining plan/scheme of mining. –

## 1.0 Exploration

SN	Item	Proposals (2021-22)	Actual work	Remarks
1a	Backlog of previous year	01 Trial pit propose, 18-19 & 19-20 respectively	04 Trial pits made presently in 2021-22	No valid MP for the year
1b	Exploration over lease area for Geo. axis 1 or 2.			
1c	Exploration Agency & Expenditure in lakh Rupees during the year	Not Proposed	NIL	
1d	Balance area to be explored to bring Geo. axis in 1 or 2	Not Proposed	NIL	
1e	Balance reserves (Million Tonnes) as on 01.04.2021	UNFC (111,121&122)-0.20million tonne as per approved RMP 05.10.18		
1f	General remarks of inspecting officer on geology, exploration etc.	The part of lease area is remaining for further exploration work.		

### 2.0 Development

SN	Item	Proposals (2021-22)	Actual work	Remarks
2a	Location of development w.r.t. lease area	Not Proposed	Deviated due to legging in ROM	No valid MP for the year
2b	Separate benches in topsoil, overburden and mineral	Not Proposed	Irregular	
2c	Stripping ratio or ore to OB ratio	Not Proposed	NIL	
2d	Quantity of topsoil generation in m3	Not Proposed	NIL	
2e	Quantity of OB generation in m3	Not Proposed	NIL	
2f	General remarks of I/O on development of pit w.r.t. type of deposit etc.	Development of lease area by old mine pits etc.		

### 3.0 Exploitation

SN	Item	Proposals (2021-22)	Actual work	Remarks
3a	Number of pits proposed for production	Not proposed	Single pit	No valid MP for the year
3b	Quantity of ROM mineral production proposed	Not Proposed	100T	
3c	Recovery of saleable/usable mineral from ROM production	Not Proposed	100%	
3d	Quantity of mineral reject generation	Not Proposed	NIL	
3e	Grade of mineral reject generation and threshold value declared	Not Proposed	NIL	
3f	Quantity of sub-grade mineral generation	Not Proposed	NIL	
3g	Grade of sub-grade mineral generation	Not Proposed	NIL	
3h	Manual / Mechanised method adopted for segregating from ROM	Not Proposed	Manual/Mech.	
3i	Any analysis or beneficiation study proposed & carried out for sub-grade mineral and reject	Not Proposed	NIL	
3j	Provision of drilling & blasting in mineral benches	Not Proposed	NIL	
3k	Provision of mining machineries in mineral benches	Not Proposed	HEMM/JCB & tipper combination	
3l	Whether height of benches in OB and mineral suitable for method of mining	Not Proposed	1-3-M-Irregular	
3m	Total area covered under excavation/pits	Not Proposed	Total Excavated area-about 1.40ha, irregular	
3n	Ore to OB ratio for the pit/mine	Not Proposed	NIL	
3o	Total area put in use under different heads at the end of year	---	1.40Ha, Stack-0.35Ha, Road-0.05Ha	
3p	Production of ROM mineral during last five-year period, as applicable	Yr-2017-18-55684T Yr-2018-19-55684T Yr-2019-20-55334T Yr-2020-21-55282T Yr-2021-22-NA	0T 0T 0T 0T 100T	No valid MP for the year 2021-22
3q	General remarks of inspecting officer on method of mining etc.	Opencast method of mining with excavator & tipper combination.		

### 4.0 Solid Waste Management-Dumping

SN	Item	Proposals (2021-22)	Actual work	Remarks
4a	Separate dumping of topsoil, OB & mineral reject	Not Proposed	NIL	No valid MP for the year
4b	Location of topsoil, OB & mineral reject dumps	Not proposed,	NIL	
4c	Number of dump within & outside lease	Not Proposed	NIL	
4d	Location of dumps w.r.t. UPL	No Proposal	NA	
4e	Number of active & alive dumps	Not Proposed	NA	
4f	Number of dead dumps	Not Proposed	NA	
4g	Number of dumps stabilised	Not Proposed	NA	
4h	Whether Retaining wall or garland drain all along dumps are there	Not Proposed	NA	
4i	Length of Retaining wall or garland drain all along dump	Not Proposed	NA	
4j	Number of settling ponds	Not Proposed	NA	
4k	Specific comments of inspecting officer	NIL		

### 5.0 Solid Waste Management-Backfilling

SN	Item	Proposals (2021-22)	Actual work	Remarks
5a	Status on part full extraction of mineral from mined out area before starting backfilling	No proposal	NIL	No valid MP for the year
5b	Area under backfilling of mined out area	No proposal	NIL	
5c	Concurrent use of topsoil for restoration or rehabilitation of mined out area	No proposal		
5d	Total area fully reclaimed & rehabilitated	No proposal		
5e	General remarks of inspecting officer on backfilling, reclamation etc	NIL		

### 6.0 Progressive Mine Closure Plan

SN	Item	Proposals (2020-21)	Actual work	Remarks
6a	Whether Annual report on PMCP submitted on time and correctly	Not Proposed	Annual PMCP report is not Submitted	Violation pointed out under rule 26(2)
6b	Management of worked/mined out benches i) Area available for rehabilitation (ha) ii) Afforestation done (ha) iii) No. of saplings planted during the year iv) Cumulative no. of plants v) Any other specific method of rehabilitation vi) Cost incurred on watch & care during the year	Not Proposed	NIL	
6c	Compliance on reclamation and rehabilitation by backfilling i) Voids available for backfilling (L X B X D) ii) Void filled by waste/tailings iii) Afforestation on the backfilled area iv) Rehabilitation by making water reservoir v) Any other specific means	Not Proposed	NIL	
6d	Compliance of Rehabilitation of waste land within lease i) Afforestation ii) Area rehabilitated (ha) iii) Method of rehabilitation	Not Proposed	NIL	
6e	Compliance of Environmental monitoring (core zone & buffer zone)	Not Proposed	Env. Monitoring is being carried out	
6f	General remarks of inspecting officer on PMCP compliance & progressive	Annual PMCP report is not submitted, hence violation of rule 26(2) pointed out.		

### 7.0 Mineral Conservation

SN	Item	Proposals (2021-22)	Actual work	Remarks
7a	ROM Mineral dispatch or grade-wise sorting within lease area	Not Proposed	100T	
7b	Method of grade-wise mineral sorting i.e. manual or mechanical	Not Proposed	Manual/Mech	
7c	Different grade of mineral sorted out	Not Proposed	Manual/Mech	
7d	Any beneficiation process at mines	Not Proposed	NIL	
7e	General remarks of inspecting officer on Mineral conservation & beneficiation issues	NIL		

### 8.0 Environment

SN	Item	Proposals (2021-22)	Actual work	Remarks
8a	Separate removal and utilization of topsoil	Not proposed	NIL	
8b	Concurrent use or storage of topsoil	Not proposed	NIL	
8c	Separate dumps for overburden, waste rock, rejects and fines	No proposal	NIL	
8d	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	No proposal	NIL	
8e	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	No proposal	NIL	
8f	Baseline information on existence of plantation & add. plantation done	N.A	NIL	
8g	Survival rate	No proposal	nil	
8h	Water sprinkling on roads to control airborne dust	No proposal	Water sprinkling done on haul road.	
8i	General remarks of inspecting officer on aesthetic beauty in and around mines are	NIL		

**9.0 Compliance of Rule 45**

S.N.	Item	COMMENTS		Remarks
	Status of submission of Online Monthly and Annual returns	M.R. Submitted up to date – Before 10 <sup>th</sup> of every month & A.R.2020-21 is submitted on 20.7.21		
S.N.	Item	Details GIVEN in A.R. (2020-21) Observation of I/Officer /Actual reported in Returns		
9b	Scrutiny of Annual return for information on Mining Engineer, Geologist and Manager	Mining Engineer & Geologist is not appointed & Hence violation under 55(1)(3) pointed out.		VL pointed out.
9c	Scrutiny of Annual return on land use pattern for area under pits, reclaimed area, dumps etc.	As per Given in AR	As per Given in AR	
9d	Scrutiny of Annual return on afforestation			
9e	Scrutiny of Annual return on mineral reject generation (Grade & quantity)			
9f	Scrutiny of Annual return on ROM stock and/or graded ore			
9g	Scrutiny of Annual return on sale value, Ex. Mine price & production cost			
9i	Scrutiny of Annual return on fixed assets			
9k	Scrutiny of Annual return on mining machineries			

10- Details of violations observed during current inspection and compliance position of earlier violation pointed out: - Presently mine was inspected for Star Rating inspection. During inspection mine was not working Star Rating validation done (3Star). Further Violation under provision of Rules 26(2), 28(1), 33, 55(1)(3) Pointed out for rectification. Mine is suspended wef 06.11.2017 & still not revoked.