

INDIAN BUREAU OF MINES

--:-- Inspection Report --:--

Part-I : General Information

1.1.1 Mine Details

Name of the Mine :	KHUNMOH SAMAN	Lease Area (Ha) :	144.25
Forest Area (Ha) :	N/A	Mine Code :	38J&K09004
Registration Number :	IBM/8328/2011	Name of lessee :	SAIFCO CEMENTS PVT. LTD.
Address of lessee :	OPP. POST OFFICE ,BATWARA, SRINAGAR	Phone of lessee :	0194-01942467
Email of lessee :	Gnchowdry@yahoo.com	Fax Number :	N/A
Village :	Khonmoh	Taluka / Mandal :	Panthachowk
District :	Srinagar	Pincode :	190004
State :	Jammu And Kashmir	Post Office :	N/A
Nearest Police Station :	Pantha Chowk	Nearest Railway Station :	Srinagar
Date of Grant of Mining Lease :	2025-04-08	Date of Mining Lease Execution :	2025-04-04
Date of opening in the mine :	Nilsss		

Nominated Owner Details			
Name of the Nominated Owner :	Mr SUHAIL MANZOOR GUNA	Nominated Owner Address:	Saifco House Opp.post Office Batwara Srinagar
Nominated Owner Mobile :	9906504242	Nominated Owner Email :	Gnchowdry@yahoo.com
Nominated Owner Fax Number :	Nil	Date of Nominated Owner Appointment :	2023-01-23
Mining Engineer Details			
Name of the Mining Engineer :	Mr. Mohan Kumar Pitalia	Qualification of Mining Engineer :	Bachelor In Technology
Address of Mining Engineer :	M/s. SAIFCO CEMENTS PVT. LTD. OPP. POST OFFICEBATWARA, SRINAGAR	Phone of Mining Engineer :	9906504242
Email of Mining Engineer :	Saifco_786@yahoo.com	Fax Number of Mining Engineer :	9419086373
Date of Mining Engineer Appointment :	Nil		
Geologist Details			
Name of the Geologist :	Mr. G N Chaudhary	Qualification of Geologist :	Msc
Address of Geologist :	M/s. SAIFCO CEMENTS PVT. LTD. OPP. POST OFFICEBATWARA, SRINAGAR	Phone of Geologist :	9906504242
Email of Geologist :	Saifco_786@yahoo.com	Fax Number of Geologist :	9419086373
Date of Geologist Appointment :	Nil		
Mine Manager Details			
Name of the Mine Manager :	Mr. Mohan Kumar Pitalia	Qualification of Mine Manager :	Bachelor In Technology
Address of Mine Manger :	M/s. SAIFCO CEMENTS PVT. LTD. OPP. POST OFFICEBATWARA, SRINAGAR	Phone of Mine Manger :	9906504242

Email of Mine Manger :	Saifco_786@yahoo.com	Fax Number of Mine Manger :	9419086373
Date of Mine Manger Appointment :	Nil		
Mineral(s) granted in lease and proved for mining :	LIMESTONE	Date of Approval of Mining Plan / Modified Mining Plan / ROMP with five-year period :	N/A
Method of mining :	Open Cast	Category :	MECHANISED
Nature of Use :	Captive		

Part-II : Other Information

2.1.1 : Inspection Details

Inspecting Officer :	NITIN SINGH
Designation :	JMG
Name of the Accompanying Official from Mine :	G N Chaudhary and Mohan kumar pitalia
Designation of the Accompanying Official :	Geologist and mining engineer
Type of Inspection :	MCDR,MPAS
Date of Inspection :	26/08/2025
Review year considered for MCDR Inspection :	2024-2025

Final Submitted

2.2.1 : Exploration Details

S.N.	Items for Reporting		As Per Approved Mining Plan	Actual	Deviation	Violation under Rule	Remark	Remark File
1	Number of Core Boreholes		No exploration proposed in the RY 2024-25.	No exploration work carried out in the RY 2024-25.	No	No Violation	Nil	Nil
2	Number of DTH Boreholes		Not proposed	not applicable	No	No Violation	Nil	Nil
3	Number of exploratory pits / trial pits		Pit 1	Pit 1	No	No Violation	Nil	Nil
4	Number of exploratory Trenches		Not Proposed	Not applicable	No	No Violation	Nil	Nil
5	Lateral exploration status for the lease area	G1	123.553	123.553	0.000	No Violation	5 borehole has been done in 2021-22 to convert the area from G2 to G1.	Nil
6		G2	20.697	20.697	0.000	No Violation	Nil	Nil
7		G3	Nil	Nil	Nil	No Violation	Nil	Nil
8		G4	Nil	Nil	Nil	No Violation	Nil	Nil
9	UNFC category wise reported Resources/Reserves as per MP/MMP ROMP		At the beginning of the year 1.4.2024 Total Re	Balance resources as on 31.03.2025 Total Reserves-12	227212.23 T	No Violation	227212.23 T of limestone of cement grade is	Nil

	Total Reserves (111, 121 & 122) and Total Mineral Resources (331, 332 & 333 upto 334)	serves-128,890,898 T Total Resources-127,410,000 T	8,663,685.77 T Total Resources-127,410,000 T			extracted during the reporting year.	
--	---	--	--	--	--	--------------------------------------	--

2.3.1 : Development - Opencast Details

S.N.	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule	Remark	Remark File
1	Location of development w.r.t. lease area	Development was proposed to be done in between 2082-2076 and 2076-2070 MRL	Broadly as per proposals	no	No Violation	Nil	Nil
2	Quantity of overburden generation in m3	Nil	Nil	No	No Violation	No overburdened has been generated during the reporting year.	Nil
3	Quantity of topsoil generation in m3	Nil	Nil	No	No Violation	No overburdened has been generated during the reporting year.	Nil
4	Stripping ratio : ore to OB ratio	1:0	1:0	No	No Violation	Nil	Nil

2.4.1 Exploitation - Opencast Mine Details

S.N.	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule	Remark	Remark File
1	Number of pits / Blocks proposed for production	Pit 1	Pit 1	No	No Violation	production of limestone has been done at the proposed location.	Nil
2	Quantity of ROM mineral production proposed (in T)	228887 T	227212.23 T	1674.77 T	No Violation	Nil	Nil
3	Recovery of salable/usable mineral quantity from ROM production in T)	100 percent	100 percent	No	No Violation	All the extracted Rom is limestone	Nil
4	Quantity of mineral reject/Sub-grade generation	Not Proposed	Not applicable	No	No Violation	Nil	Nil
5	Grade of mineral reject/sub-grade generation as per threshold value declared	Not Proposed	Not applicable	No	No Violation	Nil	Nil
6	Manual/Mechanised method adopted for segregating subgrade/mineral rejects from ROM	Not Proposed	Not applicable	No	No Violation	Nil	Nil
7	Whether height of benches in Overburden& mineral suitable for method of mining proposed in mining plan	6	in the range of 7-9 m	No	Rule 11(1)	During the inspection the height of the benches found in the range from 7-9 m	Nil

8	Any analysis or beneficiation study proposed & carried out for sub-grade mineral and reject	Not Proposed	Not applicable	No	No Violation	Nil	Nil
---	---	--------------	----------------	----	--------------	-----	-----

Final Submitted

2.4.3 : Exploitation - Dump Working Details

S.N.	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule	Remark	Remark File
1	Number of dumps proposed for production	Not proposed	Not Applicable	No	No Violation	Nil	Nil
2	Quantity of dump material handling Proposed (in Tonne)	Not proposed	Not Applicable	No	No Violation	Nil	Nil
3	Recovery of salable/usable mineral from dump production (in Tonne)	Not proposed	Not Applicable	No	No Violation	Nil	Nil
4	Production from dump(s) during the year	Not proposed	Not Applicable	No	No Violation	Nil	Nil
5	Quantity of mineral reject generation	Not proposed	Not Applicable	No	No Violation	Nil	Nil
6	Grade of mineral reject generation and threshold value declared	Not proposed	Not Applicable	No	No Violation	Nil	Nil
7	Any analysis or beneficiation study proposed & carried out for mineral reject	Not proposed	Not Applicable	No	No Violation	Nil	Nil
8	Manual / Mechanized method adopted for dump working	Not proposed	Not Applicable	No	No Violation	Nil	Nil

Final Submitted

2.5.1 : OB/Waste Dumps Details

S.N.	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule	Remark	Remark File
1	Separate dumping of topsoil, OB & mineral rejects, fines, tailings (Rule 36,37)	Not Proposed	Not applicable	no	No Violation	No overburden and topsoil generated during the reporting year. All the generated ROM is limestone	Nil
2	Location of Topsoil, OB/Waste, Mineral Reject dumps, Tailings and Fines	Not Proposed	Not Proposed	Nil	No Violation	No overburden and topsoil generated during the reporting year. All the generated ROM is limestone	Nil
3	Number of active & Inative dumps	0	0	0.000	No Violation	Nil	Nil
4	Number of dead dumps	0	0	0.000	No Violation	Nil	Nil
5	Number of dumps proposed for stabilished	0	0	0.000	No Violation	Nil	Nil
6	Stabilization Technique (Terracing, plantation, geo-textiles etc.)	Not proposed	Not applicable	0	No Violation	Nil	Nil

2.6.1 : Solid Waste Management - Backfilling (Opencast) Details

S.N.	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule	Remark	Remark File
1	Status on part or full extraction of mineral from mined out area before starting backfilling	not proposed for backfilling	Full extraction of mineral is not done yet, mineral continuity still exists	No	No Violation	Nil	Nil
2	Year-wise area under backfilling of mined out area	Not proposed	Full extraction of mineral is not done yet, mineral continuity still exists	No	No Violation	Nil	Nil
3	Year-wise topsoil generation, Utilization and Stored proposal (in m3)	Not proposed	No topsoil generated during the reporting year	No	No Violation	Nil	Nil
4	Total area fully reclaimed & rehabilitated	Not proposed	Not applicable	No	No Violation	No area fully mature enough for reclamation program.	Nil
5	Locations of proposed reclamation & rehabilitated	Not proposed	Not applicable	No	No Violation	Nil	Nil

Final Submitted

2.7.1 : Progressive Mine Closure Plan (PMCP) Details

S.N.	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule	Remark	Remark File
1	Compliance on reclamation and rehabilitation by backfilling/Other means Total area and numbers of plantation proposed.	750 No of saplings proposed over an area of 0.15 Ha in the SE corner of the lease area.	Minimal new plantation has been observed during the inspection at the proposed area.	yes	Rule 42	Nil	Nil
2	Rehabilitation by making water reservoir	Not proposed	Not applicable	No	No Violation	Nil	Nil
3	Compliance of Rehabilitation of waste land within lease i) Afforestation ii) Area rehabilitated (ha) iii) Method of rehabilitation	750 No of saplings proposed over an area of 0.15 Ha in the SE corner of the lease area.	Minimal new plantation have been observed during the inspection at the proposed area.	Yes	No Violation	Nil	Nil
4	Compliance of Environmental monitoring (core zone & buffer zone)	Not proposed	not applicable	No	No Violation	Nil	Nil

Final Submitted

2.8.1 : Mineral Conservation Details

S.N.	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule	Remark	Remark File
1	ROM Mineral dispatch or grade-wise sorting within lease area	ROM dispatched is proposed	Rom is being dispatched to the cement plant and to the domestics buyers as well	No	No Violation	Nil	Nil
2	Different grade of mineral sorted out at mines	Not Proposed	Not applicable	No	No Violation	No mineral reject has been generated. all the generated ROM is limestone.	Nil
3	Any beneficiation process at mines	Not Proposed	Not applicable	No	No Violation	Nil	Nil
5	Utilization of Mineral Rejects or Sub-grade (Blending at ROM stage, Blending after Processing etc.)	Not Proposed	Not applicable	No	No Violation	Nil	Nil

Final Submitted

2.9.1 : Environment Details

S.N.	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule	Remark	Remark File
1	Separate removal and utilization of topsoil	Not proposed	Not generated	no	No Violation	Nil	Nil
2	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	Not proposed	Not generated during the reporting year.	no	No Violation	Nil	Nil
3	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	Not proposed	Not applicable	No	No Violation	Nil	Nil
4	Plantation & Survival rate	750 no of saplings proposed with 70 percent survival rate	very less percent survival rate found during the inspection	No	No Violation	Nil	Nil
5	Water sprinkling on roads to control airborne dust	proposed	By using water tanker and sprinklers	No	No Violation	Nil	Nil

Final Submitted

2.10 : Annual Return Details

S.N.	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule	Remark	Remark File
1	Submission of Online Monthly and Annual returns in prescribed period or not	Proposed	submitted annual return for the year 2024-25	no	No Violation	Nil	Nil
2	Appointment of Mining Engineer & Geologist as per provisions of Rule 55 of MCDR,2017	Proposed	Mining engineer and geologist have been appointed as per rule 55 of MCDR	no	No Violation	Nil	Nil
3	Whether incomplete or false or wrong returns submitted (Rule 45(7))	proposed	No wrong information given in the annual return	no	No Violation	Nil	Nil
4	Status of Approval of FMPCP u/r 24, 25 of MCDR,2017	Not proposed	not applicable	no	No Violation	Nil	Nil
5	Notices and Returns for the lease area submitted or not where fine applicable	proposed	submitted timely	no	No Violation	Nil	Nil
6	Scrutiny of Annual return on sale value, Ex. Mine price & production cost	proposed	Ex. Mine price-280 rupees production cost-280 rupees	no	No Violation	Nil	Nil

2.11 : SDF Details

S.N.	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule	Remark	Remark File
1	Start Ratings accorded for mine during last 3 years	Not less than 3 star	4 star	No	No Violation	Nil	Nil

Part-III : Other Reports**3.1.1 : Upload Other Reports**

S.N.	Reports File	Remark File Description
1	Samman limestone mine.pdf	MCDR report of 2023-24 is uploaded here

Final Submitted

Part-IV : Summary Details

4.1 : Summary of Violations

S.N.	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule	Remark	Remark File
1	Exploitation - Opencast Mine : Whether height of benches in Overburden& mineral suitable for method of mining proposed in mining plan	6	in the range of 7-9 m	No	Rule 11(1)	During the inspection the height of the benches found in the range from 7-9 m	Nil
2	Progressive Mine Closure Plan : Compliance on reclamation and rehabilitation by backfilling/Other means Total area and numbers of plantation proposed.	750 No of saplings proposed over an area of 0.15 Ha in the SE corner of the lease area.	Minimal new plantation has been observed during the inspection at the proposed area.	yes	Rule 42	Nil	Nil
3	Exploitation - Opencast Mine: Whether height of benches in Overburden& mineral suitable for method of mining proposed in mining plan	6	in the range of 7-9 m	No	Rule 11(1)	Nil	Nil
4	Progressive Mine Closure Plan: Compliance on reclamation and rehabilitation by backfilling/Other means Total area and numbers of plantation proposed.	750 No of saplings proposed over an area of 0.15 Ha in the SE corner of the lease area.	Minimal new plantation has been observed during the inspection at the proposed area.	yes	Rule 42	Nil	Nil

Final Submitted

Esigned by:  SINGH
Date: 16/09/2025 03:47:30 PM