ANNEXURE

Site inspection report cum scrutiny comments on examination of modification of mining plan including PMCP 3.096 ha near, village Semariya ,District- Durg submitted under rule 17(3) rule 2016 of MOAHEM concession Rules 2016 & 23 B(3) of MCDR on behalf of M/S JK Laxmi cement Itd, Inspected by Suresh Prasad DCOM on 10/2/2016.

- 1 Para 5.21- reference of supplementary lease agreement for extended lease period needs to be mentioned.
- 2 Para 6.8.3- This being a working mines some latest analysis of limestone from working faces should have been given.
- Para 6.9.7 this being a working mines economic axis should have supported with actual cost of production per tones from last year.
- 4 Para 7.1 Opencast Mining- Complete mining & blasting chapter needs to be re-casted considering optimum drill hole dia.
- 5 Para 7.3 bench width The complete statement needs to be reviewed and corrected.
- 6 Development & production plans the yearwise progress is not properly depicted. The end of year position should be firmly marked and the starting position should have been marked with less prominent line.
- 7 Environment plan EMP parameters monitoring stations have not been marked.
- 8 Title of plate no IX may be changed to Financial Assurance plan.
- 9 All plate shall be duly signed with date.