

भारत सरकार /Government of India

खान मंत्रालय/ Ministry of Mines

भारतीय खान ब्यूरो/ Indian Bureau of Mines

क्षेत्रीय खान नियंत्रक का कार्यालय/ Office of the Regional Controller of Mines

Phone No.: (0832) - 2741757
Fax No. : (0832) -2741758
E-Mail : ro.goa@ibm.gov.in

Opp. R.T.O.'s Office,
P.O. FATORDA - 403602,
Margao - GOA

KNT/BJP/LST-21/GOA

38KAR26005

Dated: 10/05/2018

To,
M/s.Bagalkot Cement & Industries Ltd,
Bagalkot District,
Karnataka – 587 111.

Sub: Violation of provisions of Mineral Conservation & Development Rules, 2017 in respect of Kaladgi Limestone Mine (ML-1733) over an extent of 167.32 Hectares situated in Kaladgi Village, Bagalkot Taluk, Bagalkot District of Karnataka State - Reg.

Sir,

The following provision of Mineral Conservation & Development Rules, 2017 was found violated during the inspection of your above mine on 22.04.2018 by the undersigned.

11 (1)	<p>Mining operations in the lease area are not carried out as per the last approved Mining Scheme. The following deviation is observed during inspection,</p> <ol style="list-style-type: none">It was proposed in Para 2.0 & Plate-III-A to produce Limestone in between Section line A-A' to C-C'. But, on the day of inspection, it was observed, that the no operation were carried out at proposed area.It was proposed to drill 23 boreholes during 2017-2018, whereas no exploration has been carried out.During the inspection it was observed that no plantation was carried out in the lease area during the year 2017-2018 although there is a proposal of planting 600 saplings per yearIt is proposed in the undertaking to submit the DGPS plan within 180 days from the Mining plan approval. But till now no plan has been submitted to this office.In the approved mining plan it was proposed to construct a retaining wall (380m x 2m x 2.5m), Garland drainage (508m x 2m x 2m) for proper waste dump & surface water management. On the day of inspection it was observed that no such work has been carried out in the mine.DGPS Boundary pillars are not as per standard and only concrete pillars are fixed.
33	<p>The plans & sections prepared under rule 33 for the year 2016-2017 have not been submitted on or before 30th June 2017.</p>
45(5)(b)	<p>It is mentioned 60549 tons as closing stock on mines head as per Monthly return for March 2018. But, on the day of inspection, it was observed that there is no stock yard.</p>

2. In this connection, it is brought to your notice that the above violation constitutes an offence, punishable under Rule 62 of MCDR, 2017.
3. The mining operations can be suspended under rule 11(2), if compliance of rule 11(1) is not found satisfactory.
4. You are advised to rectify the violation immediately and intimate the position to this office with in a period of 45 (Forty Five) Days from date of issue of this letter.

Yours faithfully,

(G.S.Kannan)
Junior Mining Geologist

Copy forwarded for information to: -

1. The Controller of Mines (SZ), Indian Bureau of Mines, Bangalore.
2. The Director, DMG, 49, Khanji Bhavan, Race Course Road, Bangalore- 560 001, Karnataka.
3. Mine File

(G.S.Kannan)
Junior Mining Geologist