

भारत सरकार /Government of India

खान मंत्रालय/Ministry of Mines

भारतीय खान ब्यूरो/ Indian Bureau of Mines

क्षेत्रीय खान नियंत्रक का कार्यालय/Office of the Regional Controller of Mines

Phone No.: (0832)- 2741757

Fax No. : (0832) –2741758

E-Mail : [ro.goa@ibm.gov.in](mailto:ro.goa@ibm.gov.in)

File No :KNT/BJP/LST-66/GOA

Opp.Old R.T.O.'s Office,

P.O. FATORDA - 403602,

Margao-GOA

Date:-26.03.2018

Mine Code:-38KAR26048

**To,**  
**Shri V.R.Patil,**  
**Nagnapur Village,**  
**Mudhol Tq, Bagalkot-Dist,**  
**Karnataka-587112.**

Sub :Violation of provisions of Mineral Conservation & Development Rules, 2017 in respect of your Nagnapur limestone & Dolomite mine(M.L.No-2401) over an extent of 2.79 Ha. Situated in Nagnapur village, Tq- Mudhol, in Bagalkot District of Karnataka State.

Sir,

The following provision of Mineral Conservation & Development Rules, 2017 were found violated in your above mine during the inspection on 16/03/2018, by the undersigned in presence of Shri Nagraj Patil Lessees son.

Rule	Nature of Violation observed
11(1)	<p>The mining operation in the lease area are not carried out as per approved Scheme of Mining dated 08.08.2013 and following deviations are observed during inspection.</p> <p>a) In the approved Scheme of Mining there was a proposal to work upto to 533 RL in the plan period ( 2013-14 to 2017-18). However during inspection it was observed that working is done upto 539 R.L.Only. Further it appears working has been carriedout in 7.5m safety zone b/w pillar no-4 and 3 where there is no such proposal in the approved document.</p> <p>b) In the approved document it was proposed to form benches of 3 mtr height. Dusing field visit it was observed that bench height was more than 7 to 8 mtrs and benches were irregular in shape and proper bench width is also not maintained.</p> <p>c) In approved document there was a proposal to dump OB near BP-2 and BP-5, but dumping of OB was not done as per the proposal.</p> <p>d) Cornor boundary pillars and alignment pillars are not erected as per the specification.</p> <p>e) In the approved document there was a proposal to construct retaining wall of 21 mtr in the year 2016-17 and 60m in the year 2017-18 around the waste dump. On the day of inspection it is observed that no such retaining wall was constructed.</p> <p>f) In the approved document there was a proposal to plant 100 saplings in the year 2016-17 and 103 saplings in the year 2017-18 in the 7.5mtr safety zone. No such plantation was observed during the inspection.</p>

26(2)	An yearly report before 1st July of every year setting forth the extent of protective and rehabilitation work carried out as envisaged in the approved progressive mine closure plan has not been submitted for the year 2015-16 and 2016-17 so far.
27(1) & 27(2)	The differential financial assurance for the mining and allied activities as per MCDR 2017 is not paid for the entire area as shown in the PMCP chapter of approved Modified mining plan within 90 days from the commencement of MCDR 2017.
35(2)	Online submission of template of Star Rating along with the soft copy (in the standard format), of high resolution satellite images obtained from CARTOSAT-2 satellite LISS-IV sensor on the scale of cadastral map, as on the 31st day of March for that financial year, covering the mining lease and an area of two kilometres. from the lease boundary for the year 2016-17 is not submitted to this office so far.
Rule 45(5)(c)	Online Annual return for the year 2016-17 is not submitted to this office so far.
55(1)(3)(iii)	The Mining Engineer and Geologist required under the said rule is not appointed by the lessee.
67	A self appraisal note to be submitted by the mines owner/lessee stating extent of implementation of approved minig plan/scheme of mining during the year 2015-16 and 2016-17 along with supporting plan & sections ,representative photographs is not submitted to this office so far in hard as well as soft copy.

02. In this connection, it is brought to your notice that the above violation constitutes an offence, punishable under Rule 62 of MCDR, 2017.

**03. The mining operations can be suspended under rule 11(2), if compliance of rule 11(1) is not found satisfactory.**

04. You are advised to rectify the above violation immediately and intimate the position to this office within 45 (Fourty five) days from the date of issue of this letter.

Yours faithfully,

(Kalmata.M.K)  
Senior Mining Geologist  
Indian Bureau of Mines

Copy forwarded to: -

1. The Controller of Mines, SZ, Indian Bureau of Mines, Bengaluru.
2. The Director, Directorate of Geology & Mining, Govt.of Karnataka, Khanij Bhavan, Race Course Road, Bengaluru-1.

(Kalmata.M.K)  
Senior Mining Geologist  
Indian Bureau of Mines

