

INDIAN BUREAU OF MINES

--:-- Inspection Report --:--

Part-I : General Information

1.1.1 Mine Details

Name of the Mine :	KUMBHAZARY (63.41 HA)	Lease Area (Ha) :	25.65
Forest Area (Ha) :	N/A	Mine Code :	40APR01017
Registration Number :	IBM/1014/2011	Name of lessee :	Suresh
Address of lessee :	D. No. 4-2-164/4, Sri Rani Satiji Colony, Gandhi Chowk, Adillabad- 504 001, (T.S ,Gandhi Chowk, Adilabad, Adilabad	Phone of lessee :	-
Email of lessee :	Sjmining@yahoo.com	Fax Number :	N/A
Village :	Kumbhajheri	Taluka / Mandal :	Adilabad Urban
District :	Adilabad	Pincode :	504001
State :	Telangana	Post Office :	N/A
Nearest Police Station :	Adilabad	Nearest Railway Station :	Adilabad
Date of Grant of Mining Lease :	2009-07-25	Date of Mining Lease Execution :	2009-07-25
Date of opening in the mine :	2009-07-25		

Nominated Owner Details			
Name of the Nominated Owner :	N/A	Nominated Owner Address:	N/A
Nominated Owner Mobile :	N/A	Nominated Owner Email :	N/A
Nominated Owner Fax Number :	Nil	Date of Nominated Owner Appointment :	Nil
Mining Engineer Details			
Name of the Mining Engineer :	Champa Ram	Qualification of Mining Engineer :	Diploma Mining Along With Foreman Certificate
Address of Mining Engineer :	N/A	Phone of Mining Engineer :	9664477629
Email of Mining Engineer :	N/A	Fax Number of Mining Engineer :	N/A
Date of Mining Engineer Appointment :	2026-06-14		
Geologist Details			
Name of the Geologist :	V.K. Misar	Qualification of Geologist :	M. Sc.
Address of Geologist :	N/A	Phone of Geologist :	9423406879
Email of Geologist :	Misarvinayak010@gmail.com	Fax Number of Geologist :	N/A
Date of Geologist Appointment :	2022-04-01		
Mine Manager Details			
Name of the Mine Manager :	N/A	Qualification of Mine Manager :	N/A
Address of Mine Manger :	N/A	Phone of Mine Manger :	N/A
Email of Mine Manger :	N/A	Fax Number of Mine Manger :	N/A

Date of Mine Manger Appointment :	Nil		
Mineral(s) granted in lease and proved for mining :	MANGANESE ORE	Date of Approval of Mining Plan / Modified Mining Plan / ROMP with five-year period :	2024-09-25 (2024 - 2028)
Method of mining :	Open Cast	Category :	N/A
Nature of Use :	Non Captive		

Part-II : Other Information

2.1.1 : Inspection Details

Inspecting Officer :	Rakesh Kumar Arya
Designation :	Assistant Mining Engineer
Name of the Accompanying Official from Mine :	Shri Suresh Agrawal and Shri Ganesh, Mine Supervisor.
Designation of the Accompanying Official :	Owner
Type of Inspection :	MCDR,STR
Date of Inspection :	18/06/2026
Review year considered for MCDR Inspection :	2025-2026

2.2.1 : Exploration Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Number of Core Boreholes	No exploration was proposed during the F.Y. 2025-26.	No exploration carried out during F.Y. 2025-26	None	No Violation
Remark: Earlier about 07 core boreholes were drilled with a total meterage of 25.80 meters. Remark File: NIL					
2	Number of DTH Boreholes	No exploration was proposed during the F.Y. 2025-26.	No exploration carried out during F.Y. 2025-26.	None	No Violation
Remark: NIL Remark File: NIL					
3	Number of exploratory pits / trial pits	During the F.Y. 2025-26, no trial pits/exploratory pits were proposed	No such exploration activity was carried out during F.Y. 2025-26,	None	No Violation
Remark: NIL Remark File: NIL					
4	Number of exploratory Trenches	No exploratory trenches were proposed during the F.Y. 2025-26	No exploratory trenches were made during the F.Y. 2025-26,	None	No Violation
Remark: NIL Remark File: NIL					
5	Lateral exploration status for the lease area - G1	5	5	None	No Violation
Remark: NIL Remark File: NIL					

6	Lateral exploration status for the lease area-G2	Not proposed in the F.Y. 2025-26	None in the F.Y. 2025-26	None	No Violation
Remark: NIL Remark File: NIL					
7	Lateral exploration status for the lease area-G3	Not proposed in the F.Y. 2025-26	None in the F.Y. 2025-26	None	No Violation
Remark: NIL Remark File: NIL					
8	Lateral exploration status for the lease area-G4	10.62	None in the F.Y. 2025-26	None	No Violation
Remark: NIL Remark File: NIL					
9	UNFC category wise reported Resources/Reserves as per MP/MMP ROMP Total Reserves (111, 121 & 122) and Total Mineral Resources (331, 332 & 333 upto 334)	MANGANESE ORE - Total Reserve 80095.98 , Total Resource 2077.74	MANGANESE ORE - Total Reserve 80025.98 , Total Resource 2077.74None	None	No Violation
Remark: NIL Remark File: NIL					

2.3.1 : Development - Opencast Details

--	--	--	--	--

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Location of development w.r.t. lease area	Pit : PIT 1 & Direction : NE	Pit : PIT 1 & Direction : NE	None	No Violation
Remark: During the inspection, it was observed that no pit working was being carried out in the mine. The excavated area had been covered with black soil and was being utilized for agricultural purposes. Remark File: NIL					
2	Quantity of overburden generation in m3	400.00	0	The actual Quantity of overburden generation during the (F.Y. 2025-26): was less than the quantity proposed in the approved Mining Plan.	No Violation
Remark: NIL Remark File: NIL					
3	Quantity of topsoil generation in m3	400.00	0	The actual Quantity of topsoil generation during the (F.Y. 2025-26): was less than the quantity proposed in the approved Mining Plan.	No Violation
Remark: NIL Remark File: NIL					
4	Stripping ratio : ore to OB ratio	0.23810000	Nil	None	No Violation
Remark: NIL Remark File: NIL					

2.4.1 Exploitation - Opencast Mine Details

--	--	--	--	--

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Number of pits / Blocks proposed for production	Pit ID : pit 1	pit 1	None	No Violation
Remark: NIL Remark File: NIL					
2	Quantity of ROM mineral production proposed (in T)	1680.00	70	The actual ROM mineral production during the (F.Y. 2025-26): was less than the quantity proposed in the approved Mining Plan.	No Violation
Remark: NIL Remark File: NIL					
3	Recovery of salable/usable mineral quantity from ROM production in T)	1008.00	68	940.000	No Violation
Remark: NIL Remark File: NIL					
4	Quantity of mineral reject/Sub-grade generation	672.00	0	672.000	No Violation
Remark: NIL Remark File: NIL					
5	Grade of mineral reject/sub-grade generation as per threshold value declared	Not Proposed in the F.Y. 2025-26	None in the F.Y. 2025-26	None	No Violation
Remark: NIL Remark File: NIL					
6	Manual/Mechanised method adopted for segregating subgrade/mineral	Not Proposed in the F.Y. 2025-26	No such Activity being carried out.	None	No Violation

	rejects from ROM				
Remark: NIL Remark File: NIL					
7	Whether height of benches in Overburden& mineral suitable for method of mining proposed in mining plan	Bench height proposed to be maintained at 3 meters.	The bench height maintained at 3 meters	Nil	No Violation
Remark: During inspection in the Pit not observed working. Remark File: NIL					
8	Any analysis or beneficiation study proposed & carried out for sub-grade mineral and reject	Not Proposed in the F.Y. 2025-26.	None in the F.Y. 2025-26.	None	No Violation
Remark: NIL Remark File: NIL					

2.4.3 : Exploitation - Dump Working Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Number of dumps proposed for production	Not Proposed in F.Y. 2025-26.	None in F.Y. 2025-26	None	No Violation
Remark: NIL Remark File: NIL					
2	Quantity of dump	Not Proposed in F.Y. 2025-26.	None in F.Y. 2025-26	None	No

	material handling Proposed (in Tonne)				Violation n
Remark: NIL Remark File: NIL					
3	Recovery of salable/usable mineral from dump production (in Tonne)	Not Proposed in F.Y. 2025-26.	None in F.Y. 2025-26	None	No Violatio n
Remark: NIL Remark File: NIL					
4	Production from dump(s) during the year	Not Proposed in F.Y. 2025-26.	None in F.Y. 2025-26	None	No Violatio n
Remark: NIL Remark File: NIL					
5	Quantity of mineral reject generation	Not Proposed in F.Y. 2025-26.	None in F.Y. 2025-26	None	No Violatio n
Remark: NIL Remark File: NIL					
6	Grade of mineral reject generation and threshold value declared	Not Proposed in F.Y. 2025-26.	None in F.Y. 2025-26	None	No Violatio n
Remark: NIL Remark File: NIL					
7	Any analysis or beneficiation study proposed & carried out for mineral reject	Not Proposed in F.Y. 2025-26.	None in F.Y. 2025-26	None.	No Violatio n
Remark: NIL Remark File: NIL					
8	Manual / Mechanized method adopted for	Not Proposed in F.Y. 2025-26.	None in F.Y. 2025-26	None.	No Violatio

	dump working				n
Remark: NIL Remark File: NIL					

2.5.1 : OB/Waste Dumps Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Separate dumping of topsoil, OB & mineral rejects, fines, tailings (Rule 36,37)	Dump Type : Waste, Dump ID : DUMP 2026-1	None in F.Y. 2025-26	None	No Violation
Remark: NIL Remark File: NIL					
2	Location of Topsoil, OB/Waste, Mineral Reject dumps, Tailings and Fines	Dump Type : Waste, Dump ID : DUMP 2025-1, Latitude : 19:68:13.84 , 19:68:17.02, Longitude: 78:61:52.56 , 78:61:52.24	As per proposal	None	No Violation
Remark: NIL Remark File: NIL					
3	Number of active & Inative dumps	Dump ID : DUMP 1, Dump Type : Waste, Dump Status : Active , Dump ID : DUMP 2, Dump Type : Waste, Dump Status : Dead , Dump ID : DUMP 33, Dump Type : Waste, Dump Status : Dead	As per proposal.	None	No Violation
Remark: NIL Remark File: NIL					
4	Number of dead dumps	Not proposed in the F.Y. 2025-26	None in the F.Y. 2025-26	None	No Violation

Remark: NIL Remark File: NIL					
5	Number of dumps proposed for stabilished	Not proposed in the F.Y. 2025-26	None in the F.Y. 2025-26	None	No Violation
Remark: NIL Remark File: NIL					
6	Stabilization Technique (Terracing, plantation, geo-textiles etc.)	Not proposed in the F.Y. 2025-26	None in the F.Y. 2025-26	None	No Violation
Remark: NIL Remark File: NIL					

2.6.1 : Solid Waste Management - Backfilling (Opencast) Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Status on part or full extraction of mineral from mined out area before starting backfilling	0.220 Ha.	0.15 Ha in F.Y. 2025-26	None	No Violation
Remark: NIL Remark File: NIL					
2	Year-wise area under backfilling of mined out area	As Per plan	0.15	None	No Violation
Remark: NIL					

Remark File: NIL					
3	Year-wise topsoil generation, Utilization and Stored proposal (in m3)	Generated :40.00 Utilized :0.00 Stored :40.00	None in F.Y. 2025-26	None	No Violation
Remark: NIL Remark File: NIL					
4	Total area fully reclaimed & rehabilitated	proposed area 0.22 in the F.Y. 2025-26	area 0.15 in the F.Y. 2025-26	None	No Violation
Remark: NIL Remark File: NIL					
5	Locations of proposed reclamation & rehabilitated	Pit 2	Pit 2	None	No Violation
Remark: NIL Remark File: NIL					

2.7.1 : Progressive Mine Closure Plan (PMCP) Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Compliance on reclamation and rehabilitation by backfilling/Other means Total area and numbers of plantation proposed.	Plantation : Location :Eastern part, Area : 0.1, No. of Plant : 20	Plantation : Location :Eastern part, Area : 0.10, No. of Plant : 20	None	No Violation

Remark: NIL Remark File: NIL					
2	Rehabilitation by making water reservoir	Not proposed in the year 2025-26.	None in the year 2025-26.	None	No Violation
Remark: NIL Remark File: NIL					
3	Compliance of Rehabilitation of waste land within lease i) Afforestation ii) Area rehabilitated (ha) iii) Method of rehabilitation	Not proposed in the year 2025-26.	None in the year 2025-26.	None	No Violation
Remark: NIL Remark File: NIL					
4	Compliance of Environmental monitoring (core zone & buffer zone)	Air, Water and Noise monitoring in Core and Buffer zone	Environmental monitoring is carried out as per the proposal.	None	No Violation
Remark: NIL Remark File: NIL					

2.8.1 : Mineral Conservation Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	ROM Mineral dispatch or grade-wise sorting	ROM generated is to be sorted and sized manually & dispatch	Sizing, sorting work is being carried out. 68 T	None	No Violation

	within lease area				n
Remark: NIL Remark File: NIL					
2	Different grade of mineral sorted out at mines	Grade wise sorting and sizing is to be carried out manually to obtain required grade.	Sorting & sizing carried out manually.	None	No Violation
Remark: NIL Remark File: NIL					
3	Any beneficiation process at mines	Not proposed in the year 2025-26.	None in the year 2025-26.	None	No Violation
Remark: NIL Remark File: NIL					
5	Utilization of Mineral Rejects or Sub-grade (Blending at ROM stage, Blending after Processing etc.)	Not proposed in the year 2025-26.	None in the year 2025-26.	None	No Violation
Remark: NIL Remark File: NIL					

2.9.1 : Environment Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Separate removal and utilization of topsoil	Proposed	Yes, the topsoil being generated is being used to lay over the reclaimed area.	None	No Violation

Remark: NIL Remark File: NIL					
2	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	Overburden waste used for backfilling after mineral mined out from pit.	The OB/waste being used for simultaneously backfilling of the mined out area.	None	No Violation
Remark: NIL Remark File: NIL					
3	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	Mined out area is being backfilled by waste and levelled. The top soil to be spread on top layer and restore to ground level bring utilized.	An extent of 0.15 ha was backfilled during the year 2024-25	None	No Violation
Remark: NIL Remark File: NIL					
4	Plantation & Survival rate	Plantation : 20, Survial Rate : 50	Plantation : 20, Survial Rate : 40	None	No Violation
Remark: NIL Remark File: NIL					
5	Water sprinkling on roads to control airborne dust	Water sprinkling arrangement to be done to suppress the dust generation.	Transportation activity are limited	None	No Violation
Remark: NIL Remark File: NIL					

2.10 : Annual Return Details

--	--	--	--	--

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Submission of Online Monthly and Annual returns in prescribed period or not	Last Annual Returns : Yes, Submitted on : 2026-05-19 Last Monthly Returns : Yes - May 2026 - Submitted on : 2026-06-17	Submitting of Monthly and Annual Returns within the prescribed time limit.	None	No Violation
Remark: NIL Remark File: NIL					
2	Appointment of Mining Engineer & Geologist as per provisions of Rule 55 of MCDR,2017	As per the proposed plan, a Mining Engineer and a Geologist shall be appointed on a part-time basis.	A Mining Engineer and a Geologist have been appointed on a part-time basis.	None	No Violation
Remark: NIL Remark File: NIL					
3	Whether incomplete or false or wrong returns submitted (Rule 45(7))	annual Returns	Data furnish	None	No Violation
Remark: NIL Remark File: NIL					
4	Status of Approval of FMPCP u/r 24, 25 of MCDR,2017	Not proposed in the year 2025-26.	None in the year 2025-26.	None	No Violation
Remark: NIL Remark File: NIL					
5	Notices and Returns for the lease area submitted or not where fine applicable	Returns are being submitted in time	No fines are pending for payment by the lessee	None	No Violation
Remark: NIL Remark File: NIL					
6	Scrutiny of Annual return on sale value, Ex. Mine price & production cost	The ex-mine price as per the annual return 2025-26 was reported as Rs.4414.95/- per ton for less than 25% Mn	checked and confirmed during the inspection.	None	No Violation

Remark: NIL
Remark File: NIL

2.11 : SDF Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violatio n under Rule
1	Start Ratings accorded for mine during last 3 years	Year of Submission : 2023-2024 , Rating : 3 Stars	2022-2023 , Rating : 3 Stars , 2023-2024 , Rating : 3 Stars & 2025-2026 , Rating : 3 Stars	None	No Violatio n
Remark: NIL Remark File: NIL					

Part-III : Other Reports

3.1.1 : Upload Other Reports

S.N.	Reports File	Remark File Description
1	NIL	N.A.

Part-IV : Summary Details

4.1 : Summary of Violations

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
-----	---------------------	-----------------------------	--------	-----------	----------------------

Final Submitted

Esigned by: Rakesh Arya
Date: 21/08/2026 10:44:17 AM