ई मेल द्वारा

भारत सरकार
खान मंत्रालय
भारतीय खान ब्यूरो
क्षेत्रीय कार्यालय, रायपुर

दूसरी मंजिल, जी.एस.आई.फील्ड प्रशिक्षण केन्द्र, महालेखाकार आफिस कोम्प्लेक्स,
पोस्ट-विधानसभा, रायपुर (छ.ग),- 492005, फोन 0771-2282530,

संख्याः दुर्ग / चूप / खयो / 1156 / 2018 / रायपुर **दिनांक - 26.06.2018**

प्रेषित : सर्वश्री जे के लक्ष्मी सीमेंट लिमिटेड,
ग्राम –मालपुरी खुर्द, खसाडीह,
पोस्ट – अहिवारा, तहसील– धमधा,
जिला – दुर्ग, छत्तीसगढ – 490036

विषयः **खनिज (परमाणु और हाइड्रोकार्बन ऊर्जा खनिजों से भिन्न) रियायत नियम 2016 के नियम 17(3) एवं खनिज संरक्षण एवं विकास नियमावली, 2017 के नियम 23 के अंतर्गत प्रस्तुत निकट ग्राम – सेमरिया, घिकुरिया, एवं नंदनी खुन्डिनी, तहसील – धमधा, जिला – दुर्ग (छग) में स्थित जे के लक्ष्मी सीमेंट चूना पत्थर खान, क्षेत्रफल – 252.105 है.). की खनन योजना का उपांतरण सह उत्तरोत्तर खान बंद करने की योजना की प्रस्तुति।**

महोदय,

आप द्वारा प्रस्तुत उपरोक्त क्षेत्र की खनन योजना का उपांतरण सह उत्तरोत्तर खान बंद करने की योजना की जॉच व खान निरीक्षण के उपरांत इसमें कमियां / त्रुटियों पाई गई हैं। संलग्नक में दर्शाई गयी कमियों / त्रुटियों को सुधारते हुए खनन योजना का उपांतरण सह उत्तरोत्तर खान बंद करने की योजना की (3) तीन स्वच्छ बाउण्ड प्रतियां एवं 2 सॉफ्ट कॉपी (CD) इस पत्र के जारी होने की तिथि से पंद्रह (15) दिनों की अवधि में इस कार्यालय में प्रस्तुत करें तथा यह भी सुनिश्चित करें कि तीन स्वच्छ प्रतियों के प्रत्येक पृष्ठ पर अर्हित व्यक्ति द्वारा हस्ताक्षर कर दिये गये हैं। तथा बिन्दुवार कमियां सुधार का विवरण भी प्रस्तुत करें।

आपको यह भी सलाह दी जाती है कि आप खनन योजना का उपांतरण सह उत्तरोत्तर खान बंद करने की योजना की तीन स्वच्छ बाउण्ड प्रतियां पूर्ण सावधानी से तैयार करें अन्यथा पुनः कमियां / त्रुटियां पाए जाने की स्थिति में यह आपको संशोधनार्थ न लौटाते हुए इस पर अंतिम कार्रवाई कर दी जायेगी।

भवदीय,

संलग्नः यथोपरि

(बी एल. गुर्जर)
क्षेत्रीय खान नियंत्रक
भारतीय खान ब्यूरो

प्रतिलिपिः

1. खान नियंत्रक (मध्य), भारतीय खान ब्यूरो, नागपुर। (ई मेल द्वारा)
2- श्री शलभ साहा, एच. आई. जी. – 21, हुडुको कॉलोनी, आमडी नगर भिलाई, जिला दुर्ग – 490009 (छग) ।

क्षेत्रीय खान नियंत्रक
भारतीय खान ब्यूरो

Inspection report cum scrutiny comments on Modified Mining plan & with Progressive Mine closure plan of JK Lakshmi Cement Limestone Mine over an extent of 252.105 hector in villages: Semariya,Ghikuria & Nandini Khundini, Tehsil : Dhamdha, District:Durg, State : Chhattisgarh of M/S JK Lakshmi Cement Limestone Mine were inspected on 13/06/2018 by Shri Rudra. N. Mishra (Senior Mining Geologist) and Shri Abhishek Gautam (Asst. Mining Engineer).

1. Plan Period of document has to be mentioned on cover page.
2. On Chapter Details Page: Sl. No -14 is to be corrected Rule under 23 of MCDR 2017
3. Page No. 1:Name of Mine is mentioned as JK Lakshmi Cement Limestone Mine whereas Adjoining mines of lease area (267.695ha) also having the same name. Different name may be given
4. Page No. 1:. Date of opening of Mine and Date of Execution has to be furnished in introduction.
5. Page No. 1: Production Proposal (2018-2019) needs to be kept same as earlier approved documents..
6. Page No. 6: para 2.1 - Address of Applicant and Nominated owner or Authorized Signatory's name has to be furnished with complete details like email, Mobile no and fax number .
7. Page No. 10: Para 3.10: DGPS Coordinates of Lease boundary pillars duly authenticated by state Government authorities have not been furnished.
8. Page No-27, Para 6.8.3: Details of Sample Analysis: Summary table of samples Analysis need to be furnished. All the recently drilled bore hole samples analysis to be furnished in Form-J and ten percent samples should be analysis from NABL Lab.
9. Page-41, Para: 6.9.9: All the bore holes which one terminated in ore body needs to be proposed to be drilled in future exploration programme and again drill till the discontinuity of ore body All the potential mineralized area be shown on the geological plan and exploration proposal be given for exploring the entire potential mineralized area in G1 level of exploration within 5 years as per the provision of rule 12(4) of MCDR,2017.
10. Page No-48: Proposed Production of year 2018-19 should not be less than the earlier approved document.
11. Page No-83, Employment Potential needs to be furnished as per the provision of rule 55 of MCDR, 2017.
12. Page No-85, Para: 14.1: Environment Base line information as per the prescribed format should be furnished in detail. There exist road, thick forest, nala, flora fauna, sacred places etc. within buffer zone etc. the above details should be furnished.
13. Page No-95, Para: 14.3.6. Year-wise proposed environment protective measures like construction of Garland drain, gully plugs and check dams to be undertaken along the toe of the proposed dump may be furnished here in a tabular format.
14. Page No-96, Para: 14.3.7: Organization chart to be furnished under emergency plan/Disaster management with contact details, mobile number of the responsible person should be provided along with landline number.

<u>Annexure:</u>

15.- All the previously 19 Bore hole drilled by DGM details of bore hole logs should be enclosed with the document.
16- Copy of the analysis reports of limestone (obtained from core boreholes) from NABL/ similar accredited laboratory should be enclosed with the document.
17. All the annexure and text to be properly indexed/numbered/paged and signed by the qualified personal. The certificate/annexure shall bear dated signature.
18. Feasibility study report. (i) Cost and Revenue factor: -- Proposed operation cost should also include the payment to NMET (2 % of Royalty) & DMF (30 % of royalty). The items of proposed operation cost table should be as per Annual Return (G-1) under rule 45 (5) (c) of MCDR 2017. Corrected feasibility study report considering DMF and NEMT in economic evaluation.

Plates

19. All the Plan and section should be signed with date by certified qualified person..
20. Air, Water and Noise Monitoring Station should be marked in the Environment and Surface Plan.
21. Five year Proposed Plantation area and Proposed dump area needs to be changed in the related Plan as discussed during the inspection.
22. The garland drains and parapet walls have to be shown in the PMCP Plan.