फोन : 0832&2741757 फेक्स : 0832&2741758
ई-मेल : ro.goa@ibm.gov.in

उल्लंघन पत्र
स्पीड पोस्ट

भारत सरकार
खान मंत्रालय
भारतीय खान ब्यूरों
क्षैत्रीय खान नियत्रंक का कार्यालय
पोस्ट-फार्टोडा, मडगाँव, दक्षिण गोआ 403602

GOVERNMENT OF INDIA
MINISTRY OF MINES
INDIAN BUREAU OF MINES
OFFICE OF REGIONAL CONTROLLER OF MINES
P.O. Fatorda, Madgao, South Goa – 403602

No. KNT/BJP/Lst-61/Goa Minecode 38KAR26058 Date: 15.10.2014

To,

Shri A. K. Jain, Unit Head & Agent (Mines),
J.K. Cement Works, a unit of M/s J.K. Cement Limited,
Village-Muddapur, Taluka-Mudhol,
District-Bagalkot-587122 Karnataka

Sub : Violation of provisions of Mineral Conservation and Development Rules, 1988, in respect of your Muddapur limestone Mine (M.L. No. 2343A) over an extent of 161.87ha in Village- Muddapur, Taluka-Mudhol, District-Bagalkot of Karnataka state.

Sir,

The following provisions of the MCDR, 1988 were found violated in your above mine during the inspection on 07.10.2014 by undersigned in presence of Shri M. Ramappa, Sr. G.M. (Mines) and Shri R.V. Ramana Reddy, Mines Manager.

Rule No	Nature of Violations observed
13(1)	The mining operations in the lease area are not carried out as per approved scheme of mining vide letter No. MS/BGK/Goa(KNT)/Lst-54-SZ dated 22-08-2011 and following deviations are observed during inspection. a) It was proposed in plate 7-9 to develop the Pit-1 over 1200m X 220-240m X 14m having two benches of 6-8m height. It was observed during the inspection that development in Pit-1 (480m X 100-180m X 14m) is lacking against proposals compared to development in Pit-2 during last three years of scheme of mining. Further, development in Pit-1 is not from one end of the lease area on northern & southern faces as per proposals for systematic & scientific mining as well as progressive mine closure operations. b) It was proposed in recently approved modified scheme of mining vide letter No. MSH/Mech-20(KNT)/Goa/2011-12-Vol-II dated 04-03-2014 to keep 20.22ha area under pits at the end of 2015-16. It is observed during inspection of mine that 20.77ha area is already put in use under pits at the end of 2013-14 and further lateral development in Pit-1 and Pit-2 is continued.
27(4)	Plan and sections are required to maintain up to date on every three months, which were found reported as updated by changing date of survey without actual updation of working faces, dumps, mineral stacks etc at mines office.

02. In this connection, it is brought to your notice that the above violations constitute an offence punishable under Rule 58 of Mineral Conservations and Development Rules, 1988.

03. Mining operations can be suspended under rule 13(2), if compliance of rule 13(1) is not found satisfactory.

04. You are advised to rectify the above violations immediately and intimate the position to this office within 45 (forty five) days from the date of issue of this letter.

Yours faithfully,

(G. K. Jangid)
Deputy Controller of Mines
Indian Bureau of Mines

Copy forwarded to :
1. The Controller of Mines (SZ), Indian Bureau of Mines, Bangalore.
2. The Director, Department of Mines & Geology, 49, Khanij Bhawan, Race Course Road, Bangalore-560001
3. The Deputy Director, Department of Mines & Geology, 63A, Navanagar, Bagalkot -587103

Deputy Controller of Mines
Indian Bureau of Mines