पंजीकृत पावती
उल्लंघन पत्र

भारत सरकार
**Government of India**
खान मंत्रालय
**Ministry of Mines**
भारतीय खान ब्यूरो
**Indian Bureau of Mines**

माखुपूरा औद्योगिक क्षेत्र,
**Makhupura Industrial Area**
अजमेर.–305 002 (राजस्थान)
**Ajmer- 305 002 (Rajasthan)**
फैक्स नं 0145.2695202 फोन नं 2695165

**Mine Code: 34RAJ06001**

संख्या : RAJ/BHL-56/PB-ZN-01/Vol-II

दिनांक : 15.07.2021

प्रेषित : नामित खान मालिक, रामपुरा आगुचा लेड जिंक माइन,
मैसर्स हिंदुस्तान जिंक लिमटेड,
गाँव-रामपुरा,तहसील-हुरडा,
जिला-भीलवाड़ा(राजस्थान) 311029
Email: arun.misra@vedanta.co.in, vinod.kumar@vedanta.co.in

विषय : Violation of provisions of Mineral Conservation & Development Rules, 2017 in respect of your **Rampura Agucha Lead Zinc Mine** (Lease area 1200.00Hect.) situated in Bhilwara District of Rajasthan State.

महोदय,

The following provisions of the Mineral Conservation and Development Rules, 2017 were found violated in your above mine during the inspection made on 26.06.2021 & 27.06.2021 by the undersigned along with Sh. D.R. Gurjar, Sr. Asstitant Controller of Mines in presence of Shri Vinod Kumar, Director – Agucha Cluster:

<table>
<tr><th>Rule No.</th><th>Nature of violation observed in detail</th></tr>
<tr><td>Rule 11(1)</td><td>The mining operations are carried out in violation of following provisions of approved Modification in Review of Mining Plan (Approved on 27.03.2018): -<br>1)
<table>
<tr><th>Year</th><th>Proposed Development(m)</th><th>Actual Development(m)</th></tr>
<tr><td>2019-20</td><td>43746</td><td>27598</td></tr>
</table>
It shows that shortfall in undergraound mine development.<br>2) During the year 2018-19 & 2019-20 total 5.2 km masonry boundary wall construction was proposed around the perimeter of ultimate pit limit but till inspection this boundary wall is not completed.<br>3) During the year 2020-21, plantation has not been carried out on proposed location.<br>4) During the stoping inspection , it was observed that ventilation condition was very poor at -280mRL level.</td></tr>
<tr><td>Rule 45(7)</td><td>In annual return 2020-21 following descripencies were observed:<br>1) Under item 2 of Part IV, the production reported during the year ‘0’.<br>2) The figures of Reserve & Resources in item 3 of Part V are not matching with the R& R given in approved mining plan.<br>3) In part VI under item 8, the quantity of Kayad Ore received at RA mine is not correct.<br>4) In part VII, the exploration has been carried out during the year by way of 217 nos of bore holes (28917m) but no cost under head of exploration has been shown.<br>5) In part III overhead expenditures shown Rs. 4058553108 so per ton cost should be Rs 950.076 under head overhead, whereas in Part VII you have reported Rs. 899.0 per ton under head overhead.<br>6) In part III depreciation reported Rs. 5431163174 so per ton cost should be Rs 1271.393562 under head depreciation, Whereas in Part VII you have reported Rs. 1652.00 per ton under head overhead.</td></tr>
</table>

02. इस संदर्भ में आपका ध्यान आकर्षित किया जाता है कि उपरोक्त नियमों का उल्लंघन खनिज संरक्षण एवं विकास नियमावली, 2017 के नियम 62 के अंतर्गत दंडनीय अपराध है एवं उपरोक्त नियमों का उल्लंघन की अनुपालना नही होने पर खनिज संरक्षण एवं विकास नियमावली, 2017 के अंतर्गत :

(क) आपकी खदान की सारी संक्रियाएं बंद की जा सकती है।
(ख) आपके विरूध्द अभियोग दायर किया जा सकता है।
(ग) खनन पट्टे को निरस्त करने की सिफारिश राज्य सरकार से की जा सकती है।

03. अतः आपको यह निर्देशित किया जाता है कि आप आप उपरोक्त उल्लंघनों का अतिशीघ्र सुधार करें एवं इसके सुधार की स्थिति की सूचना इस पत्र के जारी होने की दिनांक से 45 (पैंतालीस) दिनों के भीतर इस कार्यालय को प्रेषित करें।

भवदीय

( बी. एल. कोटरीवाला )
क्षेत्रीय खान नियंत्रक
भारतीय खान ब्यूरो

**प्रतिलिपि सूचनार्थ प्रेषित :–**

1 खान नियंत्रक (उत्तर), भारतीय खान ब्यूरो, उदयपुर (ई मेल द्वारा) ।
2 निदेशक, खान एवं भूविज्ञान विभाग, राजस्थान सरकार, उदयपुर।
3 खनि अभियंता, खान एवं भूविज्ञान विभाग, राजस्थान सरकार, भीलवाड़ा।
4 रक्षित पत्रावली।

क्षेत्रीय खान नियंत्रक
भारतीय खान ब्यूरो